

Details of Contracts during the Month June 2015

Ref: No: RITES/CO/VIG/Policy/G-10, Dated 10.07.2012

Tender No.	Item / Nature of work	Mode of Tender Enquiry	Date of Publication of NIT / LIT	Type of Bidding (Single/Two Bid System)	Last date of receipt of Tender	Numbers of tenders received	Numbers & names of parties qualified after technical evaluation	Numbers & names of parties not qualified after technical evaluation	Whether contract awarded to lowest	Letter of Award/Letter of Acceptance No. & Date	Name of contractor	Value of Contract (Rs. lakh)	Scheduled date of completion of supplies/work.	Actual date of start of work	Actual date of completion	Reasons for delay, if any
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17
1	RITES/CP/TC/DU/RENOVATION/WH/2012 Renovation P.G. Woman Hostel at North Campus, University of Delhi, Delhi	OPEN TENDER	04.12.2012	Two packet System	31.12.2012	5	1) M/s MAC Associates	1) M/s Nanad Kishore Anil kumar 2) M/s Bhavan Enterprises 3) M/s Fortuna Foundation Engg (P) Ltd. 4) M/s G & G Infratech Pvt. Ltd.	YES	RITES/CP/TC/DU/RENOVATION/WH/2012 dated: 19.03.2013	M/s MAC Associates	623.2	25.04.2014	26.04.2013	Work in progress	Out of four block, two blocks have been renovated and taken over by client. Two blocks comprising 60% of total work front are made available by client in Sep14. Reasons for delay are delay in handing over of site by DU and restricted working hours in Girl's hostel area. Certain additional works like renovation of kitchen/dining & some additional items for renovation of hostel rooms have been entrusted by client. The estimate for deviated amount has been sent to client for approval. Approval is still awaited from client
2	RITES/CP/TC/RAMJAS/SCIENCE BLOCK/2013 Construction of New Academic Block (Science Block) and Renovation of Academic/Administrative / Laboratory/Library Block at Ramjas College, Delhi.	OPEN TENDER	19.04.2013	Two packet System	20.05.2013	2	i. M/s Rakesh Brothers, 207, Jaina Tower-II, Distict Centre, Janak Puri, New Delhi - 110058 ii. M/s R.S. Khanna & Sons, J-10/44, Rajouri Garden, New Delhi - 110027	Nil	YES	RITES/CP/RAMJAS/SCIENCE BLOCK/2014 dated: 31.01.2014	M/s R.S. Khanna & Sons	1439.29	13.05.2015	15.02.2014	Work in progress	Shifting of services lines passing through the site and delay in issue of GFC structural drawings & delay in decisions by client.
3	RITES/CP/TC/DU/CIC & Parking/Architect/2013 Appointment of Architect for Construction of Cluster Innovation Centre and Multilevel Parking at North Campus, University of Delhi, Delhi.	OPEN TENDER	21.12.2013	Two packet System	09.01.2014	9	i) M/s Development Consultant, 209-C, Masjid Moth, New Delhi-49 ii) M/s KNY Projects Pvt. Ltd., KNY House A-877 (A Block) Sushant Lok-1, Near MG Road Metro Station, Gurgaon-122002 iii) M/s Creative Group, M-59 Saket, New Delhi-110017	i) M/s Renu Khanna & Associates, Architects & Interior Designers 138, Sector-10, Panchkula Haryana. ii) M/s Creative Consortium, SCO 56, Swastik Vihar, MDC , Panchkula-134109 iii) M/s Kapoor & Associates AD-110 C, Ring Road, Shalimar Bagh, New Delhi-110088 iv) M/s Architect Yetinder Mathur, U-21, Green Park Extension, New Delhi-110016 v) M/s Design Associates INC. S-23, 2nd Floor, Star City Mall, Mayur Vihar Phase-1, Extension, Delhi-110091 vi) M/s Fountainhead, C-9/9148, Vasant Kunj, New Delhi-110070	YES	RITES/CP/TC/DU/CIC & Parking/Architect /2014 dated: 31.03.2014	M/s KNY Projects & Pvt. Ltd., Gurgaon	Fee @ 0.73% of Project Cost	30.09.2015	31.03.2014	Work in progress	Conceptual plans of the building were submitted to DU in June 2014. Approval of conceptual plans is pending from DU. Now DU vide their letter dated 01.05.2015 has asked RITES for keeping the work in abeyance till further instructions.
4	RITES/CP/TC/DU/NORTH CAMPUS/ZOOLOGY/2013 Construction of Vertical extension of Zoology Department at North Campus, University of Delhi	OPEN TENDER	19.12.2013	Two packet System	06.01.2014	5	1. M/s FCC Projects Pvt. Ltd., 117/N/10, Kulwanti House, Kakadeo, Kanpur-208025 2. M/s R.S. Khanna & Sons, J-10/44, Rajouri Garden, New Delhi-110027	1. Aggarwal Company, B-18, Sector-B, Aliganj, Lucknow-226024. 2. M/s Nand Kishore Anil Kumar, 45, Priyadarshani Vihar, Part-1, Opp. Gurudwara Nanak Piao, Delhi - 110009 3. M/s DCS Limited, Plot no.169, Road No. 11, Prashassan nagar Jubilee Hills, Hyderabad-500096, A.P., India.	YES	RITES/CP/TC/DU/NORTH CAMPUS/ZOOLOGY/LOA/2014 dated 01.04.2014	M/s R.S. Khanna & Sons, J-10/44, Rajouri Garden, New Delhi-110027	480.35	21.12.2015	22.09.2014		After award of work the scope of work was changed by client. The reasons for delay in works are delay in release of funds for execution and delay in issue of GFC drawings.
5	RITES/CP/TC/ROC-II/NABI/Agri Food Cluster Campus/2013 Construction and Development of Agri Food Cluster Campus of National Agri Food Biotechnology Institute (NABI) at Mohali (Punjab)	open tender	25.08.2013	one packet system	18.09.2013	12	1. M/s Unity Infraprojects Ltd. 2. M/s Sam (India) Builtwell Pvt. Ltd. 3. M/s K.S.M Bhashir Mohammed & Sons	1. M/s IVRCL Ltd. 2. m/s Brahmaputra Infrastructure Ltd. 3. M/s Rohan Builders Pvt. Ltd. 4. M/s Rajdeep Buildcon Pvt. Ltd. 5. M/s NCC Limited. 6. M/s URC Construction (P) Ltd. 7. M/s ERA Infra Engineering Ltd. 8. M/s jmc projects (i) Ltd. 9. M/s Aluwalia Contracts (I) Ltd.	YES	RITES/CP/TC/ROC-II/NABI/Agri Food Cluster Campus/LOA/2014 dt.06.05.2014	M/s Sam (India) Built Well Pvt. Ltd.	13719.32	20.05.2016	21.05.2014	Work in progress	-
6	RITES/CP/TC/ROC-II/Lunch cum recreation space ROC-I&II/2014 Creation of lunch cum recreation space at ROC-I &II	Limited tender	28.05.2014	Single packet system							M/s Garg Builders, Delhi	229.83	31.03.2015	01.01.2015	Work in progress	Due to extra work
7	RITES/CP/TC/ROC-II/CIAB/2014/R1 Dt. 20.10.2014 Construction and Development of Centre of Innovative and Applied Bio-processing (CIAB) at Mohali (Punjab).	-	-	-	-	-	-	-	-	RITES/CP/TC/ROC-II/CIAB/R1/LOA/2015 Dt. 05.02.2015	M/s Sam (India) Builtwell Pvt. Ltd.	4205.13	19.08.2016	20.02.2015	Work in progress	-
8	RITES/CP/CCV-Chem & Zoology Bldgs/2013 Construction of Zoology and Chemistry Department Building at Guru Ghasidas Vishwavidalya Campus, Koni, Bilaspur, Chhattisgarh	Open Tender	21.03.2013	Two bid system	12.04.2013	4	1. M/s Mundeshwari Construction, 2. M/s Rajendra Kumar Poddar, 3. M/s Nabin Designers & Constructions (P) Ltd, 4. M/s SBEC Projects Private Limited		Yes	RITES/CP/CCV-Chem & Zoology Bldgs/2013 dated 25.06.2013	M/s Mundeshwari Construction	1765.68	12 Month	Awarded on 25.06.2013	Work in progress	Delay due to heavy rain fall, Lok sabha and Vidhanshabha Elections, Shortage of sand due to minning ban. Non availability of drawings/details (to be provided by the client).
9	RITES/CP/TC/CCV-Hostel/2013 Construction of Boys Hostel at Guru Ghasidas Vishwavidalya Campus, Koni, Bilaspur, Chhattisgarh	Open Tender	08.02.2013	Two Packet System	22.03.2013	2	1. M/s Gupta Enterprises, 2. M/s Sam India Builtwell Pvt Ltd.		YES	RITES/CP/TC/CCV-Hostel/2013 Dated 09.09.2013	M/s Gupta Enterprise	27777.66	12 month	awarded on 12.08.2013	Substantially completed	Delay due to heavy rain fall, Lok sabha and Vidhanshabha Elections, Shortage of sand due to minning ban. Non availability of drawings/details (to be provided by the client).

10	RITRES/CP/TC/MDBP/NSIC/Pkg-I/R-1/2010	Construction of Marketing Development cum Business Park Including Lifts And Ancillary Works at NSIC Complex at Okhla Industrial State, New Delhi-110020	Open Tender	23.11.2010	Two bid system	16.12.2010	8	i) M/s. IVRCL Infrastructures & Projects Limited (ii) Nagarjuna Construction Co. Ltd. (iii) Ahluwalia Contracts (India) Limited, New Delhi (iv) M/s Sam (India) Built Well Pvt Ltd (v) M/s Unity Infra Projects Limited	(j)M/s URC Construction Private Limited (ii) M/s JMC Projects (India) Limited (iii) M/s Era Infra Engineering Limited	YES	RITRES/CP/TC/MDBP/NSIC/Pkg-I/R-1/2010 dated 12.05.2011	M/s.IVRCL Infrastructures & Projects Limited	7635.48	26.08.2012	27.05.2011	Work in progress	
11	RITES/CP/TC/ROC-II/SS(G+15)/Bose Institute/Financial Bid/2014	Construction of Super Structure (G+15) for Unified Academic Campus of Bose Institute at Plot No. 80, JL No. 3, Block-EN, Mouza-Mohisbathan, Sector-V, Salt Lake, Kolkata, West Bengal	Bids Invited from Five Prequalified Bidders	24.06.2014	Single packet system	Financial Bids opened on 23.07.2014	Only Four bidders have submitted the Financial bid	N.A.	N.A.	YES	RITES/CP/TC/ROC-II/SS(G+15)/Bose Institute/Financial Bid/2014 Dated: 29.08.2014	M/s ITD Cementation India Limited	13344.09	12.09.2016	Work awarded on 29.08.2014	Work in progress	
12	RITES/CP/TC/NIT Meghalaya/PKG-I/Financial bid/RI/2014	Construction of Administrative Block, Academic Building, Library, Lecture Hall etc. of NIT, Meghalaya at Sohra, Meghalaya Package-I	Bids Invited from fourteen Prequalified Bidders	21.07.2014	Single packet system	Financial Bids opened on 30.07.2014	Only Four bidders have submitted the Financial bid	N.A.	N.A.	YES	RITES/CP/TC/NIT Meghalaya/PKG-I/Financial bid/RI/2014 Dated: 01.09.2014	M/s Shree Gautam Construction Co. Ltd., Guwahati	17442.22	15.09.2016	Work awarded on 01.09.2014	Work in progress	
13	RITES/CP/TC/NIT Meghalaya/PKG-II/2014	Construction of Auditorium Building, Boys Hostel (Single Seater), Girls Hostel (Single Seater), Boys Hostel (Three Seater), Director's Bungalow, Guest Hose, Resident Type D & E etc of National Institute of Technology Meghalaya at Sohra (Cherrapunji), Meghalaya –Package-II	Open Tender	06.06.2014	Two Packet System	07.07.2014	5	1. M/s Rishabh Construction Pvt. Ltd. 2. M/S Badri Rai and Co. 3. M/s Simplex Infrastructure Ltd. 4. M/s N.C.C. Limited 5.M/s Shree Gautam Construction Co. Ltd.	NIL	yes	RITES/CP/TC/NIT Meghalaya/PKG-II/LOA/2014/84 Dated: 13.11.2014	M/s Badri Rai & Co. , Dibrugarh	15681.7	28.11.2016	Work awarded on 13.11.2014	Work in progress	
14	RITES/CP/DP/TC/HARI NAGAR/BLDG/8903-53/2012	Construction of Police Station & Residences at Hari Nagar, New Delhi	Open Tender	7/6/2012	Two Packet System	28.06.2012	11	1. M/s MBL Infrastructure Ltd 2. M/s Gupta Enterprises 3. M/s Agarwal Company 4.M/s Iqbal Construction Co. 5.M/s BCC Developers & Promoters Pvt Ltd. 6. M/s Kashyapi Infrastructures Pvt. Ltd. 7. M/s Narain Dass R. Israni & Co. Pvt Ltd. 8. M/s Adhar Stumbh Township Pvt Ltd. 9. M/s Mittal Construction Unit. 10. M/s P.S. Constructions. 11. M/s Garg Builders	Nil	Yes	RITES/CP/DP/TC/HARI NAGAR/BLDG/8903-53/2012 dated 13/12/2012	M/s. MBL Infrastructures Ltd., New Delhi	1887.74	26/02/2014	27/12/2012	In progress	Delay in site clearance.
15	RITES/CP/DP/Janak Puri/PS & Residences/8894-53/2013	Construction of Police Station and Staff Quarters at Facility Centre at Janakpuri, New Delhi	Open Tender	30/08/2013	Two Packet System	24/09/2013	3	1. M.s. Garg Builders 2. M/s. Jaycon Infrastructure Ltd. 3. M/s. Aries Construction Co. Pvt. Ltd.	Nil	Yes	RITES/CP/DP/Janakpuri/PS & Residences/8894-53/2013 dated 04/02/2014	M/s. Garg Builders, Delhi	2307.61	12/11/2015	13/03/2014	In progress	Delay in clearing of site.
16	RITES/CP/DP/TC/Dwarka/Sector-19/Police Housing/8897-53/2013	Construction of Police Housing Complex for Delhi Police at Sector-19, Dwarka, New Delhi	Open Tender	20/07/2013	Two Packet System	23/08/2013	4	1. M/s MBL Infrastructure Ltd., New Delhi 2. M/s BCC Developers & Promoters Pvt. Ltd., New Delhi 3. M/s BL Goel & Co., New Delhi 4. M/s Jaycon Infrastructure Ltd., New Delhi	Nil	Yes	RITES/CP/DP/TC/Dwarka/Sector-19/Police Housing/8897-53/2014 dated 13/03/2014	M/s Jaycon Infrastructure Ltd., New Delhi	4897.96	24/09/2015	25/03/2014	In progress	Work delayed because of delay in release of funds by Delhi Police.
17	RITES/CP/DP/22 Works/Architect-Consultant/2010	Appointment of Architect for Construction of Delhi Police Projects for Group-3 North West Delhi Works	Open Tender	19/03/2010	Two Packet System	07.04.2010	28	1. M/s R.K. Associates 2. M/s Muralage 3. M/s Goel Associates 4. M/s Nivedita & Uday Pande Consultant 5. M/s Kapoor & Associates 6. M/s DDF Consultants P. Ltd. 7. M/s G.C. Sharma 8. M/s Datta & Datta Associates 9. M/s STUP Consultant 10. M/s Limba Associates 11. M/s Creative Consotium 12. M/s Sanreen Designer 13. M/s Buildcon Solutions 14. M/s SEMAC Limited 15. M/s CNA Architect 16. M/s Enarch Consultant P. Ltd 17. M/s Kothari Associates P. Ltd. 18. M/s Ghezzi Eastern Ltd. 19. M/s Mukesh & Associates 20. M/s Adlakha Associates 21. M/s Fountainhead 22. M/s Dynamic Project	1. M/s PEE Consultants 2. M/s Astro Archeeners 3. M/s SMEC India P. Ltd. 4. M/s Sanjay Prakash & Associates 5. M/s KNY Projects Pvt. Ltd. 6. M/s Mathur Ugam & Associates	Yes	RITES/CP/DP/22 Works/Arch. - Consultant/2010 dated 24/05/2010	M/s. Nivedita Uday Pande & Consultant, New Delhi	52.33	Depends on the works awarded to the contractor	24/05/2010	In progress	No delay.
18	RITES/CO/CP/DP/ROHINI (SEC11)/BLDG/8844-53/2011	Construction of Delhi Police Housing at Sector-11, Rohini, New Delhi	Open Tender	31/08/2011	Two Packet System	30.09.2011	13	1. M/s MBL Infrastructures Ltd 2. M/s Apex Construction Co 3.M/s Gannon Dunkerley & Co. Ltd 4. M/s B.L. Goel & Co. 5. M/s Shri Pal Goel 6. M/s Ramky Infrastructure Ltd 7.M/s RSB Projects Limited 8.M/s Aadhar Stumbh Township Pvt. Ltd. 9. M/s Radha Construction Co.	1.M/s Globe Civil Projects Pvt. Ltd 2.M/s Winner Construction Private Limited 3. M/s Agarwal Company 4. M/s Avant Developments Pvt. Ltd 5. M/s Garg Builders	YES	RITES/CO/CP/DP/ROHINI (Sec-11)/BLDG/8844-53/2012 dated 28/02/2012	M/s. Apex Construction Co., New Delhi	2089.62	13/03/2014	14/03/2012	In progress	Initial delay in site clearance and availability of drawings
19	RITES/CP/DP/TC/Dabri/8900-53/2014	Construction of Police Station at Dabri, New Delhi	open	4/2/2014	Two Packet System	3/3/2014	6	1. M/s. Garg Builders 2. M/s. Jaycon Infrastructure Ltd. 3. M/s. Multitech Construction Company 4. M/s. Surendra Kumar 5. M/s. Agarawal Company 6. M/s. S & S Technocrats Pvt. Ltd.	Nil	Yes	RITES/CP/DP/TC/Dabri/8900-53/2014 dated 23/06/2014	M/s. Garg Builders, Delhi	830.33	16/04/2015	17/07/2014	In progress	Because of non release of funds by Delhi Police, work got delayed.
20	RITES/CP/DP/TC/PUNJABI BAGH/BLDG/8898-53/2012	Construction of Police Station & Residences at Punjabi Bagh, New Delhi	Open Tender	9/5/2012	Two Packet System	22.06.2012	10	1. M/s MBL Infrastructure Ltd 2. M/s Gupta Enterprises 3. M/s Agarwal Company 4.M/s N.S. Associates Pvt. Ltd. 5.M/s BCC Developers & Promoters Pvt Ltd. 6. M/s Kashyapi Infrastructures Pvt. Ltd. 7. M/s Narain Dass R. Israni & Co. Pvt Ltd. 8. M/s Adhar Stumbh Township Pvt Ltd. 9. M/s Freyssinet Pre-Stressed Concrete Company Ltd.	1. M/s Amba Oxy Enterprises (P) Ltd.	Yes	RITES/CP/DP/TC/PUNJABI BAGH/BLDG/8898-53/2012 dated 16/01/2013	M/s. N.S. Associates Pvt. Ltd., New Delhi	2335.87	29/05/2014	30/01/2013	In progress	Initial delay in site clearance and existing Police Station still not vacated.

21	22	RITES/CP/DP/Works/Architect - Consultant/2010	Appointment of Architect for Construction of Delhi Police Projects for Group-4 South West Delhi Works	Open Tender	19/03/2010	Two Packet System	07.04.2010	28	1. M/s R.K. Associates 2. M/s Muralage Associates 3. M/s Goel Associates 4. M/s Kapoor & Associates 5. M/s DDF Consultants P. Ltd. 6. M/s G.C. Sharma 7. M/s Datta & Datta Associates 8. M/s STUP Consultant 9. M/s Limba Associates 10. M/s Creative Consotium 11. M/s Sanreen Designer 12. M/s Buildcon Solutions 13. M/s SEMAC Limited 14. M/s CNA Architect 15. M/s Enarch Consultant P. Ltd 16. M/s Kothari Associates P. Ltd. 17. M/s Ghezzi Eastern Ltd. 18. M/s Mukesh & Associates 19. M/s Adlakha Associates 20. M/s Fountainhead 21. M/s Dynamic Project	1. M/s PEE Consultants 2. M/s Astro Archeeners 3. M/s SMEC India P. Ltd. 4. M/s Sanjay Prakash & Associates 5. M/s KNY Projects Pvt. Ltd. 6. M/s Mathur Ugam & Associates 7. M/s Nivedita & Uday Pande Cosultant	Yes	RITES/CP/DP/22 Works/Arch. - Consultant/2010 dated 24/05/2010	M/s. Creative Consortium, New Delhi	60.41	Depends on the works awarded to the contractor	24/05/2010	In progress		
22		RITES/CP/DP/TC/KONDLI/BLDG/8842-53/2012	Construction of Police Line & Residential Quarters at Kondli Check Post, Delhi	Open Tender	14/12/2011	Two Packet System	06.01.2012	6	1. M/s SAM India Built Well Pvt. Ltd. 2. M/s BL Goel & Co 3. M/s MBL Infrastructures Ltd 4. M/s IVRCL Ltd. 5. M/s Anurag Enterprises 6. M/s Unity Infraprojects Limited	NIL	YES	RITES/CP/DP/TC/KONDLI/BLDG/8842-53/2012 dated 17/05/2012	M/s. MBL Infrastructures Ltd., New Delhi	4060.33	31/05/2014	01/06/2012	In progress	Initial delay in site availability and encroachment.	
23		RITES/CP/DP/TC/Jyoti Nagar/8887-53/2013	Construction of Police Station & Staff Quarters at Jyoti Nagar, Delhi	Open Tender	20/07/2013	Two Packet System	21/08/2013	4	1. M/s. MBL Infrastructure Ltd. 2. M/s BCC Developers & Promoters Pvt. Ltd. 3. M/s. Jaycon Infrastructure Ltd.	1. M/s. Surendra Kumar	Yes	RITES/CP/DP/TC/Jyoti Nagar/8887-53/2013 dated 06/01/2014	M/s. Jaycon Infrastructure Ltd., New Delhi	2786.15	19/08/2015	20/02/2014	In progress	Initial delay in transfer of clear site.	
24		RITES/CP/DP/TC/Shahdara/8890-53/2013	Construction of Police Station and Staff Quarters at Shahdara, Delhi	Open Tender	30/08/2013	Two Packet System	23/09/2013	3	1. M/s. Garg Builders 2. M/s. Jaycon Infrastructure Ltd. 3. M/s. Malhotra Construction Pvt. Ltd.	Nil	Yes	RITES/CP/DP/TC/Shahdara/8890-53/2013 dated 12/02/2014	M/s. Malhotra Construction Pvt. Ltd., Hissar, Haryana	2499.99	02/03/2016	03/03/2014	In progress	Tree cutting permission received in september 2014. Work started in sep-14 only.	
25		RITES/CP/DP/TC/DCP-NE-Office/Seelampur/8891-53/2013	Construction of NE-DCP Office, Seelampur, Delhi	Open Tender	1/6/2013	Two Packet System	1/7/2013	6	1. M/s. Agarwal Company 2. M/s R.B. Chy: Ruchi Ram Khattar & Sons 3. M/s. MBL Infrastructures Ltd. 4. M/s. Garg Builders	1. M/s. Gupta Enterprises 2. M/s. Surendra Kumar	Yes	RITES/CP/DP/TC/DCP-NE-Office/Seelampur/8891-53/2013 dated 23/01/2014	M/s. R.B. Chy: Ruchi Ram Khatter & Sons, New Delhi	1458.92	09/11/2015	10/03/2014	In progress	Late handing over of site by Delhi Police and late receipt of permission of tree cutting.	
26		RITES/CP/TC/DP/DwarkaSec-9/Residences/3573-53/1R/2013	Construction of Residences for Delhi Police at DAP Lines, at sec-9, Dwarka, New Delhi	open	28/11/2013	Two Packet System	30/12/2013	6	1. M/s. B.K. Consortium Engineers Pvt. Ltd. 2. M/s. Canon Engineering Constructions 3. M/s. Apex Constructions 4. M/s. Universal Constructions & Engineering Pvt. Ltd. 5. M/s. MBL Infrastructure Pvt. Ltd. 6. M/s. SOM Projects Pvt. Ltd.	Nil	Yes	RITES/CP/TC/DP/Dwarka Sec-9/Residences/3573-53/1R/2013 dated 26/06/2014	M/s. SOM Projects Pvt. Ltd., New Delhi	3710.94	06/07/2016	07/11/2014	In progress	No delay.	
27		RITES/CP/DP/TC/Dwarka Sec 16 C/PS & Residences/8896-53/2013	Construction of Police Station and Staff Quarters at Sec 16 C, Dwarka, New Delhi	open	24/10/2013	Two Packet System	27/11/2013	4	1. M/s. Aadhar Stumbh Township Pvt. Ltd. 2. Sam (India) Buitwell Pvt. Ltd. 3. M/s. Jaycon Infrastructure Ltd. 4. M/s. MBL Infrastructure Ltd.	Nil	Yes	RITES/CP/DP/TC/Dwarka Sec-16C/8896-53/2013 dated 27/06/2014	M/s. Jaycon Infrastructure Ltd., New Delhi	3568.95	15/11/2015	16/07/2014	In progress	Work delayed because of delay in release of funds by Delhi Police.	
28		RITES/CP/TC/UOA/FCI/Allahabad/2009	Construction of Undergraduate Lecture Theatre Complex at FCI Campus, University of Allahabad	open	11.07.2009	two							RITES/CP/TC/UOA/FCI/Allahabad/2009/ Dt 19.11.2009	M/s IVRCL Infrastructure and Projects Ltd., A - 41, Tower - B, 1st. Floor, Lobe - 4, Sector - 62, Noida - 201307	3665.00	03.06.2011	04.12.2009	In progress	Contractor delaying the work. Penalty is being imposed.
29		RITES/CP/TC/UOA/USIC/2013	Construction of HFIBF/ USIC Building at University of Allahabad	open	19.07.2013	two	08.08.2013	1	1)M/S Gupta Enterprises	NIL	Yes	RITES/CP/TC/UOA/2013 Dt 17.01.2014	M/s Gupta Enterprises, 252 G, Sant Nagar, East of Kailash, New Delhi - 110065	583.17	01/04/2015	02/07/2014	In progress	More than 6 months delay in transferring the clear site for execution of work.	
30		RITES/CP/TC/UOA-Allahabad/Heritage/VH/2013	Conservation of Vijayanagram Hall at Allahabad University, Allahabad	open	27.05.2014	two	17.06.2014	1	1)M/s Savani Construction Co. Pvt. Ltd.	NIL	Yes	RITES/CP/TC/UOA-Allahabad/8858-53/Heritage Building/VH/2015 dated 08.04.2015	M/s Savani Construction Co. Pvt. Ltd., Mumbai	709.05	21.12.2016	22.04.2015	In progress		
31		RITES/CP/TC/UOA-Allahabad/MCC/LT/2014	Construction of Lecture Theatre Complex at MCC campus.	open	01.05.2014	two	27.05.2014	3	1.) M/s. Gupta Enterprises 2.) M/s. Garg Builders 3.) M/s. S.N.S. Infracon Pvt. Ltd.	NIL	Yes	RITES/CP/TC/UOA-Allahabad/MCC/LT/2014/9716 dated 04.09.2014	M/s. Garg Builders, Delhi	2052.04					Site not handed over by client.
32		RITES/CP/TC/Allahabad-II/ARCH-CONSULTANT/2009	Consultancy Services for Structural, Electrical and Other Engineering Services for Planning & Construction of Lecture Theatre Complex at FCI Campus etc., Allahabad University, Allahabad - 211002	LIMITED	13-02-2009	SINGLE							RITES/CP/TC/Allahabad-II/ARCH-CONSULTANT/2009 dated 03.03.2009	M/s Neev Architects Interiors & Urban Design Consultants Pvt. Ltd. D-202, Vidisha Apartments, 79, I.P. extension, New Delhi - 110092	6.8	N.A.	28.03.2009	NA	Completion connected with the work of contractor.
33		RITES/CP/TC/AU-Allahabad/ARCH-CONSULTANT/2008	Appointment of Architectural Firm / Company for Consultancy Services for Architectural, Structural, Electrical and Other Services for Planning & Construction of Various Buildings, Interior Design, Renovation, Up Gradation & Installation of Infrastructure / Services / Facilities at Allahabad University, Allahabad(U.P.)	open	28.12.2009	SINGLE							RITES/CP/TC/AU-Allahabad/ARCH-CONSULTANT/2008 dated 22.04.2009	M/s S Kumar & Associates 903, Vishwa Deep Tower, 4, district Centre, Janak Puri, New Delhi - 110058	0.60 % of the Project Cost	NA	07.05.2009	NA	Completion connected with the work of contractor.

34	MITES/CP/AU/Conservation Arch./2011	Request for Proposal for Conservation, Restoration and Preservation of Heritage Buildings at University of Allahabad, Allahabad (U.P.)	Limited	05-01-2011	SINGLE						MITES/CP/AU/Conservation Arch./2011 dated 09.03.2011	M/s Stambh 19, Jaina Building, Roshanara Road, Delhi - 110007	3.91 % of the Gross Value of the Work	N.A.	24.03.2011	NA	Completion connected with the work of contractor.
35	NA	Consultancy Services for Construction of Lecture Theatre Complex at MCC campus.	Limited	NA	SINGLE						MITES/CP/UA/MCC-NEEV/2013/6772 dated 25.07.2013	M/s Neev Architects Interiors & Urban Design Consultants Pvt. Ltd. D-202, Vidisha Apartments, 79, I.P. extension, New Delhi - 110092	Rs 07/- per sqft	N.A.	30.08.2013	NA	
36	MITES/CP/TC/CUB/Package-1/BW/2014	Development of CUB Campus at Panchanpur, Gaya	Open	14/06/2014	Two	07.07.2014	6	1. M/s JPG Engineers Pvt. Ltd 2. M/s Civcon Construction Pvt. Ltd 3. M/s Kamal Kumar Jain. 4. M/s Magadh Construction Works 5. M/s Awadhesh Construction	1. Anupama Construction	Yes	MITES/CO/CP/CU/B/Package-1/BW/2014 dated 29/09/2014	M/s. Awadhesh Construction, Gaya	1065.45	14.06.2015	14.10.2014	In progress	40% site is still not available for working.
37	MITES/CO/CP/DP-BRK Road/AC System/2015	SITC of Centralized Air Conditioning System in PS Building at Barakhamba Road, New Delhi	LIMITED	NA	SINGLE	10.04.2015	7	1. M/s Skyline Air-Conditioning Engineers Pvt. Ltd 2. M/s LG Electronics Pvt. Ltd 3. M/s Aircon Technique Pvt. Ltd. 4. M/s Airwaves Engineers Pvt. Ltd. 5. M/s Snowmex Engineers Ltd. 6. M/s. Perfect Infra Engineers Pvt. Ltd 7. M/s. Hemcool Engineers	NIL	Yes	LOA No. MITES/CO/CP/DP-BRK Road/AC System/2015 dtd. 26/06/2015	M/s. Airwaves Engineers Pvt. Ltd., Pitampura, Delhi	147.74	10.10.2015	10.07.2015		
38	MITES/CP/TC/DP/POLICE POST /SAKET DELHI/ 8884-53/ 2012	Construction of Police Post for Delhi Police at District Centre Saket, New Delhi.	Open Tender	28.12.2012	Two bid system	21.01.2013	3	i) M/s. Garg builders ,Ashok Vihar, Delhi	(i)M/s Rakesh Brothers, New Delhi (ii) M/s Srico Projects Pvt. Ltd, Hyderabad	YES	MITES/CP/TC/DP/POLICE POST/SAKET/DELHI/DELHI/8884-53/LOA/2013,DATED: 03.05.2013	M/s.Garg Builders, Ashok Vihar, Delhi	1271.90 lacs	27.08.2014	28.05.2013	15.10.2014	Work completed on 15.10.2014 and Electricity and water connection is being obtained.
39	MITES/CP/TC/DP/POLICE POST /BHIKAJI CAMA/ 2013/R1	Construction of Police Post at Bhikaji Cama Place, New Delhi	Limited Tender	15.03.2013(Tenders were dispatched to shortlisted agencies)	Single bid system	02.04.2013	4	1. M/s Fortuna Foundation Engineers & Consultants, Lucknow 2. M/s S & S Technocrats Pvt. Ltd, New Delhi 3.M/s Neeraj Construction Company, Chandigarh 4. M/s Garg Builders, New Delhi	Nil	YES	MITES/CP/TC/DP/POLICE POST /BHIKAJI CAMA/DELHI/R1/LOA/ 2013/42 dated: 21.05.2013	M/s Fortuna Foundation Engineers & Consultants, Lucknow	299.94 lacs	05.03.2014	06.06.2013	31.07.2014	Work completed on 31.07.2014 and has been handed over to the client Delhi Police.
40	MITES/CP/TC/DP/POLICE POST /Gulmohar Park/DELHI/ 8885-53/R1/2013	Construction of Police Post and staff quarters for Delhi Police at Gulmohar Park, New Delhi.	Open Tender	16.04.2013	Two bid system	08.05.2013	1	i) M/s. Agarwal Company, B-18, Sec-B, Aliganj Scheme, Lucknow-226024	Nil	YES	MITES/CP/TC/DP/POLICE POST/Gulmohar Park/DELHI/8885-53/LOA/2013,DATED: 26.07.2013	M/s. Agarwal Company, B-18, Sec-B, Aliganj Scheme, Lucknow-226024	635.55 lacs	09.08.2014	10.08.2013	Work in progress	Work in progress
41	MITES/CP/TC/DP/GK-1/ 8881-53/R1/2013	Construction of Police Station and Residential Quarters at Greater Kailash-1, New Delhi.	Open Tender	30.08.2013	Two bid system	26.09.2013	4	1.M/s BCC Developers & Promoters Pvt. Ltd. H-33, Masjid Moth Greater Kailash-II, New Delhi 110048. 2.M/s PMS Buildtech Pvt. Ltd. D-8, LGF, Kailash Colony, New Delhi. 3.M/s Garg Builder, F-19 Ashok Vihar phase-1, Delhi-110052 4.M/s Gupta Enterprises, Engineers, Govt, Contractor & Builders, 252-G Ist Floor Lakshyadeep Plaza Sant Nagar, East of kailash, New Delhi 110065	Nil	YES	MITES/CP/TC/DP/GK-1/8881-53/R1/LOA/2013,DATED: 16.12.2013	M/s PMS Buildtech Pvt. Ltd., D-8, LGF, Kailash Colony, New Delhi-110048	2629.47 Lacs	31.12.2015	01.01.2014	Work in progress	Work in progress
42	MITES/CP/TC/DP/Re-Development/Delhi Cantt/8886-53/R1/2013	Re-Development of Police Colony Delhi Cantt, Delhi.	Open Tender	14.09.2013	Two bid system	17.10.2013	3	(i) M/s. Kamladityya Construction Pvt. Ltd. B-104, Manisha Tower, Plot-7B, Sector-23, Dwarka, New Delhi. (ii) M/s B.K. Consortium Engineers Pvt. Ltd, Middleton Manor, Flat-1B, 9/4, Middleton Row, Kolkata (iii) M/s. MBL Infrastructures Ltd, Baani Corporate One, 303, 3rd floor, Plot-5, Commercial Centre, Jasola, New Delhi.	Nil	YES	MITES/CP/TC/DP/Re-Development/Delhi Cantt/8886-53/R1/LOA/2013,DATED: 17.02.2014	M/s. MBL Infrastructures Ltd, Baani Corporate One, 303, 3rd floor, Plot-5, Commercial Centre, Jasola, New Delhi.	4982.61 Lacs	29.02.2016	01.03.2014	Work in progress.	Work in progress.
43	MITES/ TC /PQ/PU/ Pondi/Auditorium/Civil Package	Construction of "Convention Center" having Auditorium of 2500 seating capacity and ancillary buildings for Pondicherry University at Puducherry	OPEN TENDER	12.10.2011	Two packet	31.10.2011	3	1. M/s B.E. Billimoria & Co. 2. M/s Consolidated Const. consortium Ltd. 3. M/s URC Const. Pvt Ltd.	1. M/s URC Const. Pvt Ltd.	YES	MITES/CP/TC/PQ/PU/Pondi/Auditorium/Civil Package Dated: 24.01.2012	M/s. B.E. Billimoria & Co limited	2929.92	24.07.2013	07.02.2012	work in progress	Financial Crises of the contractor
44	MITES/CP/TC/UK-GULBARGA/PHASE-1/2010	Construction of Administrative Building Central Library Guest House Boys Hostel, Girls Hostel, Health Centre, Shopping Centre, Bank & Post Office, Quarters for VC Pro VC, Register, Finance Office, Controller of Examinations Professors, Associate Professors, Assistant Professors Group-, Group-B Group-C, Group-D employees and parking at University Campus at Khadaganchki Village Aland Taluka Gulbarga District in Karnataka-Phase-1.	Open Tender	17.07.2010		23.08.2010	21	1. M/s Shapoorji Pallonji & co. Ltd. 2. M/s IVRCL Infra structures & Project Ltd. 3 M/s Pratibha Const. Engir & contractors (India) Pvt. Ltd 4. Nagarjuna Const. Ltd. 5. M/s SVEC Const. Ltd. 6 .Pratibha Industries Ltd. 7. M/s Consolidated Const. Consortium Ltd. 8. M/s sam (India) Built wall Pvt. Ltd. 9. Ahluwalia Contract (India) Ltd. (10) M/s unity infra project Ltd. (11) M/s Simplex Infra structure Ltd 12. M/s Jampans Const. Pvt. Ltd. 13. M/s KMV Project Ltd. 14.M/s Engineering Projects (india) Ltd. 15. M/s Era Infra Engineering Ltd. 16. M/s Jaihind Infra structure Co. 17. M/s URC Const Pvt. Ltd. 18. M/s B.E. Billimoria & co. 19. M/s Prasad company (Project works) ltd. 20. KBK Infratech ltd. 21. M/s Ramky Infra structure ltd.	1. M/s Prasad company (Project works) ltd . 2. M/s KBK Infratech ltd. 3. M/s Ramky Infra structure ltd.	YES	MITES/CP/TC/UK/Gulbarga/Phase-1/2010 Dated: 07.12.2010	M/s SVEC Construction Ltd.	5880.51	22.06.2012	22.12.2010	Terminated on 07.12.2012, Final Bill yet to be paid , Party requested for arbitration	Slow Progress due to financial crises

45	RITES/CP/CIUK-GULBARGA/Phase-II/2011	Construction of Building for various Schools including site development and bulk services at central University of Karnataka at Gulbarga.	Open Tender	08.01.2011		15.02.2011	10	(i) M/s IVRCL Infrastructure & project Limited (ii) M/s BE Billimoria Co. Limited. (iii) M/s URC Constructions Private Limited (iv) M/s Nagarjuna Construction Company Ltd. (v) M/s Shapoorji Pallonji & Co. Ltd. (vi) M/s Era Infra Engineering Limited. (vii) M/s Engineering Project (India) Ltd. (viii) M/s JMC Projects India Ltd. (ix) M/s Unity Infra Projects Limited (x) M/s KCP project Ltd.	4	YES	RITES/CP/CIUK-Gulbarga/Phase-II/2011 Dated: 09.05.2011	M/s EPIL Project Ltd	12891.75	24.05.2013	24.05.2011	Terminated and under arbitration	Not mobilized at Site
46	RITES/CP/CIUK-GULBARGA/PHASE-II/2011 (R)	Construction of Buildings for various Schools including site development and bulk services at Central University of Karnataka at Gulbarga	Limited Tender	18.08.2011	One packet System	06.09.2011	7	(i) M/s Unity Infra Projects Limited (ii) M/s URC Constructions Private Limited (iii) M/s IVRCL Limited (iv) M/s NCC Limited (v) M/s Era infra Engineering Ltd. (vi) M/s JMC Projects India Ltd. (vii) M/s BE Billimoria.	-	YES	RITES/CP/CIUK/Gulbarga/Phase-II/2011 (R) LOA / 2011/ 74 dated: 03.10.2011	M/s Unity Infra Project Ltd.	13576.836	17.10.2013	18.10.2011	work in progress	sand,water & financial problem
47	RITES/CP/CIUK/GUL/PKG-1A/2R/2013	Construction of Balance Works of Administrative Building, Girl's Hostel, Boy's Hostel & Guest House for Central University of Karnataka at Distt. Gulbarga (Karnataka)	Open Tender	30.01.2013	One packet System	20.02.2013	1	i) M/s KMV Projects Ltd.,Hyderabad	Non	Lone Bidder	RITES/CP/CIUK/GUL/PKG-1A/2R/2013 dated: 22.04.2013	i) M/s KMV Projects Ltd.,Hyderabad	2661.56	06.02.2014	07.05.2013	work in progress	-Do-
48	RITES/CP/CIUK/GUL/PKG-1B/2R/2013	Construction of Balance Works of Quarters of VC, Pro VC, Registrar,FO, COE, Professor, Asst.Professor etc. for Central University at Distt. Gulbarga (Karnataka) Package - 1B	Open Tender	30.01.2013	One packet System	20.02.2013	1	i) M/s KMV Projects Ltd.,Hyderabad	Non	Lone Bidder	RITES/CP/CIUK/GUL / PKG-1B/2R/2013 dated 22.04.2013	M/s KMV Projects Ltd.,Hyderabad.	1444.91	06.01.2014	07.05.2013	work in progress	-Do-
49	RITES/CP/CIUK/GUL/PKG-1C/2R/2013	Construction of Buildings - Central Library, Health Center, Shopping Center, Bank & Post Office & Staff Quarters for Central University of Karnataka at Distt.Gulbarga (Karnataka)	Open Tender	30.01.2013	One packet System	21.02.2013	1	i) M/s KMV Projects Ltd.,Hyderabad	Non	Lone Bidder	RITES/CP/CIUK/GUL/PKG-1C/ 2R/2013 dated: 22.04.2013	M/s KMV Projects Ltd.,Hyderabad.	3135.09	06.04.2014	07.05.2013	Work in progress	-Do-
50	RITES/CP/CIUK-KARNATAKA/GULBARGA/TC/8874-53/2012	Construction of Boundary wall at Central University of Karnataka at Distt. Gulbarga(Karnataka)	Open Tender through Press	02.03.2012	Two packet System	19.03.2012	2	1. M/s Kotarki Constructions Pvt. Ltd. 2. M/s Md. Farahat Deshmukh & Sons	1. M/s Md. Farahat Deshmukh & Sons	YES	RITES/CP/CIUK-KARNATAKA/GULBARGA/TC/8874-53/2012 dated 12.07.2012	M/s Kotarki Construction Pvt. Ltd.	354.04	21.04.2013	27.07.2012	work in progress	Scarcity of water & sand
51	RITES/CP/TC/CIUK/PEB-GH/2014	Construction of pre-fabricated Girls hostels and Kitchen/Dining including Civil, Electrical and plumbing work at new campus of Central University of Karnataka, Gulbarga.	OPEN TENDER	28.08.2014	Two packet System	22.09.2014	4	1. M/s ACME Cleantech Solutions Ltd., 2. M/s BNAL Prefabs Pvt. Ltd.	1. M/s Everest Industries Ltd., 2. M/s VSK Infrastructures Pvt. Ltd.	YES	RITES/CP/TC/CIUK/PEB-GH/2014 Dated: 12.02.2015	M/s ACME Cleantech Solutions Ltd.,	883.18	27.10.2015	27.02.2015	work in progress	
52	RITES/CP/TC/CIUK/PEB-BH/2014	Construction of pre-fabricated Food court, Hostels and Kitchen/Dining for boys including Civil, Electrical and plumbing work at new campus of Central University of Karnataka, Gulbarga.	OPEN TENDER	28.08.2014	Two packet System	18.09.2014	4	1. M/s ACME Cleantech Solutions Ltd., 2. M/s BNAL Prefabs Pvt. Ltd.	1. M/s Everest Industries Ltd., 2. M/s VSK Infrastructures Pvt. Ltd.	YES	RITES/CP/TC/CIUK/PEB-BH/2014 Dated: 08.01.2015	M/s ACME Cleantech Solutions Ltd.,	959.22	23.10.2015	23.01.2015	work in progress	
53	RITES/CP/TC/CIUK-Kasargod/Allied Works/Pkg-I/2015	Construction of Four Wheeler Parking, women room, driver's room, security room and RITES Office including internal water supply & Electrical works at Kasargod, Kerela	Limited Tender	25.02.2015	Single packet System	12.03.2015	2	1. M/s PJB Engineers Pvt. Ltd., 2. M/s Abdul Nazar M.A	Non	YES	RITES/CP/TC/CIUK-Kasargod/Allied Works/Pkg-I/2015 dated:29.05.2015	1. M/s Abdul Nazar M.A	233.91	13.10.2015	13.06.2015	Work in progress	