

**EE SBU**

**Details of ongoing contracts/contracts concluded during the month of September 2015**

S.No.	Tender No.	Item/ Nature of work	Mode of Tender Enquiry	Date of publication of NIT	Type of bidding (single/two) bid system	Last date of receipt of tender	Nos. of tenders recd.	Nos. and name of parties qualified after technical evaluation	Nos. and name of parties not qualified after technical evaluation	Whether contract awarded to lowest tenderer/ evaluated L-1	Letter of Award No. & date	Name of Contractor	Value of Contract (Rs. Lacs)	Scheduled date of completion of Supplies/ work	Actual date of start of work	Actual date of completion	Reason for delay if any
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	
1	RITES/B&A/EED/SAIL-RMD/Bolani-S&T-Tender	Design, Supply, Erection, Testing and Commissioning of Signaling & Telecommunication (S&T) works for modification of Railway Siding at SAIL-RMD, Bolani Ores Mines (Orissa).	Limited	08.06.2010	Two	23.06.2010	2	2 Nos. a) M/s Picasona enterprises, Kolkata b) M/s India Engineering Company	Nil	Yes	RITES/CO/B&A/E/SAIL-RMD/BOLANI - S&T-Tender Dt:19.10.2010	M/s PICASONA Enterprises, Kolkata	128.8	8 Months i.e upto 04.07.2011 Extended upto 30.09.2014. New EOT is upto 30.09.2015	03.11.2010	In progress	Due to non-availability of track from client and approval of design from Railway and slow progress by contractor.
2	RITES/CO/RI/EE/OHE/DFC/Survey/OT/EC & S Corridor	Survey, Data Collection and Preparation of Drawings, Documents related to Railway Electrification works of New Dedicated Freight Corridor, East Coast Corridor (Kharagpur – Vijayawada) and Southern Corridor (Chennai - Goa) for DFCCIL	Open	04.07.2013	Single	05.08.2013	4	01 no. M/s Balaji Rail Road Systems Ltd.	03 nos. 1) M/s KPS Rail Consult Pvt. Ltd. 2)M/s Balaji Rail Systems Ltd. 3) M/s G G Survey Consultancy	Yes	RITES/CO/RI/OHE/DFC/Survey/OT/EC & S Corridor dated 22.11.2013	M/s Balaji Rail Road Systems Ltd., Secundrabad	20.79	21.05.2014. Extension granted upto 31.12.2015.	22.11.2013	In progress	Track alignment of balance 300 Kms awaited from T&S for further necessary action.
3	RITES/B&A/EED/ILS-BHUB/INT & FDA/ E-1/ 2008	SITC of I.E and FDA works at ILS-BBSR	Open	08.11.2008	Two Packet	24.11.2008	01	01 No. M/s Klystron Electronics Pvt. Ltd.	Nil	Yes	RITES/B&A/EED/ILS-BHUB/IE.FDA & PAS/ 2009 Dt:01.01.09	M/s Klystron Electronics Pvt. Ltd.	240.26	15.07.2009	16.01.2009	01.04.2013	Non availability of Site.
4	RITES/B&A/EED/ILS-BHUB/HVAC & BMS /E-2/ 2008	SITC of HVAC & BMS work for various building at ILS-BBSR	Open	08.11.2008	Two Packet	04.12.2008	01	01 No. M/s Unique Engineers Pvt. Ltd.	Nil	Yes	RITES/B&A/EED/ILS-BHUB/HVAC/ 2009 Dt:12.03.09	M/s Unique Engineers Pvt. Ltd.	641.27	26.12.2009	27.03.2009	01.04.2013	Non availability of Site.
5	RITES/B&A/EED/ILS-BHUB/SUB STATION /E-3/ 2009	Supply, Testing & Commissioning of HT/LT installation and allied Electrical works at ILS-BBSR	Open	08.12.2009	Two Packet	29.12.2009	06	05 Nos. 1) M/s Chaitanya Power Systems (P) Ltd. 2) M/s Aster Tele services Pvt. Ltd. 3) M/s Amber Electrotech Ltd. 4) M/s C&S Electric Ltd. 5) M/s Klystron Electronics Pvt. Ltd.	01 No. 1) Akash Electro Tek Engineers Pvt. Ltd.	Yes	RITES/CO/B&A/EE/ILS-Bhub/ Sub Station/E-3/ LOA Dt:10.05.10	M/s Aster Teleservices Pvt. Ltd.	189.35	24.11.2010	25.05.2010	04.02.2013	Non availability of Site.

S.No.	Tender No.	Item/ Nature of work	Mode of Tender Enquiry	Date of publication of NIT	Type of bidding (single/two) bid system	Last date of receipt of tender	Nos. of tenders recd.	Nos. and name of parties qualified after technical evaluation	Nos. and name of parties not qualified after technical evaluation	Whether contract awarded to lowest tenderer/ evaluated L-1	Letter of Award No. & date	Name of Contractor	Value of Contract (Rs. Lacs)	Scheduled date of completion of Supplies/work	Actual date of start of work	Actual date of completion	Reason for delay if any
6	BITES/B&A/EE/D/S-Bhub/D.G/E-4/2010	SITC of DG Set and Allied works at ILS-BBSR	Open	23.04.2010	Two Packet	13.05.2010	08	03 No. 1) M/s C&S Electric Ltd. 2) Amber Electrotech Ltd. 3) M/s New Choudhary Enterprise	05 Nos. 1) M/s sew Engineering works Pvt.Ltd. 2) M/s Power Engineering(India) Pvt. Ltd. 3) M/s Sterling & Wilson Powergen Pvt. Ltd. 4) M/s G.D.Anklesaria & Co. 5) M/s SAI Shakti	Yes	BITES/CO/B&A/EE/ILS-Bhub/DG/E-4/2010/ LOA Dt:10.08.10	M/s C&S Electric Ltd.	161.81	24.02.2011	25.08.2010	16.01.2013	Non availability of Site.
7	BITES/B&A/EE/D/S-Bhub/Lift/E-5/2010	SITC of Lifts and Allied works at ILS-BBSR	Open	23.04.2010	Two Packet	13.05.2010	02	01 No. M/s Johnson Lifts. Ltd.	1 No. M/s Escon Elevators. Ltd.	Yes	BITES/CO/B&A/EE/ILS-Bhub/Lift/E-5/2010/ LOA Dt:22.09.10	M/s Johnson Lifts. Ltd.	80.30	06.04.2011	07.10.2010	06.11.2013	Non availability of Site.
8	BITES/B&A/EE/D/S-Bhub/FP/E-6/2010	SITC of Fire Protection and Allied works at ILS-BBSR	Open	23.04.2010	Single Packet	13.05.2010	02	1 No. M/s Uma Fire Services Pvt. Ltd.	1 No. M/s Technico India Pvt. Ltd.	Yes	BITES/CO/B&A/EE/ILS-Bhub/FP/E-6/2010/ LOA Dt:13.08.10	M/s Uma Fire Services Pvt. Ltd.	52.97	27.02.2011	28.08.2010	01.04.2013	Non availability of Site.
9	BITES/CO/B&A/EE/Budge-Budge/I.E./E-2	Supply,Installation,Testing & Commissioning of Internal Electrification of Industrial Shed and allied works at Fiat Bogie Shop,Budge-Budge,west Bengal	Open	12.03.2012	Two Packet	26.03.2012	05	05 Nos. 1) M/s J.K Enterprise. 2) M/s klystron Electronics Pvt. Ltd. 3) M/s A.R.Rural Electricals 4) M/s Power & Instrumentation (Guj.) Ltd. 5) M/s Geetu Engineering & Constructions Pvt. Ltd.	Nil	Yes	BITES/CO/B&A/EE/Budge-Budge / I.E./E-2/LOA Dt:19.06.12	M/s Geetu Engineering & Constructions Pvt. Ltd.	168.77	03.01.2013	04.07.2012	25.11.2014	Non availability of Site.
10	BITES/CO/B&A/EE/D/Budge-Budge/Substation/E-1	Supply,Installation,Testing & Commissioning of HT/LT Substation equipments installation and allied Electrical works at Fiat Bogie Shop,Budge-Budge,west bengal	Open	03.01.2012	Two Packet	27.01.2012	10	07 Nos. 1) M/s Shankar Electric Works 2) M/s Happy Electricals 3) M/s Konstelec Engineers Pvt. Ltd. 4) M/s J.K.Enterprises 5) M/s Jadob Electric Co. 6) M/s Power & Instrumentation (Guj.) Ltd. 7) M/s C&S Electric Ltd.	03 Nos. 1) M/s Geetu Engineering & Constructions Pvt. Ltd. 2) M/s Shiva Enterprises 3) M/s Dutta Enterprise	Yes	BITES/CO/B&A/EE/Budge-Budge / Substation/E-1/ LOA Dt:18.04.12	M/s Power & Instrumentation s (Guj.) Ltd.	206.76	02.11.2012	03.05.2012	Work in Progress	Non availability of Site.

S.No.	Tender No.	Item/ Nature of work	Mode of Tender Enquiry	Date of publication of NIT	Type of bidding (single/two) bid system	Last date of receipt of tender	Nos. of tenders recd.	Nos. and name of parties qualified after technical evaluation	Nos. and name of parties not qualified after technical evaluation	Whether contract awarded to lowest tenderer/ evaluated L-1	Letter of Award No. & date	Name of Contractor	Value of Contract (Rs. Lacs)	Scheduled date of completion of Supplies/ work	Actual date of start of work	Actual date of completion	Reason for delay if any
11	BITES/CO/RI/EE/Budge-Budge/I.E./E-3	Supply, Installation, Testing & Commissioning of Internal Electrical and allied works at Fiat Bogie Shop, Budge-Budge, West Bengal	Open	16.12.2014	Single Packet	29.12.2014	2	Two; 1) M/s Power & Instrumentation (Guj.) Ltd., 2) M/s Shalaka Infra-Tech (I) Pvt. Ltd.	Nil	Yes	LOA No. BITES/CO/RI/EE/Budge-Budge/I.E./E-3 dated: 23.01.2015	M/s Power & Instrumentation (Guj.) Ltd.,	15.12	02 months from the date of issue of LOA.	23.01.2015	Work in progress.	Delay in supply of material by manufacturer
12	BITES/EE/RINL/VSKP/TOWER WAGON/2013	Design, Manufacturing, Supply and commissioning of 4 wheeler Over Head Equipment Inspection Car 1676 mm Gauge of Diesel hydraulic Under Slung Type as per technical specification no. TI/SPC/OHE/4 WDHTW/0070	Open	14.08.2013	Two Packet	30.08.2013	2	One M/s PHOOLTAS HARSCO RAIL SOLUTIONS PVT. LTD. Layak Bhawan ,Boring Canal Road, Patna-800001	One M/s Ovis Equipment Private Ltd., Shade no. 43, IDA, Phase-II, Cherlapally, Hyderabad-500051 (A.P)	Yes , single bidder in technical evaluation	BITES/CO/RI/EE/D/RINL/VSKP/Tower Wagon, Date 25.02.2014	M/s PHOOLTAS HARSCO RAIL SOLUTIONS PVT. LTD. Layak Bhawan ,Boring Canal Road, Patna-800001	153.38 lakhs	30.09.2014	30.03.2014	31.07.2015	-
13	BITES/CO/B&A/EE/OHE & PSI/PMC/RINL-VSKP	Design, supply, Erection ,Testing and Commissioning of switching Post (ssp) and supply of tools and plants at RINL, Vishakapatnam	Open	14.08.2013	Two Packet	30.08.2013	2	1.)M/s. Sabari Krishna Enterprises, HIGH-127, Ground Floor, Bharath Nagar Colony, Moosapet, Hyderabad-500018 (A.P) 2.) M/s. Fedders Lloyd corporation Ltd. (Project Services) 159, Okhla Ind. Estate, Phase -III, New Delhi-110020	Nil	Yes	BITES/CO/B&A/EE/OHE & PSI/PMC/RINL-VSKP, Date 07.02.2014	M/s. Sabari Krishna Enterprises, HIGH-127, Ground Floor, Bharath Nagar Colony, Moosapet, Hyderabad-500018 (A.P)	148.57 lakhs	22.12.2014	22.03.2014	30.06.2015	-
14	BITES/CO/B&A/EE/NTPC- Simhadri dated 01.09.10	Design of General Electrification works External & Internal including sub-station(11KV/415V and 25KV/230V, 25 KVA AT & related cabling) for proposed augmentation of Railway infrastructure for Stage-II works for NTPC Simhadri.	Open	26.03.10	two packet.		3	1. M/s Klystron Electronics P Ltd 2. M/s Servomax India Ltd 3. M/s Sabri Krishna Enterprises		yes	BITES/CO/B&A/EE/NTPC- Simhadri dated 01.09.10	1. M/s Klystron Electronics P Ltd	174 lakhs	8 month	16.09.10	31.07.2016	

S.No.	Tender No.	Item/ Nature of work	Mode of Tender Enquiry	Date of publication of NIT	Type of bidding (single/two) bid system	Last date of receipt of tender	Nos. of tenders recd.	Nos. and name of parties qualified after technical evaluation	Nos. and name of parties not qualified after technical evaluation	Whether contract awarded to lowest tenderer/ evaluated L-1	Letter of Award No. & date	Name of Contractor	Value of Contract (Rs. Lacs)	Scheduled date of completion of Supplies/work	Actual date of start of work	Actual date of completion	Reason for delay if any
15	BITES/CO/B&A/EE /OHE & PSI/PMC/RINL-VSKP	Design, supply, Erection, Testing and Commissioning of railway electrification work of existing/proposed railway tracks, including modification of existing 25KV AC, 50 HZ single phase OHE at RINL VSKP switching Post (ssp) and supply of tools and plants at RINL, Vishakapatnam	Open	16.05.10	Two packets	21.06.10	7	1. M/s KEC International Ltd, Gurgaon 2. M/s Sikka Engineering, Malviya Nagar, New Delhi 3. M/s Fedders Liyod Corporation Ltd, Okhala Delhi 4. M/s Sabri Krishana Interprise, Hyderabad 5. M/s Permco Rail Engineering Ltd Kolkata 6. M/s Bright Power Project (India) P Ltd, Mumbai 7. M/s Talupula Engineering Co. New Delhi	1. M/s Servomax India Ltd. 2. M/s Sabri Krishana Enterprises	Yes	BITES/CO/B&A/EE/OHE/Tender/RINL-VSKP dated 25.10.10	M/s Talupula Engineering Co. New Delhi	469 lakhs	12 month	10.11.10	31.07.2015	