

BITES LIMITED - RPO LUCKNOW
Status of Tenders for the Month of June- 2018

1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	
S.No.	Tender No.	Item/ Nature of work	Mode of Tender Enquiry	Date of Publication of NIT	Type of Bidding (Single/Two bid System)	Last date of receipt of Tender	Nos. of tenders recd.	Nos. and names of parties qualified after technical evaluation	Nos. and names of parties not qualified after technical evaluation	Whether contract awarded to lowest tenderer/ evaluated L1	Letter of Award No. & date	Name of contractor	Value of contract	Scheduled date of completion of supplies/ work	Actual date of start of work	Actual date of completion	Reasons for delay if any	Remarks
1	RITES/RPO-LKO/5906/NT PC/RHTPP/PKG-3	Extension of existing, shed, construction of office building / service building & staff quarter, electrical works & other ancillary works for NTPC Rihand STPP Stage - III.	Open Tender	09.07.14	Two	26.08.14	Four	i)M/s Mehrotra Buildcon (P) Ltd. Satna. ii)M/s S.T. Cons.(P) Ltd., Noida	i)M/s VKS infrastructures Pvt. Ltd. New Delhi ii)M/s CZAR Cons. Pvt. Ltd. Patna	Yes	LOA No. RITES/RPO-LKO/5906/8/V ol. XIV/1003259 Dt. 05.02.2015	M/s S.T. Cons.(P) Ltd., Noida	Rs. 204,016,965.84	18.02.16	20.02.15	31.05.2018	-	Completed
2	RITES/RPO-LKO/5925/NC L/ CTR-BINA dt. 12.09.14	Complete track renewal of Bina Siding, NCL, Sonebhadra U.P.	Open Tender	15.09.14	Two	10.10.14	Five	i)M/s Awlesh Kumar Singh Lucknow U.P. ii)M/s Mehrotra Buildcon (P) Ltd. Satna. iii)M/s Gannon Dunkerley & Co. Ltd. Delhi	i)M/s Rail Tech Infraventure (P) Ltd. Allahabad. ii)M/s Rohini Transport Corporation Varanasi.	Yes	LOA No. GM(C)/NCL/S GR/LOA-06/2015/1230 Dt. 06.05.2015	M/s Awlesh Kumar Singh Lucknow U.P	Rs. 56,085,613.35	20.03.16	21.05.15	In progress	-	Extended upto:30.09.2018
3	RITES/RPO-LKO/5904/Vindhyachal/PKG-5R dt. 29.10.14	Signal & Telecom works for NTPC, Vindhyachal Stage IV, PKG-5	Open Tender	31.10.14	Two	03.12.14	Two	i)M/s Kiran Infra Engineers Ltd. Jaipur(RAJ) ii)M/s Bharat Rail Automations (P) LTD. Mumbai	NIL	Yes	LOA No. RITES/RPO-LKO/5904/Vindhyachal/PKG-5R/Vol. XVI/1003451 Dt. 27.03.2015	M/s Bharat Rail Automations (P) LTD. MUMBAI	Rs. 182,486,115.38	10.10.16	11.04.15	In progress	-	Extended upto: 30.06.2018
4	RITES/RPO-LKO/5934/NC L/ Amlori-Nigahi dt. 11.11.14	Earthwork in formation, Construction of bridges, P way works, building, Electrical & other Misc. works in connection with PR siding at Amlori-Nigahi Project of NCL, Singrauli, M.P.	Open Tender	21.11.14	Two	15.12.14	Four	i)M/s Kalpataru Power Transmission Ltd. Noida (U.P) ii)M/s Track & Towers infratech (P) ltd.Hydrabad iii)M/s Gannon Dunkerly & Co. Ltd. Delhi iv)M/s ATEPL-MBPL (JV),New Delhi	NIL	Yes	LOA No. GM(C)/NCL/S GR/LOA-19/15/1390 Dt. 22.05.2015	M/s Kalpataru Power Transmission Ltd. Noida (U.P)	Rs. 645,692,913.94	04.09.16	05.06.15	In progress	-	Extended upto: 30.09.2018
5	Tender No. RITES/RPO-LKO/5925/NC L/CTR-JAYANT.	Complete Track Renewal of Jayant Siding, NCL Singrauli.	Open Tender	02.01.15	Two	21.01.15	Four	i)M/s Awlesh Kumar Singh Lucknow ii)M/s Rail Tech Infraventure (P) Ltd. Allahabad. iii)M/s Mehrotra Buildcon (P) Ltd. Satna.	M/s Rohini Transport Co. Varanasi, U.P.	Yes	LOA No. GM(C)/NCL/S GR/LOA-36/15/1690 Dt. 26.06.2015	M/s Rail Tech Infraventure (P) Ltd. Allahabad.	Rs 7,36,09,505.05	09.07.2016	10.07.2015	15.11.2016	-	Completed

1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	
S.No.	Tender No.	Item/ Nature of work	Mode of Tender Enquiry	Date of Publication of NIT	Type of Bidding (Single/Two bid System)	Last date of receipt of Tender	Nos. of tenders recd.	Nos. and names of parties qualified after technical evaluation	Nos. and names of parties not qualified after technical evaluation	Whether contract awarded to lowest tenderer/ evaluated L1	Letter of Award No. & date	Name of contractor	Value of contract	Scheduled date of completion of supplies/ work	Actual date of start of work	Actual date of completion	Reasons for delay if any	Remarks
6	BITES/RPO-LKO/5920/MU NPL/5A dt. 04.12.14	Supply of PSC Sleepers, P Way materials(except Rails) including points & crossings / laying & linking of tracks including points & crossings inside plant in connection with construction of Rly. siding for MUNPL, Meja TPP(2x660 MW) Meja Dist. ALD, PKG - 5A.	Open Tender	08.12.14	Two	11.02.15	Eight	i)M/s RVAG-SC Agarwal(JV), Ghaziabad ii)M/s Mehrotra Buildcon (P) Ltd. Satna. iii)M/s Kalpataru Power Transmission Ltd. Noida iv)M/s COMSA-PSOVL(JV), New Delhi v)M/s SMS Infrastructure Ltd. Nagpur vi)M/s Shivakriti International Ltd.	i)M/s Suresh Chandra Gupta, Jhasi. ii)M/s Awlesh Kumar Singh, Lucknow.	Yes	LOA No. BITES/RPO-LKO/5920/P-5A/Vol-XVI/1003805 Dt. 03.07.2015	M/s RVAG - S.C. Agarwal (JV), Ghaziabad (U.P.)	Rs. 218,793,626.78	02.07.2015	17.07.2015	In progress	Complete site has not been handed over by client till date	Extended upto: 31.03.2018 Applied for EOT upto 30.09.2018
7	BITES/RPO-LKO/5933/NC L/Gorbi-Block B/1 dt. 30.12.14	Earthwork in formation, Construction of bridges, P way works, building, Electrical & other Misc. works in connection with PR siding at Gorbi Block -B, Project of NCL, Singrauli, M.P.	Open Tender	02.01.15	Two	02.02.15	Four	i)M/s Mehrotra Buildcon (P) Ltd. Satna. ii)M/s Kalpataru Power Transmission Ltd. Noida. iii)M/s BBJ & NCTC. iv)M/s Gannon Dunkerly & Co. Ltd. Delhi.	NIL	Yes	LOA No. GM(C)/NCL/S GR/LOA-33/15/1638 Dt. 22.06.2015	M/s Mehrotra Buildcon (P) Ltd. Satna.	Rs 48,81,04,893.77	05.10.2016	06.07.2015	In progress	-	Applied for extension upto 31.12.2018
8	BITES/RPO-LKO/5920/MU NPL/6A	Construction of Two ROB (inside plant), One RUB (at NH-76E), Three RCC Arch Bridges, Two RCC Box Bridges and other ancillary works in connection with Construction of Railway Siding for MUNPL, Meja TPP,Allahabad, U.P. (Package-6A)	Open Tender	27.03.15	Two	01.05.15	One	i)M/s M.G Contractors Pvt Ltd.	-	-	LOA No. BITES/RPO-LKO/5920/MU NPL/6A/VOL-IV/1003876 Dt. 28.07.2015	M/s M.G. Contractors Pvt. Ltd. Panchcula Haryana	Rs 43,17,13,215.00	27.10.2015	11.08.2015	In progress	-	Extended upto: 10.03.2018
9	E-Tender No. BITES/RPO-LKO/78-06/ BPCL	Civil works for 2nd SPUR of Tank Wagon loading at BPCL, Bina	E Tender	23.04.15	Two	-	Three	i) M/s Karinda Constructions ii) M/s Suresh Chand Gupta iii) m/s K.N. International Ltd.	-	YES	E&P. BDT DATE- 06.11.2015	M/s Karinda Constructions	Rs 6,61,94,377.92	05.04.2016	21.11.2015	28.02.2018	-	Completed
10	TENDER NO : BITES/RPO-LKO/5900 /BRBCL / P3	Earthwork in formation,Construction of ROB,RUB & Culverts, P-Way works, Service Buildings,Electrical and Miscellaneous works for railway siding outside Plant of BRBCL, Nabinagar TPP(4X250 MW),District:Aurangabad, State: Bihar(PACKAGE-3).	Open Tender	27.08.2015	TWO	21.09.2015	one	i) M/s GDCL	N/A	YES	LOA NO. BITES/RPO-LKO/5900/BR BCL/P3/1004 297 DATE- 28.11.2015	M/s GDCL	Rs 75,12,81,896.10	11.12.2016	12.12.2015	In progress	Delay due to hindrance at site	Extended upto 31-10-2018
11	TENDER NO: BITES/RPO-LKO/5934/NC L/ AMLORI-NIGAH/BRIDGES	Fabrication,supply and Erection of 61.0m open Web Girder and 18.3m Composite Girder for Railway Bridges and other ancillary works in connection with PR siding at Amlori-Nigahi Project of NCL,Singrauli(MP).	Open Tender	4.11.2015	TWO	20.11.2015	three	i)M/s PILCON ENGINEER ii)M/s KIRAN infra engineers LTD. iii)M/s Mehrotra Build Con(P)LTD.	N/A	YES	LOA NO:GM@NCL /SGR/LOA-O/16/05 DATED: 29.04.2016	M/s Mehrotra Build Con(P)LTD.	RS:3,50,10,486.12	12/1/2016	13/05/2015	Recommended for foreclosure		

1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	
S.No.	Tender No.	Item/ Nature of work	Mode of Tender Enquiry	Date of Publication of NIT	Type of Bidding (Single/Two bid System)	Last date of receipt of Tender	Nos. of tenders recd.	Nos. and names of parties qualified after technical evaluation	Nos. and names of parties not qualified after technical evaluation	Whether contract awarded to lowest tenderer/ evaluated L1	Letter of Award No. & date	Name of contractor	Value of contract	Scheduled date of completion of supplies/ work	Actual date of start of work	Actual date of completion	Reasons for delay if any	Remarks
12	TENDER NO:RITES/RP O- LKO/5920/MU NPL/6B	Construction of ROR (Bridge No. 9) over existing Indian Railway track & proposed D.F.C track and Unchdih Viaduct including other ancillary works in connection with Construction of Railway siding for MUNPL Meja TPP (2x 660 MW), MEJA, District: Allahabad, State : U.P., (Package- 6B).	E Tender	18.11.2015	TWO	05.01.2016	One	NIL	M/S Simplex Infrastructure limited	N/A			DISCHARGED as bidder was not found technically qualified					
13	E-TENDER NO.:RITES/RP O- LKO/5906/NT PC/RhSTPP/P-4	Augmentation of Signal and Telecom works for NTPC Rihand STPP, Stage- III, Rihand Nagar, Distt.: Sonbhadra, State: U.P., (Package-4).	E Tender	11.01.2016	TWO	18.02.2016	TWO	i)M/S bharat rail automation ii)M/s Kiran Infra Project Pvt. Ltd.	NIL	Yes	LOA NO: RITES/RPO- LKO/5906/NT PC/RHSTPP/ P-4/1005201	M/s Kiran Infra Project Pvt. Ltd.	Rs 6.96 Crore	14/06/2017	15/06/2016	In progress		Extended upto 30-06-2018
14	E-TENDER NO.: RITES/RPO- LKO/5920/MU NPL/6C	NAME OF WORK: Construction of Workshop Building, Administrative Building, S&T Building, Washable Apron, Drainage inside plant and other ancillary works in connection with Construction of Railway siding for MUNPL Meja TPP (2x660 MW), MEJA, District: Allahabad, State : U.P., (Package-6C).	E Tender	12.01.2016	TWO	11.02.2016	Three	M/S Highway Construction Company	(i) M/S Neeraj Constructions. (ii)M/s Gupta Enterprises.	yes	LOA NO: RITES/RPO- LKO/5920/MU NPL/6C/Vol- V/092 Dated:21-07-2016	M/S Highway Construction Company	Rs14,92,98,656.83	4/8/2017	5/8/2016	In progress		Extended upto 03-08-2018
15	E-Tender No: RITES/RPO- LKO/5920/MU NPL/6B/R1	Construction of ROR (Bridge No. 9) over existing Indian Railway track & proposed D.F.C track and Unchdih Viaduct including other ancillary works in connection with Construction of Railway siding for MUNPL Meja TPP (2x 660 MW), MEJA, District: Allahabad, State : U.P., (Package- 6B). E-Tender No: RITES/RPO-LKO/5920/MUNPL/6B/R1	E Tender	9.03.2016	TWO	04.04.2016	SEVEN	i)M/S S.P singla construction pvt. Ltd. ii)M/S MGCPCL - ATEPL JV. iii) M/S Simplex Infrastructure limited	i) M/S GPT- MBPL ii)M/S NCC Ltd. iii)M/S NDC- TANTIA (JV) iv)M/S Qingdao construction engineering group co. ltd. and M/S skylark securitas pvt. ltd.	yes	LOA NO:RITES/RP O- LKO/5920/MU NPL/6B/R1 DATED: 07/09/2016	M/S MGCPCL -ATEPL JV.	Rs:1,79,50,25,238.31	20/09/2018	21/09/2016	In Progress		
16	E-Tender No:RITES/RP O- LKO/5900/BR BCL/P3A	Construction of road,Electrical work and miscellaneous works for railway siding outside plant of BRBCL,Nabinagar TPP(4 X 250MW), District: Aurangabad, State: Bihar(package-3A). E-tender No: RITES/RPO- LKO/5900/BRBCL/P3A	E Tender	6.4.2016	ONE	28.07.2016	ONE	NIL	i) M/S Classic coal Construction Pvt. Ltd.	N/A			DISCHARGED as bidder was not found technically qualified					
17	E-Tender No:RITES/RP O- LKO/5900/BR BCL/P3A/R	Construction of road,Electrical work and miscellaneous works for railway siding outside plant of BRBCL,Nabinagar TPP(4 X 250MW), District: Aurangabad, State: Bihar(package-3A). E-tender No: RITES/RPO- LKO/5900/BRBCL/P3A/R	E Tender	13.07.2016	ONE	25.10.2016	TWO	(i)M/S AMIT KUMAR	(i)M/S ARVIND PRASAD GUPTA	YES	LOA:Rites/RP O- LKO/5900/BR BCL/P- 3A/R/VOL- II/666 DATED: 30.11.2016	M/S AMIT KUMAR	Rs:3,66,78,912.00	7/8/2017	8/12/2016	In Progress	Delay due to hindrance at site	Extended upto 31-05-2018 Applied for EOT upto 31.10.2018
18	E-Tender No:RITES/RP O- LKO/5904/NT PC/VSTPP/BA LANCE/P-2	Balance work of Earthwork, bridgework, track construction work and track maintenance work for railway siding and MGR system of NTPC Vindhyachal Stage-IV Package II.	E Tender	09.08.2016	TWO	01.09.2016	TWO	(i) M/S RAIL TECH INFRAVENTURE PVT. LTD (ii)M/S MEHROTRA BUILDCON PVT.LTD	NIL	YES	RITES/RPO- LKO/5904/NT PC/VSTPP/B ALANCE/P- 2/VOL-IV/660 DATED: 23.11.2016	M/S RAIL TECH INFRAVENTURE PVT. LTD	RS:4,16,66,499.00	6/6/2017	7/12/2016	In progress		Extended upto: 31.03.2018

1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18		
S.No.	Tender No.	Item/ Nature of work	Mode of Tender Enquiry	Date of Publication of NIT	Type of Bidding (Single/Two bid System)	Last date of receipt of Tender	Nos. of tenders recd.	Nos. and names of parties qualified after technical evaluation	Nos. and names of parties not qualified after technical evaluation	Whether contract awarded to lowest tenderer/ evaluated L1	Letter of Award No. & date	Name of contractor	Value of contract	Scheduled date of completion of supplies/ work	Actual date of start of work	Actual date of completion	Reasons for delay if any	Remarks	
24	E-TENDER NO.: RITES/RPO-LKO/5920/MU NPL/P-3/RA	Earthwork in Formation, Construction of Bridges from KM. 12/000 to Br. No. 15 on NH-76 (Km 7/600) or at any other location in connection with Construction of Railway Siding for MUNPL, Meja TPP (2X660 MW), Meja, District: Allahabad, State: Uttar Pradesh, Package-P-3/RA.	E Tender	20.12.2016	TWO	11.01.2017	TWO	(i)M/s SMS LIMITED	(i) M/s KALYAN TOLL INFRASTRUCTURE LIMITED										
DISCHARGED DUE TO HIGH QUOTED RATE																			
25	E-TENDER NO.: RITES/RPO-LKO/5920/MU NPL/P-3/RB	Earthwork in Formation, Construction of Bridges from Downside of Meja Road Station to Rail over bridge (km 6/450) or at any other location in connection with construction of Railway Siding for MUNPL, Meja TPP (2X660 MW), Meja, District: Allahabad, State: Uttar Pradesh, Package-P-3/RB.	E Tender	20.12.2016	TWO	18.01.2017	THREE	(i) M/s Mehta Construction Co. (ii) M/s BKB Transport Pvt. Ltd. (iii) M/s Ram Kripal Singh Construction Pvt. Ltd.	NIL	YES	RITES/RPO-LKO/5920/MU NPL/P-3/RB/VOL.-VI/1277 DATED - 23.03.2017	M/s Ram Kripal Singh Construction Pvt. Ltd.	Rs.21,15,48,207.13	10/8/2017	4/8/2017	In progress			Extended upto 30-06-2018 Applied for EOT upto 30.09.2018
26	E-TENDER NO.: RITES/RPO-LKO/5920/MU NPL/P-3/RC	Earthwork in Formation, Construction of Bridges from Downside of Unchdih Station to Meeting pt. of Meja Leg & Unchdih Leg (km 3/600) and from Rail over Rail bridge (km 6/650) to Br. No. 15 on NH-76 (Km 7/525) or at any other location in connection with construction of Railway Siding for MUNPL, Meja TPP (2X660 MW), Meja, District: Allahabad, State: Uttar Pradesh, Package-P-3/RC.	E Tender	20.12.2016	TWO	18.01.2017	TWO	NIL	(i) M/s KALYAN TOLL INFRASTRUCTURE LIMITED (ii) M/s BKB Transport Pvt. Ltd.	N/A			DISCHARGED as bidders were not found technically qualified						
27	E-TENDER NO.: RITES/RPO-LKO/5920/MU NPL/P-3/RC/MAR	Earthwork in Formation, Construction of Bridges from Downside of Unchdih Station to Meeting pt. of Meja Leg & Unchdih Leg (km 3/600) and from Rail over Rail bridge (km 6/650) to Br. No. 15 on NH-76 (Km 7/525) or at any other location in connection with construction of Railway Siding for MUNPL, Meja TPP (2X660 MW), Meja, District: Allahabad, State: Uttar Pradesh, Package-P-3/RC/MAR.	E Tender	09.03.2017	TWO	30.03.2017	ONE	NIL	(i) M/s Skylark Infra Engineering Pvt. Ltd.	N/A			DISCHARGED as bidder was not found technically qualified						
28	E-Tender No.: RITES/RPO-LKO/5920/MUNPL/P-3/RC/APR	Earthwork in Formation, Construction of Bridges from Downside of Unchdih Station to Meeting Pt. of Meja Leg & Unchdih Leg (Km 3/600) or at any other location in connection with Construction of Railway Siding for MUNPL, Meja TPP (2X660 MW), Meja, District: Allahabad, State: Uttar Pradesh, Package-P-3/RC	E Tender	27.04.2017	TWO	18.05.2017	THREE	(i) M/S RAM KRIPAL SINGH CONSTRUCTION PVT. LTD. . GURGAON	(i) M/S ST CONSTRUCTION PVT. LTD., GAUTAM BUDDHA NAGAR (ii) M/S JK CONSTRUCTION PVT. LTD., ALLAHABAD	YES	RITES/RPO-LKO/5920/MU NPL/P-3/RC/APR/VOL.-L-4/1972 DATED - 11.08.2017	M/S RAM KRIPAL SINGH CONSTRUCTION PVT. LTD. . GURGAON	Rs. 14,82,53,848.58	21.02.2018	8/21/2017	In progress			Extended upto 30-06-2018 Applied for EOT upto 30.09.2018

1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	
S.No.	Tender No.	Item/ Nature of work	Mode of Tender Enquiry	Date of Publication of NIT	Type of Bidding (Single/Two bid System)	Last date of receipt of Tender	Nos. of tenders recd.	Nos. and names of parties qualified after technical evaluation	Nos. and names of parties not qualified after technical evaluation	Whether contract awarded to lowest tenderer/ evaluated L1	Letter of Award No. & date	Name of contractor	Value of contract	Scheduled date of completion of supplies/ work	Actual date of start of work	Actual date of completion	Reasons for delay if any	Remarks
29	E-Tender No.: RITES/RPO-LKO/NCL/5931/KRISHNAS HILA	Earthwork in formation, construction of Bridges, P-way works, Building works, Electrical and other miscellaneous work in connection with P.R. Siding at Krishnashilla Project of NCL, Sonbhadra, U.P.	E Tender	2/4/2017	TWO	3/8/2017	Three	(I) M/s ISC Projects Pvt. Ltd. (II) M/s Railtech Infraventure Pvt. Ltd. (III) M/s Mehrotra Buildcon Pvt. Ltd.	(I) M/s Mehrotra Buildcon Pvt. Ltd.									DUE TO DELAY IN ACCEPTANCE OF THE BID OF LOWEST BIDDER M/s RAILTECH INFRAVENTURE Pvt. Ltd, THE L-1 BIDDER HAS NOT EXTENDED HIS BID VALIDITY.
30	E-TENDER NO.: RITES/RPO-LKO/00012/TANDA-TPP/P-1/R	Earthwork in Formation, Construction of Bridges, P-Way works, Building works, Road works and other ancillary works in connection with construction of coal transportation system Package for Tanda Thermal Power Project Stage II (2x660 MW) at Vidyutnagar, Distt.: Ambedkar Nagar, Uttar Pradesh (Package-1).	E Tender	03.06.2017	TWO	18.07.2017	TWO	(I) M/s Gannon Dunkerley & co. Ltd. (II) M/s MehrotraBuildcon Pvt. Ltd.	NIL									WORK HAS BEEN TRANSFERRED TO RPO-NORTH
31	E-TENDER NO.: RITES/RPO-LKO/00016/UPRVUNL/KRISHNASHILLA	Modification of Krishnashilla Exchange yard of UPRVUNL at Krishnashilla Railway Station of E.C. Railway for Coal & Fuel Transportation System for 2x500MW Anpara 'D' TPP, Anpara, Sonbhadra.	E Tender	6/23/2017	TWO	7/17/2017	TWO	(I)M/s Laxyo Energy Limited (II)M/s Railtech Infraventure Pvt. Ltd.	NIL									DUE TO DELAY IN ACCEPTANCE OF THE BID OF LOWEST BIDDER M/s RAILTECH INFRAVENTURE Pvt. Ltd, THE L-1 BIDDER HAS NOT EXTENDED HIS BID VALIDITY.
32	E-Tender No: RITES/RPO-LKO/5936/NTPC/FGUTPP/P-2/	Earthwork in Formation, P-Way works, Construction of Buildings, Drains, FOB and other ancillary works in connection with construction of Railway Siding and S & T system Package for NTPC, Feroze Gandhi Unchahar Thermal Power Project, Stage-IV (1x500 MW) at Unchahar, Distt. Raebareli, Uttar Pradesh (Package-2)	E Tender	03.08.2017	TWO	29.08.2017	One	NIL	(I) M/s Senger Construction	N/A								DISCHARGED as bidder was not found technically qualified
33	E-Tender No: RITES/RPO-LKO/5936/NTPC/FGUTPP/P-2/R	Earthwork in Formation, P-Way works, Construction of Buildings, Drains, FOB and other ancillary works in connection with construction of Railway Siding and S & T system Package for NTPC, Feroze Gandhi Unchahar Thermal Power Project, Stage-IV (1x500 MW) at Unchahar, Distt. Raebareli, Uttar Pradesh (Package-2)	E Tender	31.01.2018	TWO	21.02.2018	FOUR	(I)M/s SURESH CHAND GUPTA (II)M/s HARI CONSTRUCTION AND ASSOCIATES PRIVATE LIMITED (III)M/s LAXYO ENERGY LIMITED (IV)M/s RAILTECH INFRAVENTURE PVT LTD	NIL	YES	No.: RITES/RPO-LKO/5936/NTPC/FGUTPP/P-2/R/VOL-XIII Dated: 27.06.2018	M/s SURESH CHAND GUPTA	Rs. 21,89,31,783.21	11/07/2019	12/07/2018			
34	E-TENDER NO.:RITES/RPO-LKO/UPRVUNL/00023/HGJ-Ext./UNIT-A	Construction of Railway Network for Coal Transportation for Harduaganj Thermal Power Project Ext. Unit-A at Harduaganj District Aligarh (UP)	E Tender	18.01.2018	TWO	04.04.2018	TWO	(I)M/s SURESH CHAND GUPTA (II)M/s MEHROTRA BUILDCON Pvt. Ltd.	NIL	YES	No.: 494/UNL/CE (C-NP)/HTPS/LO A/Rail Network Dated: 29.06.2018	M/s SURESH CHAND GUPTA	Rs. 47,81,83,570.83	26/07/2019	27/07/2018			
35	E-TENDER NO.:RITES/RPO-LKO/5900/BRBCL-NABINAGAR/P-2A	Balance work for Earthwork in Formation, Construction of ROB, RUB and Bridges, P-Way works, Workshop, Service Building ,Foot Over Bridge, Electrical and Miscellaneous works for Railway siding and MGR system of BRBCL Nabinagar TPP (4x250 MW) at Nabinagar, Distt.: Aurangabad, State Bihar	E Tender	30.11.2017	TWO	22.12.2017	ONE	(I) M/S HARI CONSTRUCTION AND ASSOCIATES PVT. LTD.,	NIL									TC ON NEGOTIATION WITH THE LOWEST BIDDER IS TO BE HELD ON 4-07-2018