

RITES Ltd.
RI Division/RCED SBU
(MAY 2015)

Ann.-III

Status of work awarded through tender (subconsultancy work) & under progress

S.No	Name of the work with location	Estimated cost	Tendered cost	Percentage above/ sch. Of rates	Agreement No. & date	Agency address	Date of start	Date completion	Physical progress %age	Name of the Engineer-in-charge	Remarks
1	Sub- Consultancy services for 4 bridges in Katra-Laole section of USBRL project (Jammu & Kashmir) Client - KRCL **	Rs. 2064.00 lacs	Rs.823.00 lacs	60.16% below	RITES/RI/RCED /KATRA-LAOLE/1C/01 dt. 16/11/2007	M/S RAMBOLL DENMARK	11/09/2007	25/09/2013 (extended up to 25/08/2017)	29% completed	Sh. A.K.Mathur GGM(D)/RCED	"Pure Consultancy Project" **KRCL has restarted the work since Jan.2010.The same contract has been renegotiated for fee of Rs. 6.196 Crores as the scope of work has been reduced from 4 bridges to 2 bridges. <i>On Normal Am/D/RCED</i>
2	Sub -Consultancy for "Designer's association during construction of composite welded steel truss girder for superstructure, having span configuration of 1x 33.4m+ 39 x125.0m + 1x 33.4m of Bogibeel Rail cum Road bridge over river Brahmaputra at Bogibeel near Dibrugarh, Assam in India."	DKK 1,95,35,209 (inc.WH tax) (Rs. 1597.78 lacs)	DKK 2,09,51,315 (inc. WH tax) (Rs. 1713.60 lacs)	7.25% higher	LOA No. : RITES/RI/RCED /BOGIBEEL-III/DA/2011, dt. 31/01/2012	M/S RAMBOLL DENMARK	31/01/2012	30/01/2016	53 % completed	Sh. A.K.Mathur GGM(D)/RCED	"Pure Consultancy Project" The work is awarded to M/s Ramboll at total fee of DKK 1,83,07,887 (Rs. 1672.05932 lacs approx. as per input estimate) as NF Rly has reduced the quantity of various item of the BOQ. <i>OK</i>
3	To carry out Geotechnical Investigation for the proposed high level bridge in Mugma-Chirkunda Road over Barakar River, Jharkhand.	Rs.6.00 Lacs	Rs.4,97,000/-	17.44% Below	RITES/RI/RCED /BARAKAR/GT/LOA/2014; dt. 10/07/2014	M/s Pioneer Surveyors, Swagat Gardens, Block -C, Ground Floor Chaulpatty, Baguiati, Deshbandhunagar Kolkata-700059	10/07/2014	02/09/2014 (Extended up to 30/06/2015)	The work has been started on 28/05/2015 after client's permission to go ahead.	Sh. A.K.Mathur GGM(D)/RCED	"Pure Consultancy Project" <i>Anshuwar wgr/D</i>
4	Topographic and hydrographic survey and related activities for hydraulic model studies of three important bridges across River Gowthami, Vyantheya and Vasistha falling on proposed railway line from Kotipalli to Narsapur in Andhra Pradesh.	Rs.38.83 Lacs	Rs.22,13,367/- revised to Rs.24,65,421/-	43.00% below	RITES/RI/RCED /SCR/3-Important Bridge/MS/LOA/2014, dt. 04/09/2014	M/s Land & Coast, Prime corner Gr. Floor 6, 7 & 8 Plot no. 109 B & C Sector 50 (New) Nerul West , Navi Mumbai-400706	04/09/2014	20/12/20104 (under extension)	Work completed. 100% <i>Subject to Model validation</i>	Sh. A.K.Mathur GGM(D)/RCED	"Pure Consultancy Project" <i>↓</i>
5	Limited tender for carrying out topographical & hydrological survey post monsoon 2014 in river Brahmaputra for area around the proposed Bogibeel Rail cum Road Bridge location near Dibrugarh in Assam. Client : NF Rly.	Rs.15.94 Lacs	Rs. 17,53,373/- revised to Rs. 16,13,685.64/-	10.00% above	RITES/RI/RCED /Bogibil/MS/T/L OA/2014, dated 08/12/2014	M/S Sea Bird Surveys Pvt. Ltd. 5, 2nd Floor, Belapur Railway Station Complex, Belapur, Navi Mumbai- 400614	08/12/2014	07/03/2015	Field work completed. 100% Draft report submitted.	Sh. R.K.Dayal GM/RCED	"Pure Consultancy Project" <i>Vikrant</i>
6	GT investigation in connection with construction of proposed 3 numbers of bridges across river Gowthami, Vyanatheya & Vasistha in Andhra Pradesh.	Rs. 43.00 Lacs	Rs.38,40,000/-	10.7 % Below	RITES/RI/GT/A P/WO/2014, dated 19.9.2014	M/s Swayin & Associates 77, Satya Nagar Bhubaneshwar, Orissa-751007	26/09/2014	25/01/2015	Field work completed. 100% Draft report under submission.	Sh. A.K.Mathur GGM(D)/RCED	"Pure Consultancy Project" The work has been awarded to contractor by GT SBU & then tranferred to RCED SBU on 30/09/2014 for further execution of the same work. <i>↓</i>