

RITES Ltd.
RI Division/RCED SBU
(September 2015)

Status of work awarded through tender (subconsultancy work) & under progress

Ann-III

Sl. No.	Name of the work with location	Estimated cost (Rs. lacs)	Tendered cost (Rs. lacs)	Percentage above/ sch. Of rates	Agreement No. & date	Agency address	Date of start	Time completion (Months)	Physical progress %age	Name of the Engineer-in-charge	Remarks
1	Sub- Consultancy services for 4 bridges in Katra-Laole section of USBRL project (Jammu & Kashmir) Client - KRCL **	20.64	823.00	-60.16%	RITES/RI/RCED /KATRA-LAOLE/1C/01 dt. 16/11/2007	M/S RAMBOLL DENMARK	9/11/2007	36	29%	Sh. A.K.Mathur GGM(D)/RCED	"Pure Consultancy Project" **KRCL has restarted the work since Jan.2010.The same contract has been renegotiated for fee of Rs. 6.196 Crores as the scope of work has been reduced from 4 bridges to 2 bridges. EOT up to 25/08/2017 has been received from client. Similarly subconsultancy contract is extended up to 25.08.2017.
2	Sub -Consultancy for "Designer's association during construction of composite welded steel truss girder for superstructure, having span configuration of 1x 33.4m+ 39 x125.0m + 1x 33.4m of Bogibeel Rail cum Road bridge over river Brahmaputra at Bogibeel near Dibrugarh, Assam in India."	DKK 1,95,35,209 (1597.78)	DKK 2,09,51,315 (1713.60)	7.25%	LOA No. : RITES/RI/RCED /BOGIBEEL-III/DA/2011, dt. 31/01/2012	M/S RAMBOLL DENMARK	1/31/2012	48	57%	Sh. A.K.Mathur GGM(D)/RCED	"Pure Consultancy Project" The work is awarded to M/s Ramboll at total fee of DKK 1,83,07,887(Rs. 1672.05932 lacs approx. as per input estimate) as NF Rly has reduced the quantity of various item of the BOQ..
3	GT investigation in connection with construction of proposed 3 numbers of bridges across river Gowthami, Vyanatheya & Vasistha in Andhra Pradesh.	43.00	38.40	-10.7 %	RITES/RI/GT/A P/WO/2014, dated 19.9.2014	M/s Swayin & Associates 77, Satya Nagar Bhubaneshwar, Orissa-751007	9/26/2014	4	80%	Sh. A.K.Mathur GGM(D)/RCED	"Pure Consultancy Project" The work has been awarded to contractor by GT SBU & then transferred to RCED SBU on 30/09/2014 for further execution of the same work. Field work 100% completed. Final report is under finalization.
4	To carry out Geotechnical Investigation for the proposed high level bridge in Mugma-Chirkunda Road over Barakar River, Jharkhand.	6.00	4.97	-17.44%	RITES/RI/RCED /BARAKAR/GT/LOA/2014; dt. 10/07/2014	M/s Pioneer Surveyors, Swagat Gardens, Block -C, Ground Floor Chaulpatty, Baguiati, Deshbandhunagar Kolkata-700059	7/10/2014	2	80%	Sh. A.K.Mathur GGM(D)/RCED	"Pure Consultancy Project". The work has been taken up 29/05/2015 as per schedule given by client. Field work is 100% completed and report is under finalisation.