

RITES Ltd.
RI Division/RCED SBU
(Jun 2015)

Status of work awarded through tender (subconsultancy work) & under progress

Sl. No.	Name of the work with location	Estimated cost (Rs. lacs)	Tendered cost (Rs. lacs)	Percentage above/ sch. Of rates	Agreement No. & date	Agency address	Date of start	Time completion (Months)	Physical progress %age	Name of the Engineer-in-charge	Remarks
1	Sub- Consultancy services for 4 bridges in Katra-Laole section of USBRL project (Jammu & Kashmir) Client - KRCL **	20.64	823.00	-60.16%	RITES/RI/RCED /KATRA-LAOLE/1C/01 dt. 16/11/2007	M/S RAMBOLL DENMARK	11/09/2007	36	29%	Sh. A.K.Mathur GGM(D)/RCED	"Pure Consultancy Project" **KRCL has restarted the work since Jan.2010.The same contract has been renegotiated for fee of Rs. 6.196 Crores as the scope of work has been reduced from 4 bridges to 2 bridges. EOT up to 25/08/2017 has been received from client. Similarly subconsultancy contract is extended up to 25.08.2017.
2	Sub -Consultancy for "Designer's association during construction of composite welded steel truss girder for superstructure, having span configuration of 1x 33.4m+ 39 x125.0m + 1x 33.4m of Bogibeel Rail cum Road bridge over river Brahmaputra at Bogibeel near Dibrugarh, Assam in India."	DKK 1,95,35,209 (1597.78)	DKK 2,09,51,315 (1713.60)	7.25%	LOA No. : RITES/RI/RCED /BOGIBEEL-III/DA/2011, dt. 31/01/2012	M/S RAMBOLL DENMARK	31/01/2012	48	56%	Sh. A.K.Mathur GGM(D)/RCED	"Pure Consultancy Project" The work is awarded to M/s Ramboll at total fee of DKK 1,83,07,887(Rs. 1672.05932 lacs apprx. as per input estimate) as NF Rly has reduced the quantity of various item of the BOQ..
4	Topographic and hydrographic survey and related activities for hydraulic model studies of three important bridges across River Gowthami, Vyantheya and Vasistha falling on proposed railway line from Kotipalli to Narsapur in Andhra Pradesh.	38.83	22.13	-43.00%	RITES/RI/RCED /SCR/3-Important Bridge/MS/LOA/2014, dt. 04/09/2014	M/s Land & Coast, Prime corner Gr. Floor 6, 7 & 8 Plot no. 109 B & C Sector 50 (New) Nerul West, Navi Mumbai-400706	04/09/2014	3.5	100%	Sh. A.K.Mathur GGM(D)/RCED	"Pure Consultancy Project" Field work 100% completed. Final report submitted in Mar -15 & is under approval. The work has been extended up to 09/02/2015.
5	Limited tender for carrying out topographical & hydrological survey post monsoon 2014 in river Brahmaputra for area around the proposed Bogibeel Rail cum Road Bridge location near Dibrugarh in Assam.	15.94	17.53	10.00%	RITES/RI/RCED /Bogibil/MS/T/L OA/2014, dated 08/12/2014	M/S Sea Bird Surveys Pvt. Ltd. 5, 2nd Floor, Belapur Railway Station Complex, Belapur, Navi Mumbai- 400614	08/12/2014	3	100%	Sh. R.K.Dayal GM/RCED	"Pure Consultancy Project"
6	GT investigation in connection with construction of proposed 3 numbers of bridges across river Gowthami, Vyanatheya & Vasistha in Andhra Pradesh.	43.00	38.40	-10.7 %	RITES/RI/GT/A P/WO/2014, dated 19.9.2014	M/s Swayin & Associates 77, Satya Nagar Bhubaneswar, Orissa-751007	26/09/2014	4	80%	Sh. A.K.Mathur GGM(D)/RCED	"Pure Consultancy Project" The work has been awarded to contractor by GT SBU & then transferred to RCED SBU on 30/09/2014 for further execution of the same work. Field work 100% completed. Final report is under finalization.
7	Limited Tender for Topographic and hydrographic survey and related activities of river Brahmaputra near Guwahati for Six Lane Road Bridge connecting Narengi to Kurua	4.65	4.42	-5.00	RITES/RI/RCED /PWD/Guwahati /T&HS/Tender/2 014, dt. 19/09/2014	Global Surveys Mangal Krupa, Flat No. 3, Plot No 46, Sector-12B, Bonkode, Koperhairane, Navi Mumbai- 400709	19/09/2014	1.5	100%	Sh. A.K.Mathur GGM(D)/RCED	"Pure Consultancy Project" The work is extended up to 30/11/2014. Final payments are under progress.