

RITES Ltd.  
RI Division/RCED SBU  
(December 2015)

Status of work awarded through tender ( subconsultancy work ) & under progress

Ann-III

Sl. No.	Name of the work with location	Estimated cost (Rs. lacs)	Tendered cost (Rs. lacs)	Percentage above/ sch. Of rates	Agreement No. & date	Agency address	Date of start	Time completion (Months)	Physical progress %age	Name of the Engineer-in-charge	Remarks
1	Sub- Consultancy services for 4 bridges in Katra-Laole section of USBRL project (Jammu & Kashmir) Client - KRCL **	20.64	823.00	-60.16%	RITES/RI/RCED /KATRA-LAOLE/1C/01 dt. 16/11/2007	M/S RAMBOLL DENMARK	9/11/2007	36	36%	Sh. A.K.Mathur GGM(D)/RCED	"Pure Consultancy Project" **KRCL has restarted the work since Jan.2010.The same contract has been <b>renegotiated for fee of Rs. 6.196 Crores</b> as the scope of work has been reduced from 4 bridges to 2 bridges. EOT up to 25/08/2017 has been received from client. Similarly subconsultancy contract is extended up to 25.08.2017.
2	Sub -Consultancy for "Designer's association during construction of composite welded steel truss girder for superstructure, having span configuration of 1x 33.4m+ 39 x125.0m + 1x 33.4m of Bogibeel Rail cum Road bridge over river Brahmaputra at Bogibeel near Dibrugarh, Assam in India."	DKK 1,95,35,209 (1597.78)	DKK 2,09,51,315 (1713.60 )	7.25%	LOA No. : RITES/RI/RCED /BOGIBEEL-III/DA/2011, dt. 31/01/2012	M/S RAMBOLL DENMARK	1/31/2012	48	55%	Sh. A.K.Mathur GGM(D)/RCED	"Pure Consultancy Project" The work is awarded to M/s Ramboll at <b>total fee of DKK 1,83,07,887(Rs. 1672.05932 lacs</b> approx. as per input estimate) as NF Rly has reduced the quantity of various item of the BOQ..
3	GT investigation in connection with construction of proposed 3 numbers of bridges across river Gowthami, Vyanatheya & Vasistha in Andhra Pradesh.	43.00	38.40	-10.7 %	RITES/RI/GT/A P/WO/2014, dated 19.9.2014	M/s Swayin & Associates 77, Satya Nagar Bhubaneshwar, Orissa-751007	9/26/2014	4	80%	Sh. A.K.Mathur GGM(D)/RCED	"Pure Consultancy Project" The work has been awarded to contractor by GT SBU & then transferred to RCED SBU on 30/09/2014 for further execution of the same work. Field work 100% completed. Final report is under finalization.
4	To carry out Geotechnical Investigation for the proposed high level bridge in Mugma-Chirkunda Road over Barakar River, Jharkhand.	6.00	4.97	-17.44%	RITES/RI/RCED /BARAKAR/GT/LOA/2014; dt. 10/07/2014	M/s Pioneer Surveyors, Swagat Gardens, Block -C, Ground Floor Chaulpatty, Baguiati, Deshbandhunagar Kolkata-700059	7/10/2014	2	100%	Sh. A.K.Mathur GGM(D)/RCED	"Pure Consultancy Project". <b>The work has been completed.</b>
5	Topographic and hydrographic survey in river Brahmaputra on the post monsoon 2015 river configuration for area around bridge centre line of Bogibeel Rail cum Road Bridge near Dibrugarh in Assam.	18.34	17.79	-3.0 %	RITES/RI/RCED /Bogibil/MS/T/L OA/2015, dated 23.12.2015	Global Survey Mangal Krupa, Flat No. 3, Plot No 46, Sector: 12-B, Bonkode, Koperkhairane, Navi Mumbai- 400709	23.12.2015	4.2	-	Sh. R. K. Dayal GM/RCED	"Pure Consultancy Project" Mobilisation to site has been in progress & the work will be taken up in 1st week of Jan-16.