

SBU: Railway Energy Management Company Limited (REMCL)
Details of Contracts Awarded /Concluded/ in progress during Month of Feb -18

1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	
S.No	Tender No.	Item/Nature of work	Mode of Tender Enquiry	Date of Publication of NIT	Type of Bidding(Single/Two Bid System)	Last date of receipt of tender	No. of Tenders Received	Nos. & Names of parties qualified after technical evaluation	Nos. & Names of parties not qualified after technical evaluation	Whether contract awarded to lowest tenderer /evaluated L1	Letter of award No.& date	Name of Contractor	Value of contract	Schedule date of completion of supplies / work	Actual date of start work	Actual date of completion	Reasons for delay if any
In Progress																	
1	REMCL/CO/NCR/Power Trading/2014-15 *	Procurement of 50 MW Power for Indian Railways for NCR at CTU Connected grid substation at Dadri & Auriya (Phaphund) of NCR in state of Uttar Pradesh.	Open	10.03.05	Two stages (Stage I- RFQ) (Stage II- RFP)	08.06.15	10 Nos.	1) Jaiprakash Power Venture Limited,Noida-201304. 2) GMR Chhattisgarh Energy Limited. 3) Jindal India Thermal Power Limited. 4) Damodar Valley Corporation 5) Adani Power Limited. 6) DB Power Limited. 7. Adhunik Power & Natural Resources Limited.	1. Monnet Ispat & Energy Limited. 2.Shree Cement Ltd. 3. Bharat aluminium Company Ltd.	L1 bidder was disqualified in the 1 st round of bidding. In second round of bidding 4. nos. of bidders were invited and contract was awarded to the Adani Power Ltd.	LOA no. REMCL/CO/PT/NCR-Bilateral dt: 08.10.15.	M/s Adani Power Ltd. Ahmadabad	Awarded Value: 412.136 Cr.	3 Years from commencement of supply of power,i.e. 31.03.2019 from 01.04.2016	-	-	Power flow on MTOA basis commenced from 01.04.2016.
2	REMCL/CO/Northern Region/PP-MT/3*	Procurement of 220 MW of power for Indian Railways in Northern Region.(MTOA basis) (UP-85, Punjab-25, Haryana-40, Delhi-15, Rajasthan-55)	Open	28.05.15	Two stages (Stage I- RFQ)(Stage II-RFP)	07.10.15	14	1.Adani Power Ltd 2. Korba West Power comp ltd 3.Jindal India Thermal Power Ltd 4. Jayprakash Power Venture Ltd 5.Rattan.India.Ltd 6. MB.Power Ltd 7.Essar.Power.M.P Ltd 8.GMR- Chhattisgarh 9.D.B.Power Ltd 10.TRN Energy Pvt Ltd 11.Balco	1.Monnet Ispat & Energy Ltd. 2.JSW Power Trading Company Ltd. 3.Haryana Power Generation Corporation Ltd.	YES	LOA:-REMCL/CO/Northern Region/PP-MT/03. dt.26.02.16	M/s Jindal india Thermal Power Ltd.	Awarded Value: 1894.59 Cr.	3 Years from commencement of supply of power.	3 years commencing from the date of getting MTOA approval.	-	i) PPA signed for the state of Rajasthan between WCR & JITPL on dt.15-03-2016. ii) For the states of UP, Punjab,Haryana & Delhi PPA signed between Northern Rly and JITPL on 13.04.2016. (iii) NOC from Rajasthan for flow of 55 MW power issued from RVPNL on 29.09.2016. iv) MTOA granted from PGCIL on 09.11.2016. For Rajasthan. v) Power Flow in the state of Rajasthan started on Short Term in the month of Jan 2017. Power flow on MTOA basis commenced from 1.04.17. vi) MTOA granted by CTU for Haryana for power flow commenced in Haryana from 01.10.17. (v) NOC issued by UPSLDC for 100 MW Quantum on 30.12.2017 w.e.f from 01.04.2018 to 31.03.2021.

	Tender No.	Item/Nature of work	Mode of Tender Enquiry	Date of Publication of NIT	Type of Bidding(Single/Two Bid System)	Last date of receipt of tender	No. of Tenders Received	Nos. & Names of parties qualified after technical evaluation	Nos. & Names of parties not qualified after technical evaluation	Whether contract awarded to lowest tenderer /evaluated L1	Letter of award No.& date	Name of Contractor	Value of contract	Schedule date of completion of supplies / work	Actual date of start of work	Actual date of completion	Reasons for delay if any
3	REMCL/CO/ Eastern Region/PP-MT/4*	Procurement of 160 MW of power for Indian Railways in Eastern Region. (MTOA basis) (Bihar- 50 MW, Odisha-110)	Open	28.05.2015	Two stages (Stage I- RFQ) (Stage II- RFP)	07.10.15	14	1. PTC India Ltd 2. DVC 3. Adani.Power.Ltd 4. Korba West Power 5. Jindal India Thermal Power Ltd 6. Jayprakash Power Venture Ltd 7. Essar Power 8. GMR- Chhattisgarh 9.D.B.Power Ltd 10.TRN Energy Pvt Ltd 11.JSW Power Trading Company Ltd 12.Balco	1.Monnet Ispat & Energy Ltd. 2.JSW Power Trading Company Ltd	YES	LOA:-REMCL/CO/Eastern Region /PP-MT/04. dt.25.02.16	M/s Jindal india Thermal Power Ltd.	Awarded Value:- 1242.21 Cr.	3 Years from commencement of supply of power.	3 years commencing from the date of getting MTOA approval.	-	i) PPA has been signed on 15-03-16 between M/s JITPL & ECR for the state of Bihar. ii) PPA has been signed on 04-03-2016 between ECOR & M/s JITPL for the state of odisha. iii. Software +ABT meter to be provided in BIHAR by BRBCL.
4	REMCL/CO/ Western Region/PP-MT/02*	Procurement of 205 MW of power for Indian Railways in Western Region.(MTOA basis) (MP-135, Chattisgarh-70)	Open	28.05.2015	Two stages (Stage I- RFQ)(Stage II-RFP)	07.10.15	16	1.PTC India Ltd 2.Adani Power Ltd,Ahmedabad 3.Jindal India Thermal Power Ltd 4.Jayprakash Power Venture Ltd 5.Essar Power M.P.Ltd 6.Rattan.India.Ltd 7.MB.Power Ltd 8.Essar.Power.M,P Ltd 9.GMR- Chhattisgarh Energy Ltd 10.D.B.Power Ltd 11.TRN Energy Pvt Ltd 12.Balco Ltd,Chattisgarh	1.Monnet Ispat & Energy Ltd. 2.JSW Power Trading Company Ltd 3.Jhabua Power Ltd 4.Shipur Power Pvt Ltd	YES	LOA:-REMCL/CO/Western region/PT-MT/02 dt.17.3.16.	M/s Jindal india Thermal Power Ltd.	Awarded Value:- 1630.67 Cr.	3 Years from commencement of supply of power.	3 years commencing from the date of getting MTOA approval.	-	i) PPA signed between WCR & JITPL on dt. 11.04.2016. ii) PPA signed between SECR and JITPL on 08.04.16. iii) Power Flow in the state of has been started on Short Term Basis from 02.07.2016. iv) NOC from MPPTCL issued on 24.09.16 w.e.f. 01.04.17 for MTOA. (v) MTOA granted from PGCIL on 09.11.2016, for M.P. vi) Power flow in the state of MP on Short Term Started in month of July 2016.Power flow on MTOA basis commenced from 01.04.17.

Tender No.	Item/Nature of work	Mode of Tender Enquiry	Date of Publication of NIT	Type of Bidding(Single/Two Bid System)	Last date of receipt of tender	No. of Tenders Received	Nos. & Names of parties qualified after technical evaluation	Nos. & Names of parties not qualified after technical evaluation	Whether contract awarded to lowest tenderer /evaluated L1	Letter of award No.& date	Name of Contractor	Value of contract	Schedule date of completion of supplies / work	Actual date of start work	Actual date of completion	Reasons for delay if any				
5	REMCL/Rly/Rooftop/2017/1 dt.13.04.2017	Implementation of 67 MW Grid Connected Roof Top Solar power plant for Indian Railways.	Open	13.4.17	Single stage two packet system	03.7.17	16	1.M/s JBM Solar Private Limited 2. M/s AMP Solar. 3. M/s Renew Solar Energy Pvt. Limited (RSEPL) 4. M/s Surya International 5.M/s Sunsure Energy Pvt.Ltd 6.M/s S.G.Renewable Energy Pvt.Ltd. 7.M/s Sangam advisors Ltd 8.M/s Alfa Infraprop Private Ltd. 9.M/s Subhash Infraengineers 10.M/s Fourth Partner Energy 11.M/s Azure Power Rooftop 12.M/s Amplus Energy 13.M/s Mytrah Energy (India) Pvt.Ltd. 14.M/s Hero Solar 15.M/s Clean Max 16.M/s Gensol Engineering	1.M/s JBM Solar Private Limited 2. M/s AMP Solar. 3. M/s Surya International 4.M/s Sunsure Energy Pvt.Ltd 5.M/s S.G.Renewable Energy Pvt.Ltd. 6.M/s Alfa Infraprop Private Ltd. 7.M/s Subhash Infraengineers 8.M/s Alfa Infraprop Private Ltd. 9.M/s Subhash Infraengineers 10.M/s Clean Max 11.M/s Gensol Engineering	Yes	i.LOA No. REMCL/CO/IR/Solar/67 MW/Sangam/LOA/05 dt.13.10.17-3.30 MW. ii. LOA No.REMCL/CO/IR/Solar 67 MW/Azure/LOA/ 02-13.10.17-20 MW. iii.LOA No - REMCL/CO/IR/Solar 67 MW/Forth partener/LOA/03 dt.13.10.17-4 MW. iv.LOA No.REMCL/CO/IR/Solar 67 MW/Mytrah/ LOA/01 dt.13.10.17-25.72 MW. v.LOA No REMCL/CO/IR/Solar 67 MW/Renew/LOA/04-13/10/7-1 MW. vi.LOA No.REMCL/CO/IR/Solar 67 MW/Mytrah/LOA-31.10.17-8.20 MW.	i. M/s Sangam Advisor ltd. ii. M/s Azure power roof top pvt ltd. iii. M/s Fourth Partner Energy pLtd. iv. Renew Solar Energy pvt ltd. V.M/s Mytra Energy Pvt Ltd.	Awarded Value:-404.4 Cr.	9 months from signing of PPA.	-	-	-	-	-	-
6	REMCL/Rly./Tr Line/RFP/Con/16-17/MGS-HWH/1(RFP)	Engagement of Technical consultant for preparing Detail Project Report and other works for Construction of Transmission Line for Railway having direct connectivity with ISTS points- MGS-HWH section under DBFOT route.	Open	17.09.16	Single stage two packet system	12.01.17	4	1. M/s Medhaj Techno Concept Pvt.Ltd.in Consortium with M/s Arcon Power trans pvt.ltd. 2.M/sVoyants Solution Pvt.Ltd in Consortium with M/s Energy Infratech Pvt.Ltd. 3. M/s ABPS Infrastructure Advisory Pvt.Ltd in Consortium With DAR Engineering. 4. M/s Lahmer International (India) Pvt.Ltd.	1.M/sVoyants Solution Pvt.Ltd in Consortium with M/s Energy Infratech Pvt.Ltd. 2. M/s ABPS Infrastructure Advisory Pvt.Ltd in Consortium With DAR Engineering. 3. M/s Lahmer International (India) Pvt.Ltd.	Yes	LOA no.REMCL/Rly/ Tr.line/ RFP/Con/16-17/MGS-HWH/1 dtd:23.10.17.	. M/s Medhaj Techno Concept Pvt.Ltd.in Consortium with M/s Arcon Power trans pvt.ltd.	Awarded Value:- 1.91 crore	18 week from date of start of work.	-	-	-			
7	REMCL/CO/Rly./NHSRCL/01	Selection of agency for Techno-Economic Study and related survey of power sourcing arrangements for Mumbai-Ahemdabad High Speed Rail Corridor	Open	21.09.2017	Single packet	12.10.17	2	1.M/s Tata Consulting Ltd. 2. M/s Feedback Infra pvt.ltd.	1.M/s Tata Consulting Ltd.	Yes	LOA No.REMCL/CO/Rly./NHSR C/01 dt.20.11.2017	M/s Feedback Infra pvt.ltd.	Awarded Value-1.88 Cr.	(i) 75 days (Phase-I) from date of award of work. (ii) 150 Days(Ph-II) from date of award of work.	-	-	-			
8	REMCL/Rly./Tr Line/RFP/Con/16-17/MGS-HWH/1(RFP)	Technical Consultant for Feasibility report for MathuraBharuch Transmission Line Project.	Open	23.02.17	Single stage two packet system	18.04.17	3	1.Medhaj Techno Concept Pvt.Ltd. 2. Feedback Infra 3 PFC Consulting	PFC Consulting	Yes	LOA no. REMCL/RFP/MTJ-BH/01 dt.08.11.2017.	M/s Feedback Infra	Awarded Value:- 2.20 crore	18 week from date of start of work.	-	-	-			

9	REMCL/CO/Windmill/10.5 MW/SR	Setting up of Wind Farm of 10.5 MW (5X2.1 MW) in the State of Tamil Nadu (India) on Lump Sum Turnkey (LSTK) basis with comprehensive Operation & Maintenance (O & M).	Open	07.06.2017	Single Packet	04.10.2017	2	i.M/s Suzlon. ii.M/s Siemens Gamesha.	M/s Siemens Gamesha	yes	i) REMCL /CO/Windmill/10.5 MW/SR/ Land dt.26.02.2018. (ii) REMCL / CO / Windmill /10.5/SR/Supply dt. 26.02. 2018 (iii) REMCL /CO / Windmill /10.5/SR/EPC dt.26.02.2018. (iv) REMCL/CO/Windmill/10.5 MW/SR/ O & M dt.26.02.2018	M/s Suzlon.	i. Land-Rs 35132500/- ii. Supply- 466499998/- iii. EPC- 165867500/- iv.O&M- Rs.112256214/-	9 month from the date of start for LSTK work.	-	-	-
---	------------------------------	---	------	------------	---------------	------------	---	--	---------------------	-----	---	-------------	---	---	---	---	---