

REMCL SBU
Information Regarding status of Tender of REMCL Date : Oct'19

Annexure-1

S.No.	Tender No	Name of Work	Cost Put to NIT (Rs. In Cr.)	Date of Receipt of tender (Technical Bid) & opening date	No. of bidders submitted the bid	Status of Technical Bids	Name of bidders submitted the bids	Date of opening of the Tender (Financial Bid)	Status of Financial Bid	Details of Award of work e.g Name of the Bidder, Awarded value etc.	Engineer In-charge	Remark
1	REMCL/CO/Solar/50 MW/SECR/2018/01 dt.31.08.2018	Setting up of 50 MW solar plant on Railway land at Bhilai under tariff based competitive bidding.	252 Cr	19.12.18	2	Evaluated	1.M/S Refex Energy Limited 2.M/S Sapoor ji pallongi	18.02.19	Evaluation completed	(i) LOA no. REMCL/CO/IR/Solar/50 MW /SECR /LOA dt.09.09.19 , M/s Refex Energy Ltd., Traiff: Rs.2.92/ kWh.	Shri Rupesh Kumar (GM (K) / REMCL)	
2	REMCL/RLY/ 93 MW/Roof Top/2019/01/dt 01.03.2019	Implementation of Grid Connected Roof-Top Solar PV Project for IR	496 Cr.	06.05.19	5	Evaluated	1.DD Projects. 2.Refex Energy. 3.SG Renewables 4.Suncraft Energy. 5.Modern Solar	21.06.19 @ Reverse Auction 25.06.2019	Evaluation completed	1. REMCL/Rly/Roof Top/2019/01/93 MW/Refex/LOA/01 Dt: 06.08.2019, M/s Refex Energy Ltd, tariff: Rs.4.43/kWh. 2. REMCL/Rly/Roof Top/ 2019 /01 /93 MW/ Suncraft /LOA/02 Dt: 06.08.2019, M/s. Suncraft, Tariff Rs. 4.68 /kWh. 3.REMCL/ Rly /Roof Top/ 2019/ 01/ 93 MW/LOA/03 dt.25.09.19, M/s Refex Energy Ltd, tariff: Rs.4.15 /kWh. 4.REMCL/ Rly /Roof Top/ 2019/ 01/ 93 MW/LOA/04 dt.25.09.19.M/s Refex Energy Ltd, tariff: Rs.4.15 /kWh. 5.REMCL/ Rly /Roof Top/ 2019/ 01/ 93 MW/LOA/05 dt.25.09.19.M/s Refex Energy Ltd, tariff: Rs.4.15 /kWh 6.REMCL/ Rly /Roof Top/ 2019/ 01/ 93 MW/LOA/06 dt.25.09.19.M/s Refex Energy Ltd, tariff: Rs.4.15 /kWh 7.REMCL/ Rly /Roof Top/ 2019/ 01/ 93 MW/LOA/07 dt.25.09.19.M/s Refex Energy Ltd, tariff: Rs.4.15 /kWh 8.REMCL/ Rly /Roof Top/ 2019/ 01/ 93 MW/LOA/08 dt.25.09.19.M/s Refex Energy Ltd, tariff: Rs.4.15 /kWh 9.REMCL/ Rly /Roof Top/ 2019/ 01/ 93 MW/LOA/09 dt.25.09.19.M/s Refex Energy Ltd, tariff: Rs.4.15 /kWh 10.REMCL/ Rly /Roof Top/ 2019/ 01/ 93 MW/LOA/10 dt.25.09.19.M/s Refex Energy Ltd, tariff: Rs.4.15 /kWh 11.REMCL/ Rly /Roof Top/ 2019/ 01/ 93 MW/LOA/11 dt.25.09.19.M/s Refex Energy Ltd, tariff: Rs.4.15 /kWh	Shri Rupesh Kumar (GM (K) / REMCL)	
3	REMCL/CO/HYBRID/ 2019 /01 dt 18.06.2019	Procurement of Renewable Power Through Tariff Based Competitive Bidding from ISTS/INSTS connected WIND-SOLAR HYBRID Power Project.	800 Cr.	27.08.2019 Extend Upto 04.09.2019 Further extended upto 07.11.19	-	-	-	-	-		Shri Rupesh Kumar (GM (K) / REMCL)	
4	REMCL/CO/Hybrid/2019/02 dt 25.10.2019	Procurement of Renewable Power through Tariff Based Competitive Bidding from ISTS/InSTS connected Wind-Solar Hybrid Projects	623.41 Cr.	27.11.19	-	-	-	-	-		Shri Rupesh Kumar (GM (K) / REMCL)	
5	REMCL/Rly/Roof Top/2019/02 dt. 08.10.2019	Implementation of Grid Connected Roof-Top Solar PV Project for IR	240 Cr.	09.12.19	-	-	-	-	-		Shri Rupesh Kumar (GM (K) /	

For case 7/11/19

Shri...

Annexure-II

Information Regarding Status of Bill Payment of Working Agencies for the Month of Oct, 2019

Sl. No	Name of Contractor	Agreement No.	Bill Details		Bill Received at HQ dated(Accts)	Status of Bill		Mode of Payment (RTGS /Cheque)	Remarks
			Bill No.	Bill Amount in Rs.		Under Process of Checking	Payment Released on		
1.	M/s PTC India	REMCL/CO/IR/ Power Management/ 2018/ dtd.11.12.2018	BD/2018-19/040/ dt.21.08.2019	18,95,080	23.08.2019	Paid	27/08/2019	RTGS	-
2.	M/s PTC India	REMCL/CO/IR/ Power Management/ 2018/ dtd.11.12.2018	BD/2019-20/083/ dt.17.09.2019	1741680	20.09.2019	Paid	24.10.2019	RTGS	-
3.	M/s Inox Wind Limited	REMCL/CO/26 MW/ Windmill/ Rajasthan dtd.18.12.14	IWLRJ18190011 dt..03.19 16/09/19 (Received on 29.04.2019)	6901739	26.09.2019	Under Process	-	-	REMCL vide letter dt.03.10.2019, planned site verification for 14 th & 15 th October but no response from IWL has been received so far.
4.	M/s PTC India	REMCL/CO/IR/ Power Management/ 2018/ dtd.11.12.2018	BD/2019-20/099/ dt.10.10.2019	1741680	21.10.2019	Under Process	-	-	

P.P. Singh
27/10/19
Shahin

SBU: Railway Energy Management Company Limited (REMCL)
Details of Contracts Awarded /Concluded/ in progress during Month of Oct -2019

Annexure -III

1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	
S.No	Tender No.	Item/Nature of work	Mode of Tender Enquiry	Date of Publication of NT	Type of Bidding (Single/Two Bid System)	Last date of receipt of tender	No. of Tenders Received	Nos & Names of parties qualified after technical evaluation	Nos & Names of parties not qualified after technical evaluation	Whether contract awarded to lowest tenderer/evaluated L1	Letter of award No.& date	Name of Contractor	Value of contract	Schedule date of completion of supplies / work	Actual date of start work	Actual date of completion	Reasons/Comment for delay if any
1	REMCLCO/NCR Power Trading/2014-15	Procurement of 50 MW Power for Indian Railways for HCR at CTU Connected grid substation at Dadi S. Aurya (Phagund) of NCR in state of Uttar Pradesh.	Open	10.03.05	Two stages (Stage I-RFO)(Stage II-RFP)	08.06.15	10 Nos.	1) Jayprakash Power Venture Limited/No24-201304 2) GMR Chhattisgarh Energy Limited 3) Jindal India Thermal Power Limited 4) Damodar Valley Corporation 5) Adani Power Limited 6) DB Power Limited 7) Ashukh Power & Natural Resources Limited	1. Monnet Ispat & Energy Limited 2. Shree Cement Ltd 3. Bharat aluminium Company Ltd	L1 bidder was disqualified in the 1 st round of bidding. In second round of bidding 4 nos. of bidders were invited and contract was awarded to the Adani Power Ltd.	LOA no. REMCLCO/PT/NCR-Bilateral dt. 08.10.15	M/s Adani Power Ltd Ahmadabad	Awarded Value - 412.135 Cr.	3 Years from commencement of supply of power i.e. 30.11.2018 from 01.12.2015	-	-	Power flow on MTOA basis commenced from 01.11.2015 -NCR have extended the Adani contract upto Jan/2020 w.e.f 1st. Feb. 2019.
2	REMCLCO/ Northern Region/PP-MT/3	Procurement of 220 MW of power for Indian Railways in Northern Region (MTOA basis) (UP-85, Punjab-25, Haryana-40, Delhi-11, Rajasthan-41)	Open	28.05.15	Two stages (Stage I-RFO)(Stage II-RFP)	07.10.15	14	1 Adani Power Ltd 2 Korba West Power comp Ltd 3 Jindal India Thermal Power Ltd 4 Jayprakash Power Venture Ltd 5 Rattan India Ltd 6 MB Power Ltd 7 Essar Power M.P Ltd 8 GMR- Chhattisgarh 9 D B Power Ltd 10 TRN Energy Pvt Ltd 11 Bako	1 Monnet Ispat & Energy Ltd 2 JSW Power Trading Company Ltd 3 Haryana Power Generation Corporation Ltd	YES	LOA - REMCLCO/Northern Region/PP-MT/03 dt.26.02.16	119	Awarded Value - 1894.59 Cr	3 Years from commencement of supply of power.	3 years commencing from the date of getting MTOA approval.	-	i) PPA signed for the state of Rajasthan between WCR & JITPL on dt.15-03-2016 ii) For the states of UP, Punjab Haryana & Delhi PPA signed between Northern Rly and JITPL on 13.04.2016. iii) Power Flow in the state of Rajasthan started on Short Term in the month of Jan 2017. Power flow on MTOA basis commenced from 20.04.17. iv) Power flow on MTOA for Haryana commenced in Haryana from 01.10.2017. v) Power flow started on MTOA basis in UP w.e.f 08.07.2018. vi)JITPL issued termination notice on 27.09.2018 and reduced DC to zero in U.P vii) JITPL power has been replaced by BRBCL power w.e.f 28.10.2018. in U.P viii)JITPL has filed petition no-303MP/2018 dt. 26.09.2018 for termination of APP and return of B.G for the state of Punjab ix) JITPL has filed a petition no 183MP/2019 dt. 26.06.2019 regarding claiming of charges towards payment made by JITPL for extension of BG for H.R. Delhi,NR-Haryana,WCR-Rajasthan and WCR-MP.
3	REMCLCO/ Eastern Region/PP-MT/4	Procurement of 100 MW of power for Indian Railways in Eastern Region. (MTOA basis) (Bihar-59 MW, Odisha-110)	Open	28.05.2015	Two stages (Stage I-RFO)(Stage II-RFP)	07.10.15	14	1. PTC India Ltd 2. DVC 3. Adani Power Ltd 4. Korba West Power 5. Jindal India Thermal Power Ltd 6. Jayprakash Power Venture Ltd 7. Essar Power 8. GMR- Chhattisgarh 9 D B Power Ltd 10. TRN Energy Pvt Ltd 11. JSW Power Trading Company Ltd 12 Bako	1. Monnet Ispat & Energy Ltd 2. JSW Power Trading Company Ltd	YES	LOA - REMCLCO/Eastern Region/PP-MT/04 dt.25.02.16	M/s Jindal India Thermal Power Ltd.	Awarded Value - 1242.21 Cr.	3 Years from commencement of supply of power.	3 years commencing from the date of getting MTOA approval.	-	i) PPA has been signed on 15-03-16 between M/s JITPL & ECR for the state of Bihar. ii) PPA has been signed on 04-03-2016 between ECR & M/s JITPL for the state of Odisha. iii. Petition no 65 of 2016 filed by OPTCL on 26.10.16 for Conditions of license for Railways as distribution licensee which is pending disposal as on date. iv) NOC for State of Bihar has not been issued for JITPL v)JITPL filed petition no-304MP/2018 dt. 07.10.18 in CERC for termination of APP and return of B.G for the state of Bihar. vi)JITPL has issued termination notice to Rlys for the state of Orissa. JITPL filed petition no-335MP/2018 dt. 27.10.18 in CERC for termination of APP and return of B.G for the state of Orissa
4	REMCLCO/ Western Region/PP-MT/02	Procurement of 205 MW of power for Indian Railways in Western Region (MTOA basis) (MP-115, Chattisgarh-70)	Open	28.05.2015	Two stages (Stage I-RFO)(Stage II-RFP)	07.10.15	16	1.PTC India Ltd 2.Adani Power Ltd,Ahmedabad 3 Jindal India Thermal Power Ltd 4 Jayprakash Power Venture Ltd 5 Essar Power M.P Ltd 6 Rattan India Ltd 7 MB Power Ltd 8 Essar Power M.P Ltd 9 GMR- Chhattisgarh Energy Ltd 10 D B Power Ltd 11. TRN Energy Pvt Ltd 12 Bako Ltd,Chattisgarh	1. Monnet Ispat & Energy Ltd 2. JSW Power Trading Company Ltd 3. Jabua Power Ltd 4. Shapur Power Pvt Ltd	YES	LOA - REMCLCO/Western region/PP-MT/02 dt.17.3.16.	M/s Jindal India Thermal Power Ltd	Awarded Value - 1630.67 Cr.	3 Years from commencement of supply of power.	3 years commencing from the date of getting MTOA approval.	-	i) PPA signed between WCR & JITPL on dt. 11.04.2015 ii) PPA signed between SECR and JITPL on 08.04.16 a) Power Flow in the state of MP has been started on Short Term Basis from 02.07.2016. b) NOC from MPRETEL issued on 24.09.16 w.e.f. 01.04.17 for MTOA. c) MTOA granted from PGCIL on 09.11.2016, for M.P. d) Power flow on MTOA basis commenced from 01.04.17 in the state of M.P. vii) NOC for Chattisgarh state has not been issued (viii) petition filed by SECR in CSECR on 12.10.17 for issuance of NOC for grant of open access. CSECR has passed an order on dt.09.09.2018 and directed to resolve technical/commercial issues. SECR had filed an appeal in APTEL on 01.11.18 regarding grant of NOC by CSPTEL and challenging the CSECR order dt.09.09.18

Handwritten signature/initials

Handwritten signature/initials

Tender No.	Item/Nature of work	Mode of Tender Enquiry	Date of Publication of NT	Type of Bidding (Single/Two Bid System)	Last date of receipt of tender	No. of Tenders Received	Nos. & Names of parties qualified after technical evaluation	Nos. & Names of parties not qualified after technical evaluation	Whether contract awarded to lowest tenderer (evaluated L1)	Letter of award No & date	Name of Contractor	Value of contract	Schedule date of completion of supplies / work	Actual date of start work	Actual date of completion	Reasons for delay if any	
5	REMCL/Rly/Tl Line/RFP/Con/15-17/MGS-HWH-1	Selection of Technical Consultant for a Feasibility report for Magalsara-Havrah Transmission Project	Open	17.09.15	Single stage two packet system	12.01.17	4	1. M/s Medhaj Techno Concept Pvt Ltd in Consortium with M/s Arcon Power Trans Pvt Ltd 2. M/s Voyants Solution Pvt Ltd in Consortium with M/s Energy Infratech Pvt Ltd. 3. M/s ABPS Infrastructure Advisory Pvt Ltd in Consortium with DAR Engineering 4. M/s Lahmer International (India) Pvt Ltd.	1. M/s Voyants Solution Pvt Ltd in Consortium with M/s Energy Infratech Pvt Ltd. 2. M/s ABPS Infrastructure Advisory Pvt Ltd in Consortium with DAR Engineering 3. M/s Lahmer International (India) Pvt Ltd.	Yes	LOA no REMCL/Rly/Tl line/RFP/Con/15-17/MGS-HWH/1 dtd 23.10.17.	M/s Medhaj Techno Concept Pvt Ltd in Consortium with M/s Arcon Power Trans Pvt Ltd	Awarded Value - 1.91 crore	18 week from date of start of work.			(i) Route Alignment report has been approved by Railway Bd vide letter dt. 19.06.2019 (ii) Inception report was approved in Railway Bd in Nov. 2018 (iii) Rly Bd have been requested to release Project fund vide letter dt. 30.09.19 and communicate their approval for carrying out the remaining scope of work vide REMCL letter dt. 07.12.2018 & 21.05.2019 and their reply is awaited. (iv) Railway Board Sanctioned project fund to REMCL through NEFT on 31.10.2019.
6	REMCL/RFP/MTJ-BH01	Selection of Technical Consultant for a Feasibility report for Mathura-Shanuch Transmission Line Project.	Open	23.02.17	Single stage two packet system	18.04.17	3	1. Medhaj Techno Concept Pvt Ltd. 2. Feedback Infra 3. PFC Consulting	PFC Consulting	Yes	LOA no REMCL/RFP/MTJ-BH01 dt. 09.11.2017.	M/s Feedback Infra	Awarded Value - 2.20 crore	18 week from date of start of work.			(i) Route Alignment report has been approved by Railway Bd vide letter dt. 19.06.2019. (ii) Inception report was approved in Railway Bd in Nov. 2018 (iii) Rly Bd have been requested to communicate their approval for carrying out the remaining Scope of work on the Project vide REMCL letter dt. 07.12.2018 and 21.05.2019. Their response is awaited.
7	REMCL/CO/SOLAR/2 MW/NP/2019/a/12.01.2019	2MW Solar PV Power Plant along the Railway tracks (Dehi Ambala) near Diviana Station	Open	12.01.2019	Single stage two packet system	27.02.2019	1	M/S Broil Solar Energy Pvt Ltd, Chennai		Yes	LOA no REMCL/CO/Solar/2 MW/NP/2019/a/12.01.2019 LOA Refers dt. 30.05.2019	M/S Broil Solar Energy Pvt. Ltd, Chennai	Awarded Value - Rs. 3.49 Cr/W	6 months from LOA issue			1. REMCL acting as bid processing coordinator. Role of REMCL was limited to tendering and up to award of work to developer. 2. Project implementation including signing of power purchase agreement (PPA) and commissioning to be carried out by Zonal Railways.

Page
Case
7/11/19

Shahin