

DETAILS OF CONTRACTS DURING as on 30.06.17 of UT-GC.SBU

| Sno | Item/Nature of work   | Mode of Tender Enquiry | Date of Publication of NIT/LIT | Type of Bidding(Single/Two Bid system) | Last Date of receipt of Tender | Number of Tenders received | Numbers & names of parties not qualified after technical evaluation | Whether contract awarded to lowest tenderer, evaluated L-1 | Letter of award/Letter of Acceptance No & date       | Name of Contractor | Value of contract (Rs in Lakhs) | Scheduled date of completion of supplies/work | Actual date of start of work | Actual date of completion | Reasons for delay, if any.   |
|-----|---|------------------------|--------------------------------|--|--------------------------------|----------------------------|---|--|--|--------------------|---------------------------------|---|------------------------------|---------------------------|--|
| 1   | 2   | 3                      | 4                              | 5                                      | 6                              | 7                          | 8   | 9  | 10   | 11                 | 12                              | 13  | 14                           | 15                        | 16   |
| 1   | Consultancy services for assistance of structural,architectural,plumbing,E&M, HVAC, Fire Fighting services design of Gyaspur Depot.     | Limited                | 26.06.15                       | Single bid system                      | 07.07.15                       | 6                          | -   | Yes  | MITES/UT/Gyaspur Depot/2014/CON/01 dated 13.08.15    | M/s Fountain Head  | 75                              | 30.09.16                                      | 13.08.15                     | Ongoing                   | Extension granted upto 30.09.17 for the delays not attributable to consultant.   |
| 2   | Consultancy services for assistance of structural,architectural,plumbing,E&M, HVAC, Fire Fighting services design ofApparel Park Depot. | Limited                | 19.10.2015                     | Single bid system                      | 02.11.2015                     | 5                          | -   | Yes  | MITES/UT/APPAREL PARK DEPOT/2015/02 dated 21.12.2015 | M/s Fountain Head  | 63.65                           | 31.01.17                                      | 23.12.2015                   | Ongoing                   | Extension upto 30.04.2017 granted for the delays not attributable to consultant. |