

Details of Contracts Concluded / Awarded / In Progress during the month of October 2022: Highway Design Unit SBU-30

S. No.	Tender No.	Item / Nature of Services	Mode of tender enquiry	Date of publication of NIT / LIT	Type of bidding (Single/ two bid system)	Last date of receipt of tender	No. of tenders received	Nos. & Names of parties qualified after technical evaluation	No. & Name of parties not qualified after technical evaluation	Whether contract awarded to lowest tender / evaluated L1	Letter of Award No. & Date	Name & Address of Agency	Value of contract (in Rs.)	Scheduled date of completion of Services / supplies / work	Actual date of start of work	Actual date of completion	Reasons for delay if any
	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17
1.	RITES/HW/D/NHAI/RT/300-00035/FWD/PB/2017 dated 30.07.2019	Pavement Structural Evaluation using Falling Weight Deflectometer (FWD) for preparation of Detailed Project Report for Development of Economic Corridor, Inter Corridor and Feeder Routes to improve the efficiency of Freight Movement in India (LOT-2/Punjab/Package-3) in the State of Punjab & Haryana.	e-Quotation	07.08.2019	Single	19.08.2019	Five	Five Parties 1. M/s Highway Engineering Magnitude Consortium. 2. M/s P. K Engineering 3. M/s SRI INFOTECH 4 M/s Translink Infrastructure Consultants Pvt. Ltd. 5. M/s T T L Engineering Pvt. Ltd.	Nil	Yes	RITES/HW/RT/300-00035/NHAI/FWD/2017 dated 02.09.2019	M/s TTL Engineering Pvt. Ltd., SCO-75, 2nd Floor, HUDA Market Sector-10A, Near Hero Honda Chowk, Gurgaon-122001. Mob. 9818110963 Email: info.ttlengineering@gmail.com	Rs.5,10,900/- excluding GST as applicable	03.11.2019	04.09.2019	24.10.2019	Activity completed ahead of schedule

Details of Contracts Concluded / Awarded / In Progress during the month of October 2022: Highway Design Unit SBU-30

2.	NA	Preparation of DPR for development of stretches for improving direct connectivity in Indian cities (Lot-8/Package-2)	Pre bid association	NA	NA	NA	NA	Project bidding to Client (NHAI) done in association after approval of Competent Authority.	NA	NA	MITES/HW/BM (Lot 8)/RT30000045/190138 dated 28.01.2019	M/s Geokno India Pvt. Ltd. GMR Aero Towers 5th Floor, RGIA Shamshabad, Hyderabad	Rs.6,78,46,350/- excluding GST as applicable	11.11.2019	15.01.2019	In Progress	Gadchiroli-Bellappalli: i) Alignment option approved "In Principle" by MoRTH Secretary & LAC of NHAI.(ii) Collection of Revenue maps is in progress (ii) Draft FSR is in progress Borrgaon Buzurg-Muktainagar: i) JMS for 3D notification for Pkg-1. JMS for 3D notification completed in MP and is in progress in MHfor Pkg-2 (ii) Final DPR submitted (iii) Approval of revised ROB GAD by Rly.is in progress. iv) Utility Estimates by concerned dept prepared for MP state and is in progress for MH state. v) Tree Counting in Forest Area by Forest Dept is in progress
3.	MITES/HW/NHAI/RT3000011/Traffic/2016 Date: 25.01.2019	Traffic Surveys for preparation of Feasibility Study/Detailed Project Report of selected State Road stretches for Two/Four laning with paved shoulder NH Configuration under Bharat Mala Project (BM-13) in West Bengal state.	Quotation	25.01.2019	Single	04.02.2019	Six	Six Parties 1. M/s TPA Engineering Consultancy (I) Pvt. Ltd. 2. M/s Futuristic Engineers and Traffic Surveyors 3. M/s Highway Engineering Magnitude Consortium 4. Sharp Eye Traffic Services & Data Services 5. M/s Matrix Surveys & Data Services 6. M/s AJS Scale International	Nil	Yes	MITES/HW/NHAI/RT3000011/Traffic/LOA/2016 dated 11.02.2019	M/s Matrix Surveys & Data Services, G-4, 107/108, Sector - 16, Rohini, New Delhi - 110085 Mobile: 9810438559, 9811438559 E-mail: matrixsurveys@gmail.com	Rs.5,68,000/- excluding GST as applicable	14.03.2019	16.02.2019	14.03.2019	Activity Completed

Details of Contracts Concluded / Awarded / In Progress during the month of October 2022: Highway Design Unit SBU-30

4.	RITES/HW/ TD-GoUP / SR-GPM/ TOPO Tender /RT300- 00044/2018 dated 11.01.2019	Topographic Survey for Pre-Feasibility Study Report of Service Roads around Govardhan Parikrama Marg in District Mathura of Uttar Pradesh.	Limited E- Tender	11.01.2019	Single	22.01.2019 9	Six	Six Parties 1. M/S Subudhi Techno engineers Pvt. Ltd. 2. M/s Ark Services Pvt. Ltd 3. M/s Skylark Designer and Engineers Private Limited 4. M/s M S Associates 5. M/s ImaGIS Engineering Solutions Pvt. Ltd. 6. M/s DSR SURVEYS PVT. LTD.	Nil	Yes	RITES/HW/ TD-GoUP / SR-GPM/ TOPO/RT300- 00044/2018/ 190217 dated 05.02.2019.	M/s Subudhi Techno engineers Pvt. Ltd. No. 327/3259 OMED Back Side, 2 Lane District Center, Chandra Sekharpur, Bhubaneswar, Odisha 751017	Rs.10,80,000/- excluding GST as applicable	08.05.2019	08.02.2019 9	30.06.2019	Necessary EOT accorded.
5.	NA	"Environmental Activities" for carrying out feasibility study and Detailed project report preparation for redesigning, rehabilitation and up gradation of (i) Salhech – Chandol – Habban – Rajgarh – Banethi road (ii) Sanora – Rajgarh – Haripurdhar – Jamli road in the State of Himachal Pradesh.	Nominat ion basis	NA	NA	NA	NA	NA	NA	Work awarded on nominat ion basis after approva l from the Compet ent Authorit y	RITES/HW/ RT300- 00038/HPPWD /Environmental /LOA /2018 dated: 23/10/2018	Mr. Sanjeev Sharma 301,302, SRBC, Vasundhara, Ghaziabad UP) Phone No.: +91 9818922344 E-mail: sksv02@gmail. com	Rs.20,51,050/- excluding GST as applicable	05.04.2019	30.10.2018	.	
6.	RITES/HW/ RT300- 00041/ TNRSP-II/ DPR Updation/ 2018 dated 20.08.2018	Social and Environmental Activities for TNRSP-II- Contract PPC 01: Validation of the Detail Project Report for the selected corridors including state on ground to the requirement of Asian Development Bank (ADB), in the State of Tamil Nadu.	Limited E- Tender	24.08.2018	Single	06.09.2018 8	Three	Two Parties 1. M/s Abnaki Infrastructure AID Pvt. Ltd., New Delhi 2. M/s Tila Consultants and Contractors Pvt. Ltd. Maharashtra.	One Party M/s R V Infra Pvt. Ltd. Banglore.	Yes	RITES/HW/ RT300- 00041/TNRSP- II/DPR Updation/2018 dated 15.10.2018	M/s Abnaki Infrastructure Application & Integrated Development Pvt. Ltd. JG-11, 2nd Floor, Khirki Extension, Malviya Nagar, New Delhi- 110017.	Rs.62,36,330.24/ - excluding GST as applicable	22.01.2019	25.10.2018	In progress	Delay in approvals on Stage Submission by Principal Client TNRSP II

Details of Contracts Concluded / Awarded / In Progress during the month of October 2022: Highway Design Unit SBU-30

7.	RITES/HW/RT300-00038/HPPWD/Traffic/2017 dated 25.07.2018	"Traffic Survey" for carrying out feasibility study and Detailed project report preparation for redesigning, rehabilitation and up gradation of (i) Salhech – Chandol – Habban – Rajgarh – Banethi road (ii) Sanora – Rajgarh – Haripurdhar – Jamli road in the State of Himachal Pradesh.	Quotation	25.07.2018	Single	02.08.2018	Six	Six Parties 1.M/s TPA Engineering Consultancy (I) Pvt. Ltd. 2.M/s Futuristic Engineers and Traffic Surveyors 3. M/s Highway Engineering Magnitude Consortium 4. Sharp Eye Traffic Services & Data Services 5. M/s Medulla Soft Technologies Pvt. Ltd. 6. M/s AJS Scale International	Nil	Yes	RITES/HW/RT300-00038/HPPWD/Traffic/LOA/2018 dated 11.09.2018	M/s Medulla Soft Technologies Pvt. Ltd., 48/10, Okhla Industrial Area, Phase-II, New Delhi-110020.	Rs.9,37,260/- excluding GST as applicable	13.10.2018	14.09.2018	04.12.2018	Necessary EOT accorded.
8.	RITES/HW/D/NHAI/RT300-00035/Traffic/PB/2018 dated 06.07.2018	Traffic Survey for preparation of Detailed Project Report for Development of Economic Corridor, Inter Corridor and Feeder Routes to improve the efficiency of Freight Movement in India (LOT-2/Punjab/Package-3) in the State of Punjab & Haryana.	e-Quotation	11.07.2018	Single	25.07.2018	Three	Three Parties 1. Sharp Eye Traffic Services & Data Services 2. M/s Medulla Soft Technologies Pvt. Ltd. 3. TPA Engineering Consultancy (I) Pvt. Ltd.	Nil	Yes	RITES/HW/RT300-00035/NHAI/Traffic/LOA/2018 dated 20.08.2018	M/s Medulla Soft Technologies Pvt. Ltd., 48/10, Okhla Industrial Area, Phase-II, New Delhi-110020.	Original Value: Rs.20,42,900/- excluding GST as applicable Revised Value: Rs.15,09,160/- excluding GST as applicable	14.10.2018	30.08.2018	10.12.2018	Necessary EOT accorded.
9.	RITES/HW/D/NHAI/RT300-00011/EIA-SIA-LPS/WB/2016 dated 12.06.2018	EIA/EMP and SIA/RAP Studies including Preparation of Land Plan Schedules (LPS) for consultancy services for project management including preparation of feasibility study / Detailed Project Report of selected road stretches / corridors for Two/Four laning with paved shoulder with NH Configuration under Bharat Mala Project (BM-13) in the state of West Bengal .	e-Quotation	13.06.2018	Single	20.06.2018	Three	Three Parties 1. Tila Consultants and Contractors Pvt. Ltd. 2. M/s Abanaki Infrastructure AID Pvt. Ltd. 3. M/S RV Infra Solutions	Nil	Yes	RITES/HW/NHAI/RT300-00011/EIA-SIA-LPS/LOA/2018 dated 20.08.2018	M/s Tila Consultants & Contractors Pvt. Ltd. A-201, Ram Rahim Tower, Samta Nagar, Near Dena Bank, Vasai Road West, Thane, Maharashtra-401202.	Rs.40,99,974/- excluding GST as applicable	27.01.2019	30.08.2018	In Progress	Delay in approvals/Clearances on Stage Submission by Principal Client NHAI. Necessary EOT accorded till 28.09.22

Details of Contracts Concluded / Awarded / In Progress during the month of October 2022: Highway Design Unit SBU-30

10.	RITES/HW/HPPWD/RT300-00038/SIA&LAP/2017 dated 04.06.2018	"Social Impact Assessment and Resettlement Action Plan including Land Acquisition Plan and Clearances" for preparation of feasibility study and Detailed project report for redesigning, rehabilitation and up gradation to 2-lane/2-lane with paved shoulder or its strengthening of (i) Salhech - Chandol -Habban - Rajgarh - Baddu sahib - Bagthan - Banethi road (ii) Sanora - Rajgarh - Nohradhar - Haripurdhar - Rohnahat - Jamli road in the State of Himachal Pradesh.	Open e-Tender	06.06.2018	Single	21.06.2018	Two	One Party M/s TILA Consultants & Contractors Pvt. Ltd.	One Party .M/s Environmental Technical Service Pvt. Ltd.	YES	RITES/HW/RT300-00038/HPPWD/LOA/2018 Dated 28.09.2018	M/s Tila Consultants & Contractors Pvt. Ltd. A-201, Ram Rahim Tower, Samta Nagar, Near Dena Bank, Vasai Road West, Thane, Maharashtra-401202.	Rs.40,07,993/- excluding GST as applicable	08.04.2019	08.10.2018	In progress	Delay in approvals on Stage Submission by Principal Client HPPWD. Necessary EOT accorded till 26.02.23
11.	NA	Detailed topographic survey by using mobile Lidar (Light Detection and Ranging) or equivalent technology coupled with conventional methods along existing route, bypasses and realignments, preparation of strip plan, detailed underground utility and detailed digitisation of cadastral mapping and land acquisition details for consultancy services for preparation of Detailed Project Report for Development of Economic Corridor, Inter Corridor and Feeder Routes to improve the efficiency of Freight Movement in India (LOT-2/Punjab/Package-3), tentative length 157 km; in the State of Punjab & Haryana.	Pre-bid association	NA	NA	NA	NA	Project Bidding to Client done in association after approval of Competent Authority.	NA	NA	RITES/HW/NHAI/RT300-00035/MATRIX/2018 dated 21.05.2018	M/s Matrix Geo Solution Pvt. Ltd. A1/87, 3rd Floor, Sewak Park, Uttam Nagar, New Delhi-110059.	Rs.1,01,99,500/- excluding GST as applicable	15.04.2019	21.05.2018	In progress	Delay in approvals on Stage Submission by Principal Client NHAI. Necessary EOT accorded.
12.	RITES/HW/HPPWD/RT300038/TOPO/2017 dated 19.04.2018	"Topographic Survey" for preparation of Feasibility study and Detailed project report for redesigning, rehabilitation and up gradation to 2-lane/2-lane with paved shoulder or its strengthening for (i) Salhech-Chandol-Habban-Rajgarh-Banethi road (ii) Sanora-Rajgarh-Haripurdhar- Jamli road in the State of Himachal Pradesh	Open E-Tender	19.04.2018	Single	01.05.2018	Two	Two Parties 1. M/s BPC Consultant India Pvt. Ltd, Kolkata 2. M/s Matrix Go solutions Pvt. Ltd, Delhi	Nil	Yes	RITES/HW/RT300-00038/HPPWD/Topo/2018/1 dated 14.06.2018	M/s Matrix Geo Solution Pvt. Ltd. A1/87, 3rd Floor, Dwarka More, New Delhi- 110059.	Rs.1,06,17,200/- excluding GST as applicable	30.11.2018	24.06.2018	In progress	Delay in approvals on Stage Submission by Principal Client HPPWD. Necessary EOT Accorded till 27.09.22

Details of Contracts Concluded / Awarded / In Progress during the month of October 2022: Highway Design Unit SBU-30

13.	RITES/HW/NHAI/DPR/RT300-00036/Traffic	Traffic Surveys for Detailed Project Report for development of Economic Corridors, Inter Corridors, Feeder Routes to improve the efficiency of freight movement in India under Bharatmala Pariyojna [Lot-2/Haryana/Package-1]	Limited Tender	18.12.2017	Single	05.01.2018	Three	Three Parties 1. AJS Scale International 2. Highway Engineering Magnitude Consortium 3. Futuristics Engineers and Traffic Surveyors	Nil	Yes	RITES/HW/NHAI/RT300-00036/ Traffic/2017 dated 29.01.2018	M/s AJS Scale International 417-418, Kirti Shikhar, Distt Centre, Janakpuri, New Delhi-110058	Rs.45,00,005/- excluding GST as applicable	20.03.2018	05.02.2018	24.12.2018	Delay in Approvals from Principal Client (NHAI)
14.	NA	Topographic Survey using LiDAR, Utility Mapping using Ground Penetrating Radar (GPR) and Digitization of Cadastral Maps for Consultancy Services for preparation of DPR for development of Economic Corridors, Inter Corridors, Feeder Routes to improve the efficiency of freight movement in India under Bharatmala Pariyojana [Lot-2/Haryana/Package-1]	Pre bid Association	NA	NA	NA	NA	Project bidding to Client (NHAI) done in association after approval of Competent Authority.	Nil	Yes	RITES/HW/NHAI/RT300-00036/ Matrix/2017 dated 12.12.2017	M/s Matrix Geo Solution Pvt. Ltd., 47, Sector-13, Pocket B, Phase-2, Dwarka, New Delhi- 110078, India	Rs.2,99,22,500/- excluding GST as applicable	12.07.2018	12.12.2017	In progress	Delay in approvals from Principal Client (NHAI) Necessary EOT accorded till 24.10.2022
15.	RITES/HW/NHAI/BRT(2TR/26)/RT300-00027/TS&SP/2016 dated 19.06.2017	Topographic Survey and Strip Plan for Feasibility Study/Detailed Project Report for Two/ Four Laning of following road stretches for NH Connectivity to Backward Areas/Religious/Tourist Places under Bharat Mala Project in the State of West Bengal.	Limited Tender	19.06.2017	Single	05.07.2017	Six	Three Parties 1. M/s Pramitee Engineering and Surveys Pvt. Ltd 2. M/s Pioneer Surveys 3. M/s Subudhi Associates	Three Parties 1. M/s DSR Survey Pvt. Ltd. 2. M/s Highway Engineering Magnitude Consortium 3. M/s Theovel Surveys	Yes	RITES/HW/NHAI/BRT(2TR/26)/RT300-00027/WB/2016 dated 19-07-2017	M/s Pioneer Surveys, Pioneer Tower, Premises No 20-085 AB109 AA-1, New Town, Kolkata 700156	Rs.38,63,839.00/- excluding GST as applicable	29.12.2017	29.07.2017	In Progress	Delay in approvals from Principal Client (NHAI) Necessary EOT accorded till 30.06.22
16.	RITES/HWD/GHYPWD/DPR/RT300-00033/2017 dated 03.04.2017	Detailed Topographic Survey by photogrammetry technique using UAV ('Drone') for Consultancy Services for Construction of 2-Lane flyover at the intersection of Super Market on G.S Road in Guwahati in the state of Assam under Guwahati City Division No.-II	Quotation	NA	Single	11.04.2017	Three	Three Parties 1. M/s Matrix Geo Solutions Pvt. Ltd., 2. M/s Creative Web Mobi, 3. M/s Geo Vision Infotech Private Limited	Nil	Yes	RITES/HWD/GHYPWD/DPR/RT300-00033/Topo Survey/LOA-MGS/2017 dated 05.05.2017	M/s Matrix Geo Solutions Pvt. Ltd., A-1/87, Sewak park, 3rd Floor, Uttam Nagar, New Delhi-110059	Rs.3,45,000/- excluding service tax as applicable	27.02.2019	08.05.2017	25.02.2019	Activity Completed

Details of Contracts Concluded / Awarded / In Progress during the month of October 2022: Highway Design Unit SBU-30

17.	<p>03.04.2017</p> <p>00-00032/2017 dated 03.04.2017</p>	<p>Detailed Topographic Survey by photogrammetry technique using UAV ('Drone') for Consultancy Services for Construction of 2-Lane flyover at the intersection of Serabhathi on Guwahati Garbhanga Road in Guwahati in the state of Assam under Guwahati City Division No.-I</p>	<p>Quotation</p>	03.04.2017	Single	11.04.2017	Three	<p>Three Parties</p> <ol style="list-style-type: none"> M/s Matrix Geo Solutions Pvt. Ltd., M/s Creative Web Mobi, M/s Geo Vision Infotech Private Limited 	<p>Nil</p>	<p>Yes</p>	<p>03.04.2017</p> <p>00-00032/2017 dated 03.04.2017</p>	<p>M/s Matrix Geo Solutions Pvt. Ltd., A-1/87, Sewak park, 3rd Floor, Uttam Nagar, New Delhi-110059</p>	<p>Rs.3,65,000/- excluding service tax as applicable</p>	27.02.2019	08.05.2017	25.02.2019	Activity Completed
18.	<p>13.02.2017</p> <p>00027/ EIA &SIA/2016 dated 13.02.2017</p>	<p>Environment Impact Assessment/Environmental Management Plan, Social Impact Assessment/ Resettlement & Rehabilitation Plan Studies including preparation of Land Acquisition Plan & Schedules (LPS) and Project Clearances for Feasibility Study/Detailed Project Report for Two/Four Laning of following road stretches for NH Connectivity to Backward Areas/Religious /Tourist Places under Bharat Mala Project in the State of West Bengal.</p>	<p>Open Tender</p>	13.02.2017	Single	27.02.2017	Three	<p>One Party</p> <p>M/s Voyants Solutions Pvt. Ltd.</p>	<p>Two Parties</p> <ol style="list-style-type: none"> M/s Tila Consultants And Contractors Private Limited. M/s Overseas Mintech Consultant 	<p>Yes</p>	<p>13.02.2017</p> <p>00027/ EIA &SIA/2016 dated 13.02.2017</p>	<p>M/s Voyants Solutions Pvt. Limited. 403 4thFloor, Park Centra, Sector 30, Exit 8 NH - 8, Gurugram, Haryana 122001 Gurugram India (122001)</p>	<p>Rs.23,40,135.00/- excluding GST as applicable</p>	25.05.2018	26.05.2017	In Progress	<p>Delay in approvals from Principal Client (NHAI) Necessary EOT accorded till 29.06.22</p>

Details of Contracts Concluded / Awarded / In Progress during the month of October 2022: Highway Design Unit SBU-30

19.	RTES/HW/RT300-00011/RBT/2016 dated 23.03.2016	Inventory & Condition Survey for Roads, Culverts & Bridges and Traffic Surveys for Package-I (SH-11A: Omarpur (NH-34 Jn.) - Lalgola - Bhagwangola - Chunakhali from km 0/000 to km 56/400); and SH-11 (Chunakhali - Domkal - Jalangi-Krishnanagar from km 89/972 to km 221/955); SH-3 (Krishnanagar - Hanskhali-Duttafulia-Helencha- Bongaon from km 0/000 to km 69/591); and MDR (Bongaon - Panchpota - Swarupnagar - Basirghat (Ghoadanga) from km 0/000 to km 61/220) for a total length of 330 km for Consultancy Services for Preparation of Feasibility Study/Detailed Project Report of selected State road stretches for Two/Four laning with paved shoulder NH Configuration of under Bharat Mala Project (Package-13) in West Bengal .	Limited e-Tender	23.03.2016	Single	12.04.2016	One	One Party M/s Xplorer Consultancy Services Pvt. Ltd. Gurgaon.	Nil	Yes	RTES/HW/NHAI/BM-13/RT300-00011/RBT/XPCSPL/2016 dated 16.05.2016	M/s Xplorer Consultancy Services Private. Limited., Plot-3, 1st Floor, Sarhaul (Opposite HIPA), Sector-18, Gurgaon-121001 (Haryana)	Rs.29,02,950/ excluding Service Tax as applicable	24.07.2016	16.05.2016	03.10.2016	Necessary EOT accorded
20.	RTES/HW/RT300-00012/EIA-SIA-LPS/2016 dated 23.03.2016	EIA/EMP and SIA/RAP Studies including preparation of Land Plan Schedules (LPS) for "Dwarka - Khambhaliya - Devariya" and "Dhrol - Amran - Maliya" road sections (approx. length 175 km)	Open Tender	23.03.2016	Single	19.04.2016	One	One Party M/s Overseas Min-Tech Consultants, Jaipur	Nil	Yes	RTES/HW/NHAI/RT300-00012/GUJ/EIA-SIA-LPS/OMTC/2016 dated 21.06.2016	M/s Overseas Min-Tech Consultants, (5th floor, Apex Tower, Tonk Road, Jaipur)	Rs.31,90,775/- excluding GST as applicable	20.06.2017	21.06.2016	31.01.2021	Delay in approvals from Client & Non-cooperation in land acquisition activities by Local villagers

Details of Contracts Concluded / Awarded / In Progress during the month of October 2022: Highway Design Unit SBU-30

21.	RITES/HW/RT300-00011/TOPO/2016 dated 01.03.2016	Topographic Survey and preparation of Strip Plan for Package-II (SH-3: Krishnanagar- Hanskhali- Duttafulia- Helencha - Bongaon from km 0/000 to km 69/591) and MDR (Bongaon-Panchpota-Swarupnagar-Basirghat (Ghojadanga) from km 0/000 to km 61/220) for a total length of 140 km for Consultancy Services for Preparation of Feasibility Study/Detailed Project Report of selected State road stretches for Two/Four laning with paved shoulder NH Configuration of under Bharat Mala Project (Package-13) in the state of West Bengal	Limited Tender	01.03.2016	Single	15.03.2016	Two	Two Parties 1.M/s Pioneer Surveyors, No. 20-085, Street No. 85, Opposite Tank No. 2, 1st Floor, Kolkata 2. M/s ARK Services, A-1693, II Floor Greenfields, Faridabad 121003	Nil	Yes	RITES/HW/NHAI/BM-13/WB/RT300-00011/TOPO/PKG2-PS/2016 dated 13.05.2016	M/s Pioneer Surveyors, No. 20-085, Street No. 85, Opposite Tank No. 2, 1st Floor, Action Area I, Block AB-109, New Town (J.B Nagar), Rajarhat, Kolkata - 700156(West Bengal)	Rs.23,10,000/- excluding Service Tax as applicable	27.07.2016	13.05.2016	31.12.2018	Public Agitation and Delay in approvals on Stage Submission by Principal Client NHAI.
22.	RITES/HW/RT300-00011/TOPO/2016 dated 01.03.2016	Topographic Survey and preparation of Strip Plan for Package-I (SH-11A: Omarpur (NH-34 Jn.)-Lalgola-Bhagwangola-Chunakhali from km 0/000 to km 56/400); and SH-11 (Chunakhali-Domkal-Jalangi-Krishnanagar from km 89/972 to km 221/955) for a total length of 190 km for Consultancy Services for Preparation of Feasibility Study/Detailed Project Report of selected State road stretches for Two/Four laning with paved shoulder NH Configuration of under Bharat Mala Project (Package-13) in the state of West Bengal ..	Limited Tender	01.03.2016	Single	15.03.2016	Two	Two Parties 1.M/s Pioneer Surveyors, No. 20-085, Street No. 85, Opposite Tank No. 2, 1st Floor, Kolkata 2. M/s ARK Services, A-1693, II Floor Greenfields, Faridabad-121003	Nil	Yes	RITES/HW/NHAI/BM-13/RT300-00011/TOPO/Pkg1-ARKS/2016 dated 13.05.2016	M/s ARK Services, A-1693, 2nd Floor Greenfields, Faridabad-121003 (Haryana)	Rs.29,44,240/- excluding Service Tax as applicable	27.07.2016	13.05.2016	11.12.2018	Non-cooperation by local villagers for smooth functioning of assignment and Delay in approvals on Stage Submission by Principal Client NHAI.
23.	NA	Consultancy Services for Preparation of DPR for 2 laning with hard shoulder from Meluri in Nagaland connecting Tusom-Chingai-Khamsom-Chamu-Nampisha-Khongla-Kasong-Saibol-Narum-Moreh-New Samtal-Khongtal-Behiang to Singhat in the state of Manipur.	Pre bid association	NA	NA	NA	NA	Project bidding to Client (NHIDCL) done in association after approval of Competent Authority.	NA	NA	RITES/HW/NHIDCL/MANIPUR/DP R/RT300 00064/210849 dated 13.08.2021	M/s Shree Bhawani Consultancy Services Pvt. Ltd., Bhopal, Madhya Pradesh	Rs.6,44,02,100/- excluding GST as applicable	30.09.2022	01.10.2021	In Progress	Stage 1 completed, further activities to be taken subsequent to alignment approval by Principal Client NHIDCL.

Details of Contracts Concluded / Awarded / In Progress during the month of October 2022: Highway Design Unit SBU-30

24	<p> RITES/HW/NHAI/DPR/GT works/2021/01 dated 03.02.2022 </p>	<p> Geotechnical and Material Investigation for Preparation of Detailed Project Report for i) Phagwara-Hoshiarpur Road including Phagwara Bypass, ii) Bhiwani- Hansi Road and iii) Kalesar-Poanta Sahib Road in the State of Punjab, Haryana and Himachal Pradesh </p>	open e-tender	03.02.2022	Single	15.02.2022	12 Twelve	<p> 6 parties 1. M/S. BHASKRAM JYOTISH ANUSANDHAN KENDRA 2. M/S. CEG TEST HOUSE AND RESEARCH CENTRE PRIVATE LIMITED 3. M/S. CENGRS GEOTECHNICAL PVT. LTD 4. M/S. IDAX CONSULTING AND RESEARCH PRIVATE LIMITED 5. M/S. INDIAN GEOTECHNICAL SERVICES 6. M/S. SOIGNE ENGINEERING CONSULTANTS </p>	<p> 6 parties 1. M/S. GAVESHA NA GEOSCIENCES PRIVATE LIMITED 2. M/S. HIGHWAY ENGINEERING MAGNITUDE CONSORTIUM 3. M/S. RANCON PROJECTS PRIVATE LIMITED, RAIGAD 4. M/S. SAI GEOTECHNICAL ENGINEERS PRIVATE LIMITED 5. M/S. THOUGHTS CONSULTANTS JAIPUR PVT. LTD 6. M/S. XPLORE CONSULTANCY SERVICES PVT. LTD </p>	yes	<p> RITES/HW/NHAI/DPR/GT works/2021/22 0388 dated 13.04.2022 </p>	<p> M/S. BHASKRAM JYOTISH ANUSANDHAN KENDRA Shop No. 3, Building No. 02, Gokuldhams CHS Ltd., Shilottar Raichur, Sukapur, New Panvel, Raigad, Maharashtra-410206 </p>	Rs. 32,40,500.00	15.07.2022	16.05.2022	In Progress	<p> NOC is pending from Forest Department. So, work is on hold for Kalesar-Poanta Sahib Road. EOT granted up to 15.09.2022. </p>
----	--	--	---------------	------------	--------	------------	-----------	--	--	-----	---	---	------------------	------------	------------	-------------	--

Details of Contracts Concluded / Awarded / In Progress during the month of October 2022: Highway Design Unit SBU-30

25	<p> RITES/HW/ASSAMPWRD/RT300-00070/GT works/2022/01 dated 03.06.2022 </p>	<p> Geotechnical and Material Investigation for Preparation of Detailed Project Report for improvement and widening of existing 2 Lane approach road to LGB Guwahati International Airport under SOPD (G) </p>	<p>open e-tender</p>	<p>03.06.2022</p>	<p>single</p>	<p>14.06.2022</p>	<p>Four</p>	<p> 3 Parties 1. M/S. BHASKRAM JYOTISH ANUSANDHAN KENDRA 2. M/S. Gaveshana Geosciences Private Limited 3. M/S. RISINGSURVEY AND CONSTRUCTION PVT. LTD. </p>	<p> 1 party 1. M/S. ZEOIN INFRACON PROJECT OPC PRIVATE LIMITED </p>	<p>yes</p>	<p> RITES/HW/AS SAMPWRD/R T300-00070/GT works/2022/20754 dated 21.07.2022 </p>	<p> M/s. RISING SURVEY AND CONSTRUCTION PVT. LTD. 231, JAIN NAGAR, BEHIND CHRIST MEMORIAL SCHOOL, BHOPAL-462030 </p>	<p>Rs. 8,42,500/-</p>	<p>45 days from date of start</p>	<p>29.8.2022</p>	<p>Terminated</p>	<p>Agency has been terminated for non performance and not submitting PBG.</p>
26	<p> RITES/HW/Guwahati/RT300-00070/Traffic/2022 dated 31.05.2022 </p>	<p> Traffic Surveys for Consultancy Services for Detailed Project Report for Improvement and Widening of existing 2 lane approach road LGB Guwahati International Airport under SOPD(G) </p>	<p>Quotation</p>	<p>31.05.2022</p>	<p>Single</p>	<p>10.06.2022</p>	<p>4</p>	<p> 4, 1. M/s Medulla Soft Technologies Pvt. Ltd. 2. Ms AJS Scale International 3. M/s Matrix Surveys & Data Serices 4. M/s Highway Engineering Magnitude Consortium </p>	<p>Nil</p>	<p>Yes</p>	<p> RITES/HW/Guwahati/RT300-00070/Traffic/2022/LOA dated 04.07.2022 </p>	<p> M/s Matrix Surveys & Data Services G-4, 107/108, Sector 16 Rohini, New Delhi- 110085 Fax No. 91-11-7055654, Mobile: 9810438559 Email matrixsurveys@gmail.com </p>	<p>2,30,000/-</p>	<p>07-09-2022</p>	<p>09-07-2022</p>	<p>06.09.2022</p>	<p>N.A.</p>

Details of Contracts Concluded / Awarded / In Progress during the month of October 2022: Highway Design Unit SBU-30

27	RITES/HW/AssamPWRD/RT300-00070/GT/QUOTATION/2022/02	Geotechnical and Material Investigation for Preparation of Detailed Project Report for improvement and widening of existing 2 Lane approach road to LGB Guwahati International Airport under SOPD (G)	Quotation	11.10.2022	Single	21.10.2022	4	4, 1. M/s. R.B. Engineers & Associates 2. M/s. Xplorer Consultancy Services Pvt. Ltd. 3. M/s. Fargo Consultants Pvt. Ltd. 4. M/s. Constell Consultants Pvt. Ltd.	Nil	yes	RITES/HW/AS SAMPWRD/RT300-00070/GT Works/2022/22 1049 Dated 31.10.2022	M/s. R.B. Engineers & Associates Room No-48, GMC Market, Chandmari, Guwahati-781003	Rs. 12,90,000/-	20.12.2022	05.11.2022	In Progress	
27	2022_RITES_117766_1	Topographic Surveys and Utility Identification & Relocation Plan for Consultancy Services for Detailed Project Report for Improvement and Widening of existing 2 lane approach road LGB Guwahati International Airport under SOPD(G)	Limited Tender	02.06.2022	Single	13.06.2022	5	5, 1. M/s Sieat Engineering Pvt Ltd 2. M/s DSR Survey Pvt. Ltd. 3. M/s Subudhi Associates 4. M/s Shivam Surveying System 5. M/s Ark Services	Nil	Yes	RITES/HW/Assam PWRD/RT300-0070/220609 Dated: 07-07-2022	M/s Shivam Surveying System, B-6/135, SECTOR 8, ROHINI, Email: shivamjai@yahoo.co.in, Mobile: 91-9810352314	Rs 4,87,000/-	19.12.2022	16.07.2022	In Progress	N.A.

Details of Contracts Concluded / Awarded / In Progress during the month of October 2022: Highway Design Unit SBU-30

28	06/OT/RITES/HW-KOL/Topography/NH-60/2022, Dated 27.07.2022	Topographic Survey by LiDAR in connection with Preparation of DPR for 4 laning of NH 60(New NH-14) from Km 115.00 (Kharagpur) to Km 422.45 (Moregram) in the State of West Bengal".	Open e-tender	27.07.2022	Single	09.08.2022	7	1/7 : New Horizon Consultancy Services; 2/7 Atom Aviation Services Pvt. Ltd; 3/7 Ark Services Pvt Ltd.; 4/7 Softa Geotechnical Pvt. Ltd; 5/7 Geovista Technologies Pvt. Ltd; 6/7 Lokenath Construction and Survey Engineering; 7/7 Rising Survey & Construction Pvt. Ltd	Nil	Yes	MITES/HW/KOL/RT330-00062/Topo survey/ 535 dated 12.09.2022	M/s Softa Geotechnical Pvt. Ltd, 57/4, Jessore Road, Chapadali More, Barasat, Kolkata 700124	2,379,456.00	60 days for Phase-I & 30 Days for Phase-II	15.09.2022	NA	NA
29	GEM/2022/B/2362374	Monthly Basis Cab & Taxi Hiring Services – Hatchback; 2500 Km x 320 hours; Local (15 Nos. Vehicle)	Government e Marketplace	21.07.2022	Two Bid System	01.08.2022	Six	Two parties qualified. 1. Texas Travel Services. 2. SA Travels.	Four parties not qualified. 1. Raji Enterprises 2. Gatiparivahan Private Limited 3. Southern Tours India 4. NAAS Logistics	Yes	GEMC-511687748993325, dated 29.10.2022	SA Travels Address: 10/14, Prem Sagar CHS Ltd. IOCL Colony, Ghatkopar Mankhurd Link R, Govandi, Mumbai, Maharashtra – 400043. Contact No.: 9619903666 Email: siraj@satravels.in	Rs. 92,52,000.00	06.11.2023	07.11.2022	In progress	