

AIRPORT SBU (हवाई अड्डों एसबीय)

Details of Contracts concluded during the Month of March,2016

| 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 | 10 | 11 | 12 | 13 | 14 | 15 | 16 | 17 | |
|------|---|--|------------------------|----------------------------|---|--------------------------------|--------------------------|--|---|---|---|--|---------------------------|---|--------------------------------|---|--|
| S.No | Tender No. | Item/ Nature of work | Mode of Tender Enquiry | Date of Publication of NIT | Type of Bidding (Single/Two Bid System) | Last date of Receipt of Tender | Nos. of tenders received | Nos.and names of Parties Qualifies after Technical evaluation | Nos. and names of Parties not qualified after technical evaluation | Whether contract awarded to lowest tenderer/ evaluated L1 | Letter of Award No. & Date | Name of Contractor | Value of Contract (in Rs) | Scheduled date of Completion of supplies/work | Actual Date of Start of work | Actual date of completion | Reasons for delay if any |
| 1 | RITES/AP/ICP/RAXAUL-Tender/2009/R.1/01 | Construction of Integrated Check post at Raxaul on Indo-Nepal Border. | Open Tender | 13-12-2009 | Two Packet system | 01.02.2010 | 5 | (1) K S Softnet Solution – NCC JV,57/58,Oshivara Link Plaza comm.Pre.Co.Op soc.,New Link Road,Andheri (W),Mumbai – 400012 Tel :91-22-26394365/6, (2) M/s Dineshchandra R.Agrawal Infracon Pvt. Ltd ,401-403,The Grand Mall,Opp.State Bank Zonal Office,S.M.Road,Ambawadi, Ahmedabad-380015 Tel :- 079-300087/8/9 (3) Rajdeep Buildcon Pvt Ltd Rajdeep House, Savedi,Ahmednagar – 414003 , Tel : 91-241-2424072 | (1) M/s Apco Construction (P) Ltd,M/s Hanish Chandra India Ltd.,M/s Ankur Electricals (JV),Apco House ,B-9,Vibhuti Khand, Gomtinagar, Lucknow 226010 Fax: 91522-2720479, Tel 0522-2720520 (2) M/s NIRAJ-GANGOTRI (JV) Niraj bus sunder Baug,near Deonar Bus Depot Chembur, Mumbai-400088 | L1 | RITES/AP/ICP/RAXAUL/TENDER/2009/RI 01 dated 09.04.2010 | Rajdeep Buildcon Pvt Ltd Ahmednagar | 85, 60, 25,776 /- | (14 Months) 23-6-2011 | 24.04.2010 | Work in progress | S.S.B Security personnel deployed for security.Work on 7 Kms approach road under NHAI at sub grade level only.Additional works informed by client also to be taken up.Operational Target is April 2015Work of complimentary facility in Birgunj (Nepal) being funded by MEA is also to be completed by October,2015. |
| 1.1 | RITES/AP/ICP/RAXAUL/SIGNAGE/TENDER/2013/01 | Development of Integrated Check Post at Raxaul – Supply and Fixing of Signages, Package-III, at ICP, Raxaul along Indo- Nepal Border | Open Tender | 1/8/2013 | Single Packet system | 23.08.13 Extended to 02.09.13 | 7 | (1) M/s Descon Infrastructure Pvt.Ltd. ,B-52 Nirala Nagar, Lucknow - 226020 (2) M/s CBM Industries Ltd , Narayana Ph – II, New Delhi - 110028 (3) Rajdeep Buildcom P.Ltd. Ahmedabad. (4) Anil Engineering Works , Delhi – 110092 (5) S.N. Infrastructure Pvt. Ltd. Rajendra Place, New Delhi – 110008 (6) M/s Vibgyor Industries , Chandigarh. (7) M/s N.G.Brothers , Kolkatta | Nil | L1 | RITES/APMHA/ICP - RAXAUL/SIGNAGE/TENDER/2013 Vol.IV/4932, dated 14.02.2014 | M/s Vibgyor Industries, Chandigarh-160002 | 1, 21, 00,000/- | 4 months | Agreement signed on 13/02/2015 | Work in progress | work delayed as desired by client due to non availability of approach road |
| 1.2 | RITES/AP/ICP/RAXAUL-INTERIOR/TENDER/2013/01 | Supplying, assembling, fixing & placing in position Furniture and other interior works for the buildings and sheds at ICP, Raxaul along Indo- Nepal Border | Open Tender | 23/12/2013 | Two Packet system | 15.01.2014 | 2 | (1) M/s Mannu Lal & Sons , 8978, dash Bandhu Gupta Road, Paharganj, New Delhi-110055 (2) M/s Godrej & Boyace Mfg. Co. Ltd , Godrej Bhawan, Sher Shah Suri Marg, Okhla, New Delhi-110065, | Nil | L1 | RITES/CO/AP/ICP/RAXAUL/INTERIOR/TENDER/2014 /6500 dated 22.08.2014 | M/s Godrej & Boyace Mfg. Co. Ltd, Delhi | 3,63,08,690.00 | (04 Months) 21-12-2014 | Agreement signed on 9/10/2014 | Work in progress | work delayed as desired by client due to non availability of approach road |
| 1.3 | RITES/CO/AP/ICP/Raxaul/Telephone/Tender/2014/04 | Development of Integrated Check Post at Raxaul – SITC of Telephone Connectivity ICP Raxaul along Indo- Nepal Border | Open Tender | 03.11.2014 | Single Packet system | 18.11.2014 | 4 | 1) M/s Agrahari Communication, New Delhi 2) M/s Brinda Prahalad Singh, Patna 3) M/s Fexon Global Pvt.Ltd,Vadodara 4) M/s Micrompact Electronics Systems,Lucknow | Nil | Yes | RITES/AP/ICP/Raxaul/Telephone/Tender/2014 /04/Vol.,Dt : 13.02.2015/7051 | M/s Agrahari Communication, New Delhi | Rs 129,54,900 /- | 4 months | 2-Mar-15 | Agreement signed on 2-3-2015 work in progress | |
| 2 | RITES/AP/ICP/Jogbani-Tender/2009/R.1/02 | Development of Integrated Check post at Jogbani (Bihar) on Indo-Nepal Border. | Open Tender | 13-03-2010 | Two Packet system | 19.04.2010 | 6 | 1) M/s Dwarika Projects Ltd ,B-7,Sector – 36,NOIDA (UP) Tel : 0120- 4739777, (2) K S Softnet Solution – NCC JV57/58,Oshivara Link Plaza comm.Pre. Co.Op soc.,New Link Road,Andheri (W), Mumbai - 400012, Tel 91-22-26394365/66 (3) Rajdeep Buildcon Pvt Ltd Rajdeep House,Savedi,Ahmednagar – 414003 Tel 91-241-2424072 (4) GPT-RDS JV Jeewansatya ,DD-6, Sector-1,Salt Lake City,Kolkata – 700064 Tel : 91-33-40206450 (5) M/s Dineshchandra R. Agrawal Infracon Pvt. Ltd ,401-403,the Grand Mall,Opp.State Bank Zonal Office,S. M. Road,Ambawadi, Ahmedabad-380015 Tel :- 079-30008789, (6) SVEC Constructions Ltd ,Plot no.1355/A, 2nd Floor,Road No.1 & 45, Jubilee Hills,Hyderabad – 500033 Tel 91-40-30511818 | Nil | L1 | RITES/AP/ICP/JOGBANI/TENDER/2010/01/461 dated 14.06.2010 | SVEC CONSTRUCTION LTD. Hyderabad | 49,97,13,429 | (14 Months) 27-8-2011 | 28.06.2010 | Work in progress | Due to short supply of material and manpower, the progress of work is hampering.RITES recommended for foreclosure. Client has decided to give M/s SVEC another chance to improve progress.Work also suffered due to rains.Work at site resumed by contractor in the last week of Jan,2015. |
| 2.1 | RITES/CO/AP/ICP/JOGBANI/SIGNAGE/TENDER/2013/01 | Development of Integrated Check Post at Jogbani – Supply and Fixing of Signages, ICP Jogbani along Indo- Nepal Border | Open Tender | 07.03.13 | Single Packet system | 23.08.13 | 4 | (1) S.N.Infra ,New Delhi (2) Vibgyor ,Chandigarh (3) Descon ,Lucknow (4) Anil Engg.,Delhi | Nil | L1 | RITES/CO/AP/ICP/Jogbani/INTERIOR/TENDER/2013- vol IV /6573 dated 19.09.2014 | M/s Descon Lucknow | 5429025/- | 4 months | 11/5/2015 | | Site is not ready. |
| 3 | RITES/AP/ICP/Petrapole/Tender/2010/01 | Development of Integrated check-post at Petrapole, along Indo-Bangladesh border | Open Tender | 11.09.2010 | Two Packet system | 20.10.2010 | 8 | (1) M/s EPIL ,50, Chowringhee Road, Kolkatta- 700 071 Tel : 033- 22824426 (2) M/s NCC limited . 41,Nagarjuna Hill,Punjabgutta, Hderabad,500082 Fax: - 91 40 2335 0214 Tel : 040- 23351753 (3) SVEC Constructions Ltd , Plot no. 1355/A, 2nd Floor, Road No. 1 &45, Jubilee Hills, Hyderabad – 500033 Tel 91-40-30511818 (4) M/s IVRCL Infrastructures & projects Ltd ,Aakash Towers, unit- 3A,3rd floor,781- Anandpur, Kolkatta- 70010 Fax: - 033-30131799 Tel : 033- 30131600 (5) GPT-RDS JV, Jeewansatya , DD-6, Sector-1, Salt Lake City, Kolkatta – 700064 , Tel : 91-33-40206450 | (1) M/s KS Softnet Solutions – J.Kumar Infraprojects Ltd.(JV). 57/58, Oshivara Link Plaza comm. Pre.Co.Op soc., New Link Road, Andheri (W), Mumbai – 400012 Tel 91-22-26394365/66 (2) Rajdeep Buildcon Pvt Ltd ,Rajdeep House, Savedi, Ahmednagar – 414003. Tel 91-241-2424072 (3) M/s Reacon Engineers (India)Pvt. Ltd. 227, Kamalalaya Centre 156 A, LeninSarani, Kolkatta-700013Tel : 033- 22157639 22152090 | L1 | RITES/AP/ICP/PETRAPOLE/TENDER/2011/01/1408 dt 18.08.2011 | SVEC Constructions Ltd, Hyderabad | 93,61,30,970 /- | (17 months) 01-02-2013 | 02-09.2011 | Work in progress | Site being land locked and only approach to site through BSF land being blocked for last 3 - 4 months, progress has suffered.Work also suffered due to rains and non availability of earth for filling.Allout Efforts are being made for soft commissioning by June 2015 & making direct payment to vendors of M/s SVEC. |

| S.No | Tender No. | Item/ Nature of work | Mode of Tender Enquiry | Date of Publication of NIT | Type of Bidding (Single/Two Bid System) | Last date of Receipt of Tender | Nos. of tenders received | Nos. and names of Parties Qualifies after Technical evaluation | Nos. and names of Parties not qualified after technical evaluation | Whether contract awarded to lowest tenderer/ evaluated L1 | Letter of Award No. & Date | Name of Contractor | Value of Contract (in Rs) | Scheduled date of Completion of supplies/work | Actual Date of Start of work | Actual date of completion | Reasons for delay if any |
|------|---|---|------------------------|---|---|---|--------------------------|---|--|---|--|---|---------------------------|---|------------------------------|--|--|
| 3.1 | BITES/CO/AP/ICP/Petrapole/Signage/2014/03 | Development of Integrated Check Post at Petrapole – Supply and Fixing of Signages,(Pkg - 3) ICP Petrapole along Indo- Bangla Border | Open Tender | 14.07.2014 | Single Packet system | 31.07.2014 | 3 | 1) M/s S.N.Infra,New Delhi 2) M/s Vibgyor,Chandigarh 3) CBM Ind. New Delhi | 1) M/s S.N.Infra,New Delhi 2) M/s Vibgyor,Chandigarh 3) CBM Ind. New Delhi | Yes | BITES/CO/AP/ICP/Petrapole/Signage/Tender/2014/03/6824, Dt : 26.12.2014 | M/s Vibgyor Industries, Chandigarh-160002 | Rs 1,17,11,700 /- | 4 months | 15/04/15 | | |
| 3.2 | BITES/AP/ICP/Petrapole/Interior/2015 | Development of ICP at Petrapole Interior & Furnishing works | Open Tender | 22.11.2014 | Two Packet system | 09.12.2014 | 2 | i) M/s Godrej & Boyace Mfg. Ltd. M/s Mannu Lal & Sons | NIL | Yes | BITES/AP/ICP/Petrapole-Interior/Tender/2015/8030 | M/s Godrej & Boyace Mfg. Co. Ltd, Delhi | 3,66,89,322/- | 4 months | 27/03/15 | Work in progress | N.A. |
| 3.3 | BITES/AP/ICP/Petrapole Telephone/2015 | Development of Integrated Check Post at Petrapole SITC of Telephone connectivity | Open Tender | 27-01-2015 | Single Packet system | 26.01.2015 | 5 | 1)M/s Broadcast Engineering Consultants India Ltd. 2)M/s Datacom Products India Pvt. Ltd. 3) M/s Agrahari Communications,East of Kailash, New Delhi 4) M/s Rajcomm Communication Systems Pvt.Ltd, Jamshedpur, Jharkhand 5) M/s S. N. Enterprises, New Delhi | N.A. | Yes | BITES/CO/AP/ICP/Petrapole Telephone/Tender/2015/8220 dt. 23.03.2015 | M/s S.N. Enterprises, New Delhi | 90,41,112 | 4 months | 08-05-2015 | Work in progress | N.A. |
| 4 | TENDER NOTICE NO: BITES/AP/MEA/ICP/BIRGUNJ/TENDER/2010/01 | Development of Integrated Check post at Birgunj- Nepal on Indo-Nepal Border | Open Tender | 29-01-2010 | Two Packet system | 23-03-2010 | 6 | (1) M/s Ram Kripal Singh Const Pvt,702,Panchawati Plaza,Kutchery road, Ranchi-834 001 (Jharkhand) Tel : 0651-2207091 Contact:Sudhir kumar (2) Rajdeep Buildcon Pvt Ltd,Rajdeep House,Savedi,Ahmednagar – 414003 Tel 91-241-2424072 Contact : Rajesh Kataria (3) SVEC Constructions Ltd Plot no. 1355/A, 2nd Floor, Road No. 1&45, Jubilee Hills, Hyderabad – 500033 Tel 91-40-30511818 Contact : E Ramesh Kumar (4) K S Softnet Solution – NCC JV 57/58,Oshivara Link Plaza comm. Pre.Co.Op soc., New Link Road, Andheri (W),Mumbai – 400012 Tel 91-22-26394365/66 Contact : : Ravi Shenoy & Chirag Selarka, (5) M/s Dineshchandra R. Agrawal Infracon Pvt. Ltd , 401-403, the Grand Mall,Opp. State Bank Zonal Office,S. M. Road, Ambawadi, Ahmedabad-380015 Tel :- 079-30008789 | M/s Dwarika – NKG(JV) M/s Dwarika Project Limited, B-7 sector 36, NOIDA Tel : 0120- 4739777 Fax: -0120- 4739707 Contact : Sagar Verma | L1 | MEA-E-11/108/2000-XI 12 July 2010 | K S Softnet Solution – NCC JV , Mumbai | 86,90,41,647 | 04.07.12 | 05.05.2012 | Work in progress | The work could not commence at site for almost a year after award of work due to the following: (1) Agitation by villagers demanding additional compensation etc (2) Delay in issue of custom form to import material /machinery by contractor. (3) Permission to quarry GSB material, the first structural layer of pavement work consisting almost 40% of contract value was given by GoN (Government of Nepal) after 21 months from date of award for only one month in June 2012 and therefore one month Feb,2013. (4) Bandh's in Nepal. |
| 5 | BITES/CO/AP/THANJAVUR/TENDER/2013/01 | Construction of Radar cum Antenna building,D.G. housing shed, OPS building and allied works at Indian Air Force Station, Thanjavur (TN) | Open Tender | 10.10.2013 | Two Packet system | 31.10.2013 | 2 | (1) M/s.Rajya Lakshmi Builders,Plot No.194,Seethammadara,N.E., Vishakhapatnam - 530013 (2) M/s Gupta Enterprises.259 -G,Sant Nagar,East of Kailash, New Delhi - 110065 | Nil | Yes | BITES/CO/AP/BEL -Ph -III/Thanjavur/2014/4871 ,dt.24.01.2014 | M/s.Rajya Lakshmi Builders, Vishakhapatnam - 530013 | 6,07,16,619.43 | 07.02.2015 | 08.02.2014 | Physically completed in May,2015,Final Billing in progress | Nil |
| 6 | BITES/CO/AP/ICP/MOREH/TENDER/2013/3005, Dt. 22/03/13 | PMC for ICP at Moreh along Indo-Myanmar Border | Open tender | 11.07.2012 | Two Packet system | 22.08.2012 | 6 | 1) M/s L.K.&Sons 2) M/s Sri Avantika Contractor (i) Ltd. 3) M/s RKSCPL - RK JAIN (JV) Development Corp.Ltd. | 1) manipur Tribal Development Corp.Ltd. 2)Manipur development Society 3)M/s Manipur Industrial Development Corp LTD. | L-1 | BITES/CO/AP/ICP/MOREH/TENDER/2013/3005,DT2 2/03/2013 | M/s L.K. & Sons Imphal, Manipur. | 7266.79 | 24 months | March,2013 | Work in progress | date of start/ is shifted as 13/08/2014 |
| 7 | BITES/AP/UPSCA/Shravasti/ Tender/2015/01/Feb 2015 | Extension and resurfacing of existing airstrip and allied works at Shravasti (UP) | Open Tender | 28-01-2015 | Two Packet system | 23/02/2015 | 3 | i) M/s Suraj Builders Lucknow. | 1)M/s Suresh Const. Pratapgarh (UP) 2) M/s E span Infrastructure Ltd,Delhi | L-1 | BITES/AP/UPSCA/Shravasti/2015/8266 | M/s Suraj Builders Lucknow | 7,53,30,366.86 | 6 months 22-11-2015 | 23.05.2015 | Work in progress | NIL |
| 8 | BITES/CO/AP/ICP/BIRATNAGAR/Tender/2015/01 | Development of ICP at Biratnagar (Nepal) | Open Tender | 6/2/2015(First call) 21.10.2015 (Recall) | Two Packet system | 10/4/2015 (First call) 28.04.2016 (Recall) | 3 | Re tendering has been invited.Last Date of submission of Bid was 04.12.2015,which is further extended upto 28.04.2016 | | | | | | | | | |
| 9 | BITES/CO/AP/ICP/Petrapole/Signage/2014/03 | Development of Integrated Check Post at Petrapole – Supply and Fixing of Signages,(Pkg - 3) ICP Petrapole along Indo- Bangla Border | Open Tender | 14.07.2014 | Single Packet system | 31.07.2014 | 3 | 1) M/s S.N.Infra,New Delhi 2) M/s Vibgyor,Chandigarh 3) CBM Ind. New Delhi | 1) M/s S.N.Infra,New Delhi 2) M/s Vibgyor,Chandigarh 3) CBM Ind. New Delhi | Yes | BITES/CO/AP/ICP/Petrapole/Signage/Tender/2014/03/6824, Dt : 26.12.2014 | M/s Vibgyor Industries, Chandigarh-160002 | 1,17,11,700 .00 | 4 months | | Work in progress.80% work done. | Nil |
| 10 | BITES/CO/AP/ICP/Raxaul/Telephone/Tender/2014/04 | Development of Integrated Check Post at Raxaul – SITC of Telephone Connectivity ICP Raxaul along Indo- Nepal Border | Open Tender | 03.11.2014 | Single Packet system | 18.11.2014 | 4 | 1) M/s Agrahari Communication,New Delhi 2) M/s Brinda Prahalad Singh,Patna 3) M/s Fexon Global Pvt.Ltd,Vadodara 4) M/s Micrompact Electronics Systems,Lucknow | Nil | Yes | BITES/AP/ICP/Raxaul/Telephone/Tender/2014/04/Vol.,Dt : 13.02.2015/7051 | M/s Agrahari Communication, New Delhi | 129,54,900 .00 | 4 months | Yet to Started | Work in progress.70% work done. | Nil |
| 11 | BITES/AP/UPSCA/Palia/Tender/2015/01/1 | Extension and resurfacing of existing airstrip and allied works at Palia (UP) | Open Tender | 27.04.2015 | Two Packet system | 11.05.2015 | 3 | i) M/s Delta Erectors Pvt.Ltd,Kanpur ii) M/s Suraj Builders,Lucknow iii) Suresh Construction Co. Pratapgarh | 1) M/s Delta Erectors Pvt Ltd. | yes | BITES/AP/UPSCA/Palia/Tender/2015/8643, Dt 03.08.2015 | M/s Suresh Construction Co. Pratapgarh | 7,18,00,948.00 | 6 months | 18.08.2015 | Work in progress | NIL |
| 12 | BITES/AP/UPSCA/Chitrakoot/Tender/2015/01 | Construction of New Runway ,Associated Pavement & Allied works at Chitrakoot (U.P.) | Open Tender | 30.07.2015 | Two Packet system | 27.08.2015 | 8 | (1) M/s Montecarlo Ltd,Ahmedabad (2) M/s MBL Infrastructure Ltd,Delhi (3) M/s APCO Infrastructure Pvt Ltd,Lucknow (4) M/s TRG Infrastructure Pvt Ltd Delhi (5) M/s Ganon Dunkerly & co. Ltd,Mumbai (6) M/s Gawar Const.Ltd. Hissar (7) M/s GKC Projects Ltd,Hyderabad | (1) M/s GKC Projects ,Hyd (2) M/s Kamaladiya Ltd. | yes | BITES/AP/UPSCA/Chitrakoot/Tender/2015/9119 | M/s TRG Infrastructure Pvt Ltd Delhi | 69,84,05374.28 | 30.06.2017 | 01.01.2016 | Work in progress | Tree Cutting by state Govt not yet undertaken |
| 13 | BITES/AP/UPSCA/Kushinagar-BW/ender/2016/01 | Construction of New Boundary Wall ,for International Airport at Kasia Airport Distt. Kushinagar,U.P. | Open Tender | 07.01.2016 | Two Packet system | 28.01.2016 | 4 | (1) M/s Suraj Builders ,Lucknow (2) M/s Neeraj Construction ,Allahabad (3) M/s K.K. Construction ,Gorakhpur (4) M/s Gupa Enterprises,New Delhi | (1) M/s Suraj Builders ,Lucknow (2) M/s Neeraj Construction ,Allahabad | yes | BITES/AP/UPSCA/Kushinagar/2016/9523, Dt 29.03.2016 | M/s Neeraj Construction ,Allahabad | 16,10,42,085.16 | 29.03.2016 | 29.03.2017 | Work in progress | NIL |