

RITES Ltd.  
RI Division/RCED SBU  
(DECEMBER 2016)

Status of work awarded through tender (subconsultancy work) & are under progress

Ann-III

| S. No. | Name of the work with location  | Estimated cost (Rs. lacs)  | Tendered cost (Rs. lacs)   | Percentage above/ sch. Of rates | Agreement No. & date   | Agency address   | Date of start | Time completion (Months) | Physical progress %age | Name of the Engineer-in-charge  | Remarks   |
|--------|---|----------------------------|----------------------------|---------------------------------|--|--|---------------|--------------------------|------------------------|---------------------------------|---|
| 1      | Sub- Consultancy services for "Design of 4 bridges in Katra-Laole section of USBRL project (Jammu & Kashmir)." Client - KRCL **   | 2064.00                    | 823.00                     | -60.16%                         | RITES/RI/RCED /KATRA-LAOLE/1C/01, dt. 16-11- 2007                | M/S RAMBOLL DENMARK  | 11-09-2007    | 36                       | 41%                    | Sh. A.K.Mathur GGM(D)/RCED      | "Pure Consultancy Project"<br>**KRCL has restarted the work since Jan.2010.The same contract has been renegotiated for fee of Rs. 6.196 Crores as the scope of work has been reduced from 4 bridges to 2 bridges. EOT up to 25-08-2017 has been received from client. Similarly subconsultancy contract is extended up to 25-08-2017.                         |
| 2      | Sub -Consultancy services for "Designer's association during construction of composite welded steel truss girder for superstructure, having span configuration of 1x 33.4m+ 39 x125.0m + 1x 33.4m of Bogibeel Rail cum Road bridge over river Brahmaputra at Bogibeel near Dibrugarh, Assam in India." Client-NF Rly. | DKK 1,95,35,209 ( 1597.78) | DKK 2,09,51,315 (1713.60 ) | +7.25%                          | LOA No. : RITES/RI/RCED /BOGIBEEL-III/DA/2011, dt. 31-01-2012    | M/S RAMBOLL DENMARK  | 31-01-2012    | 48                       | 70%                    | Sh. A.K.Mathur GGM(D)/RCED      | "Pure Consultancy Project"<br>The work is awarded to M/s Ramboll on single tender basis at total fee of DKK 1,83,07,887(Rs. 1672.05932 lacs approx. as per input estimate) as NF Rly has reduced the quantity of various item of the BOQ. EOT up to 29/06/2017 has been received from client. Similarly subconsultancy contract is extended up to 29-06-2017. |
| 3      | Sub -Consultancy services for "GT investigation in connection with construction of proposed 3 numbers of bridges across river Gowthami, Vyanatheya & Vasistha in Andhra Pradesh." Client-SC Rly.  | 43.00                      | 38.40                      | -10.7 %                         | RITES/RI/GT/A P/WO/2014, dt. 19-09-2014                          | M/s Swayin & Associates 77, Satya Nagar Bhubaneshwar, Orissa-751007  | 26-09-2014    | 4                        | 100%                   | Sh. A.K.Mathur GGM(D)/RCED      | "Pure Consultancy Project"<br>The work has been awarded to contractor by GT SBU & then transferred to RCED SBU on 30-09-2014 for further execution of the same work. The work has been 100% completed on 18-10-2016 and final bill is under process for   |
| 4      | Sub -Consultancy services for "Development of cross sections and spotlevelling of river Bhagirathi, Mandakini, Alaknanda & Sarda for river morphological studies & bank protection works in state of Uttarakhand." Client: Govt. of Uttarakhand   | 24.93                      | 26.18                      | + 5%                            | LOA No. : RITES/RI/RCED /UDRP/LOA/201 6, dt. 18-03-2016          | M/s Land & Coast, Prime corner Gr. Floor 6, 7 & 8 Plot no. 109 B & C Sector 50 (New) Nerul West , Navi Mumbai-400706 | 18-03-2016    | 2                        | 95%                    | Sh. R. K. Dayal GGM/T&RE/RCE D  | "Pure Consultancy Project"<br>Final report is under preparation   |
| 5      | Sub -Consultancy services for "Topographic and hydrographic survey in river Brahmaputra on the Post Monsoon 2016 river configuration for area around the bridge centre line of Bogibil Bridge location near Dibrugarh in Assam."  | 17.79                      | 14.18                      | -20.27%                         | LOA No. : RITES/RI/RCED /Bogibil/MS/T/L OA/2016, dt. 25-11- 2016 | M/s Excelinnova Consultancy Plot No.-23, Ambrahi Extension 2nd Floor, Sector-19 Dwarka, Delhi-110085                 | 25-11-2016    | 4.23                     | 20%                    | "Sh. R. K. Dayal GGM/T&RE/RCE D | "Pure Consultancy Project"<br>The work has been taken up recently and is under progress.  |