

RITES Ltd.
RI Division/RCED SBU
(June 2017)

Status of work awarded through tender (subconsultancy work) & are under progress

Ann-III

S. No.	Name of the work with location	Estimated cost (Rs. lacs)	Tendered cost (Rs. lacs)	Percentage above/ sch. Of rates	Agreement No. & date	Agency address	Date of start	Time completion (Months)	Physical progress %age	Name of the Engineer-in-charge	Remarks
1	Sub- Consultancy services for "Design of 4 bridges in Katra-Laole section of USBRL project (Jammu & Kashmir)." Client - KRCL **	2064.00	823.00	-60.16%	RITES/RI/RCED /KATRA-LAOLE/1C/01, dt. 16-11- 2007	M/S RAMBOLL DENMARK	11-09-2007	36	41%	Sh. A.K.Mathur GGM(D)/RCED	"Pure Consultancy Project" **KRCL has restarted the work since Jan.2010.The same contract has been renegotiated for fee of Rs. 6.196 Crores as the scope of work has been reduced from 4 bridges to 2 bridges. EOT up to 25-08-2017 has been received from client. Similarly subconsultancy contract is extended up to 25-08-2017.
2	Sub -Consultancy services for "Designer's association during construction of composite welded steel truss girder for superstructure, having span configuration of 1x 33.4m+ 39 x125.0m + 1x 33.4m of Bogibeel Rail cum Road bridge over river Brahmaputra at Bogibeel near Dibrugarh, Assam in India." Client-NF Rly.	DKK 1,95,35,209 (1597.78)	DKK 2,09,51,315 (1713.60)	+7.25%	LOA No. : RITES/RI/RCED /BOGIBEEL-III/DA/2011, dt. 31-01-2012	M/S RAMBOLL DENMARK	31-01-2012	48	72%	Sh. A.K.Mathur GGM(D)/RCED	"Pure Consultancy Project" The work is awarded to M/s Ramboll on single tender basis at total fee of DKK 1,83,07,887(Rs. 1672.05932 lacs approx. as per input estimate) as NF Rly has reduced the quantity of various item of the BOQ. EOT up to 29/06/2017 has been received from client. Similarly subconsultancy contract is extended up to 29-06-2017. Further EOT is under process as per client's requirements
3	Sub -Consultancy services for "Development of cross sections and spotlevelling of river Bhagirathi, Mandakini, Alaknanda & Sarada for river morphological studies & bank protection works in state of Uttarakhand." Client: Govt. of Uttarakhand	24.93	26.18	+ 5%	LOA No. : RITES/RI/RCED /UDRP/LOA/2016, dt. 18-03-2016	M/s Land & Coast, Prime corner Gr. Floor 6, 7 & 8 Plot no. 109 B & C Sector 50 (New) Nerul West , Navi Mumbai-400706	18-03-2016	2	95%	Sh. R. K. Dayal GGM/T&RE/RCE D	"Pure Consultancy Project" Final report is under preparation
4	Sub -Consultancy services for "Topographic and hydrographic survey in river Brahmaputra on the Post Monsoon 2016 river configuration for area around the bridge centre line of Bogibil Bridge location near Dibrugarh in Assam." Client: NF Rly.	17.79	14.18	-20.27%	LOA No. : RITES/RI/RCED /Bogibil/MS/T/L OA/2016, dt. 25-11- 2016	M/s Excelinnova Consultancy Plot No.-23, Ambrahi Extension 2nd Floor, Sector-19 Dwarka, Delhi-110085	25-11-2016	4.23	100%	"Sh. R. K. Dayal GGM/T&RE/RCE D	"Pure Consultancy Project" Final report has been submitted.