

Details of Contracts during the Month Feb 2017																		
Ref: No: RITES/CO/VIG/Policy/G-10, Dated 10.07.2012																		
	Tender No.	Item / Nature of work	Mode of Tender Enquiry	Date of Publication of NIT / LIT	Type of Bidding (Single/Two Bid System)	Last date of receipt of Tender	Numbers of tenders received	Numbers & names of parties qualified after technical evaluation	Numbers & names of parties not qualified after technical evaluation	Whether contract awarded to lowest	Letter of Award/Letter of Acceptance No. & Date	Name of contractor	Value of Contract (Rs. lakh)	Scheduled date of completion of supplies/work.	Actual date of start of work	Actual date of completion	Reasons for delay, if any	
	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	
1	RITES/CP/TC/DU/SOUTH CAMPUS/LIFE SCIENCE & ELECTRONIC SCIENCE/2015	Construction of new Life Science & Electronic Science Buildings at South Campus, University of Delhi, Delhi	OPEN TENDER	13.06.2015	Two packet	06.07.2015	2	1) M/s S.K. Integrated Consultants 2) M/s Ahuwalia Contract(India) Ltd	Nil	Yes	RITES/CP/TC/DU/SOUTH CAMPUS/LIFE SCIENCE & ELECTRONIC SCIENCE/2015, dated 07.09.2015	M/s S.K. Integrated Consultants	1262.96	20.12.2016	21.09.2015	Work stopped as per instructions of client	Site handed over by client on 21.09.2015. DU vide their letter dated 22.12.2015 informed that DU has received restraintment order from the Dy. Conservator of Forest (West) and asked RITES to stop the work till further communication from DU.	
2	RITES/CP/TC/DU-NC/PHY. & CHEM./RENOVATION /2015	Renovation of Physics & Chemistry Multistoried Block at North Campus, University of Delhi, Delhi	Open Tender	22.05.2015	Two Packet System	05.06.2015	4	1) M/s Sunehari Bagh Builders Pvt. Ltd. 2) M/s Gupta Enterprises 3) M/s S.K. Integrated Consultants 4) M/s Puja Construction Company	Nil	Yes	RITES/CP/TC/DU-NC/PHY. & CHEM./RENOVATION /2015, dated 07.09.2015	M/s Puja Construction Company	650.69	01.03.2017	02.12.2015	Work in progress	Site handed over on 02.12.2015 by DU to start renovation work on exterior in Ist phase. Interior portions except toilets (physics department) & 9 rooms in Physics department still not handed over.	
3	RITES/CP/TC/RAMJAS/AUDITORIUM /2015	Renovation and up-gradation of Auditorium at Ramjas College, University Enclave, Delhi	Open Tender	30.10.2015	Single Packet System	17.11.2015	6	1) M/s Sunehari Bagh Builders Pvt. Ltd. 2) M/s R.S. Khanna & Sons 3) M/s MAC Associates 4) M/s S&S Technocrats Pvt. Ltd. 5) M/s Arsh Constructions 6) M/s India Wood Craft	Nil	Yes	RITES/CP/TC/RAMJAS/AUDITORIUM/2015, Dated-29.12.2015	R.S. Khanna & Sons, J 10/44, Rajouri Garden, New Delhi – 110027	246.35	07.10.2016	08.02.2016	Work in progress	There is delay in issue of GFC drawings by architect of client & delay in decision by client .Due to non-availability of the funds by client the work has been stoped .	
4	NA	Additional work (Construction related to two fire staircase & Fire doors) for Science Block at Ramjas College, University of Delhi.	Repeat Order	NA	NA	NA	NA	NA	NA	Main contract was awarded to L1 bidder and this work is awarded based on repeat order.	RITES/CP/8955-53/Ramjas/Science Block/2016 Dated: 30.11.2016	R.S. Khanna & Sons, J 10/44, Rajouri Garden, New Delhi – 110028	115.31	31.03.2017	01.12.2016	Work in progress	Ramjas college vide letter no. RC/PO/1594 dated 28.11.2016 informed that Joint Committee of Building Committee & Finance committee pf Ramjas College has decided to get the additional work (Construction related to two fire staircase & Fire doors) for Science Block at Ramjas College for an amount of Rs. 1,15,31,000/- from the same agency who was involved in main work i.e. construction of new academic block. Accordingly Repeat order was placed to M/S R.S. Khanna & Sons i.e. contractor of main work on same rate, terms and conditions as stipulated in	
5	RITES/CP/RC-Delhi/AB & SB (Ist Part of Phase-I)/Tender/2016	Construction of Academic Block and Service Building (1st part of Phase-1) of the New College Building for Ramanujan College at Kalkaji, New Delhi	Open Tender	11.12.2015	Two Packet System	04.01.2016	6	1) M/s Garg Builders 2) M/s N.S. Associates Pvt. Ltd. 3) M/s S.K. Integrated Consultants 4) M/s Gupta Enterprises	Nil	YES	RITES/CP/RC-Delhi/AB&SB(Ist Part of Phase-I)/Tender/2016 dated 15.02.2016	M/s Garg Builders, F-19, Ashok Vihar, Phase-1, Delhi-110052.	2024.41	28.08.2017	29.02.2016	Work in progress		
6	RITES/B&A/C/P/DESHBANDHU/Add. College Bldg./Phase-I/Tender/2016	Construction of "Part of Academic Block-5 & Extension of Academic Block-3" of the Additional College Building at Deshbandhu College, Kalkaji, New Delhi.	Open Tender	05.07.2016	Two Packet System	27.07.2016	3	1) M/s Garg Builders 2) M/s Gurunank Engineering Services 3) M/s S.K. Integrated Consultants	Nil	YES	RITES/B&A/CP/D/ESHBANDHU/Add.College.Bldg/Phase-I/Tender/2016 dated 20.12.2016	M/s S.K. Integrated Consultants, 280, Deepali Enclave, Pitampura, Delhi-110034	1066.45	03.07.2018	04.01.2017	Work in progress		
7	RITES/CP/TC/NIT Meghalaya/PKG-I/Financial Bid/RI/2014	Construction of Administrative Block, Academic Building, Library Hall etc. of National Institute of Technology Meghalaya at Sohra (Cherrapunji), Meghalaya- <b>Package – I.</b>	Open Tender	05.12.2013	Two Bid System	30.07.2014	Only Four bidders have submitted the Financial bid	N.A.	N.A.	YES	RITES/CP/TC/NIT Meghalaya/PKG-I/Financial Bid/RI/2014 dt. 01.09.2014	M/s Shree Gautam Construction Co. Ltd.	17442.23	16.09.2016 (Stipulated)/ 09.02.2018 (Extended)	16.09.2014	37.5% completed	(1). various decisions are pending from DDF (Architect). (2) Shortage of Labour (3) Various local problems (4) Restriction on material supply	
8	RITES/CP/TC/NIT Meghalaya/PKG-II/2014	Construction of Auditorium Building, Boys Hostel (Single Seater), Girls Hostel (Single Seater), Director's Bungalow, Guest House, Residential Type D & E etc. of National Institute of Technology Meghalaya at Sohra (Cherrapunji), Meghalaya – <b>Package - II.</b>	Open Tender	06.06.2014	Two Bid System	07.07.2014	5	1. M/s Rishabh Construction Pvt. Ltd. 2. M/s Badri Rai and Co. 3. M/s Simplex Infrastructure Ltd. 4. M/s N.C.C. Limited 5. M/s Shree Gautam Construction Co. Ltd.	NIL	YES	RITES/CP/TC/NIT Meghalaya/PKG-II/LOA/2014/84 dt. 13.11.2014	M/s Badri Rai & Co.	15681.70	27.11..2016 (Stipulated)/ 03.04.2018 (Extended)	28.11.2014	30 % completed	1.Shortage of labour is at site. 2. Some clarifications/ decisions regarding drawings to be cleared by ddf on urgent basis. (3)Various local problems (4) Restriction on supply of materials	
9	RITES/CP/TC/NIT Meghalaya/PKG-III/2015	Construction of Married Accommodation, Medical Centre, Shopping Complex, Sports Complex, Club Building, ESS, Residential Type A, B& C of National Institute Technology Meghalaya at Sohra (Cherrapunji), Meghalaya – <b>Package – III.</b>	Open Tender	02.04.2015	Two Bid System	25.05.2015	5	i) M/s NCC Limited, Kolkata ii) M/s Simplex Infrastructures Limited, Kolkata iii) M/s Shree Gautam Construction Co. Ltd, Guwahati iv) M/s ITD Cementation India Limited, Kolkata v) M/s Gannon Dunkerley & Co. Ltd, Kolkata	NIL	YES	RITES/CP/TC/NIT Meghalaya/PKG-III/2015 dt. 18.08.2015	M/s Gannon Dunkerley & Co. Ltd	9241.06	01.03.2017 (Stipulated)/ 08.11.2017 (Extended)	02.09.2015	18 % completed	1. Material shortage at site. 2. Architect has not cleared some issues regarding drawings yet. 3. Shortage of labour	
10	RITES/CP/TC/NIT Meghalaya/Road Works/2016	Construction of Bituminous Roads, RCC & R R Masonry Retaining Walls, Culverts, Parking, Site Grading and other Ancillary Works for NIT Meghalaya at Sohra- <b>Package – IV (a).</b>	Open Tender	07.08.2016	Two Bid System	01.09.2016	3	i) M/s CCL International Limited ii) M/s Dhar Constructions Company iii) M/s JC Infra Corporation Limited	NIL	Yes	RITES/CP/TC/NIT Meghalaya/Road Works/2016 dated 25.01.2017	M/s Dhar Constructions Company	2507.43	08.02.2018 (Stipulated)	08.02.2017	In Progress	-	
11	RITES/CP/TC/NIT Meghalaya/External Services/Pkg-IV(b)/2016	Construction of RCC & RR Masonry Retaining Walls, Gates, Parking, Under Ground Tank, Covered Corridor, External water Supply, External Fire Fighting, Sewerage, Drainage Systems, Intake Sumps, Field Area, Site Grading, Signages and other ancillary works for NIT Meghalaya- <b>Package – IV(b).</b>	Open Tender	21.09.2016	Two Bid System	11.11.2016	3	i) SSC Projects Pvt. Ltd. ii) M/s TK Engineering Enterprises iii) M/s Serling & Wilson Pvt. Ltd.	NIL									Financial bids under evaluation.

12	MITES/CP/TC/NTT Meghalaya/EPD S/Pkg-V/2016	Supply, Installation, Testing & Commissioning of External Power Distribution systems for various buildings at NIT Meghalaya- Package -V.	Open Tender	20.09.2016	Two Bid System	10.11.2016	3	i) M/s Nabam Tullon LLP ii) M/s Shree Gautam Construction Co. Ltd. iii) M/s Dhar Constructions Company	Technical bids under evaluation.								
13	MITES/CP/TC/NVS /Pampumpare/Ph-A/2006.	Construction of Phase-A buildings for Jawahar Navodaya Vidyalaya at Village - Gumto district- Papumpare, (Arunachal Pradesh)	Open tender	21.10.2006	Two bid system	14.11.2006	5	i) M/s Tama Fabrication Works, A-Sector, Naharlagun -791110, (A.P.) , ii) M/s Srinath Builders, Guwahati, Assam iii) M/s CMM infra Projection , Indore	i) M/s Tama Fabrication Works, A-Sector, Naharlagun -791110, (A.P.) .	Yes	MITES/CP/TC/NVS /Pampumpare/phase-A/2006. dated 19.07.2007	M/s. Tama Fabrication works, Naharlagun, Arunachal Pradesh.	1090.72	29.01.2009	29.07.2007	work in progress. School building, Type IV residence, One Girls Dormitory, UG, ESS completed, work	work delayed due to land dispute and change in layout plan. The new layout plan was approved by GM/NVS on 01.04.2008. slow progress due to weather condition, land dispute with local , remoteness of site , not availability of approach road & Boundary dispute.
14	MITES/CP/TC/NVS/ MOKUKCHUNG/ PH- A/1R/2007/	Construction of School Building, Kitchen and Dining Building and Dormitory and Development Work for Jawahar Navodaya Vidyalaya at Village - Khensa, Distt. Mokukchung (Nagaland) Phase-A.	Open tender	23.09.2007	Two bid system	24.10.2007	4	i)M/s Kazheto Kinimi, Dimapur ii) M/s High land Construction, Dimapur, iii) M/s Development Authority, Nagaland iv) M/s Ganesh Tamuli , Guwahati, Assam	Ganesh Tamuli , Guwahati, Assam	Yes	MITES/CP/TC/NVS/ MOKUKCHUNG/ PH- A/1R/2007/ dated 25.04.2008	M/s. Ganesh Tamoli, Near Maharishi Vidya Mandir, G.N.B. Road, Silpukhuri, Guwahati, ASSAM	1444.38	05.11.2010	05.05.2008	work in progress (94 %).	Work delayed due to change of site after award of work. Slow progress due to abnormal rains, remoteness of site, insurgency in the area, local disturbance and non availability of unskilled and skilled labourer.
15	MITES/CP/TC/NVS /West Kemeng/Ph-A/2008	Construction of Phase-A buildings for Jawahar Navodaya Vidyalaya at West Kemeng (Arunachal Pradesh)	Open tender	16.02.2008	Two bid system	18.03.2008				Yes	MITES/CP/TC/NVS/ West Kemeng/Ph-A/2009. dated 26.06.2009	M/s. Tama Fabrication works, Sector-A, Naharlagun-791110, Arunachal Pradesh.	1772.39	20.12.2010	21.06.2009	work in progress (55 %).	GFC drgs. Received from NVS on 24.08.2009.Land for Construction handed over by NVS on 04.09.2009. Slow progress due to abnormal rain , bad weather conditions, delays in issuance of GFC drawings by Client, remoteness of
16	MITES/CP/TC/NVS/UPPEER SUBANSIRI/(Left Over Works)/ Phase-A/2007	Left Over Works pertaining to Construction of Phase-A buildings for Jawahar Navodaya Vidyalaya at Dist. - Upper Subansiri (Arunachal Pradesh)	Open tender	27.10.2007	Two bid system	30.11.2007	1	i) M/s Tama Fabrication Works, A-Sector, Naharlagun -791110, (A.P.) .	i) M/s Tama Fabrication Works, A-Sector, Naharlagun -791110, (A.P.) .	Yes	MITES/CP/TC/NVS/UPPEER SUBANSIRI/(Left Over Works)/Ph-A/2009 dated 16.01.2009	M/s. Tama Fabrication works, Sector-A, Naharlagun-791110, Arunachal Pradesh.	1027	24.01.2010	25.01.2009	work in progress. School building comopletd and handed over. 2nos Boys Dormitory, Residence Type IV,	Slow progress due to land dispute created by local villagers, land slides, heavy rainfall, difficult site condition, and non availability of labour are the reason for delay in completion. School Building, Boys Dormotry 2 nos, Type IV Resi and
17	MITES/CP/TC/NVS/DHEMAJI/Ph.-B/2005	Construction of Phase-B buildings for Jawahar Navodaya Vidyalaya at Distt. - Dhemaji (Assam))	Open tender	05.08.2005	Two bid system	09.09.2005	3	M/s Kenik Enterprise, Naharlagun, Arunachal Pradesh, ii) M/s N.K. Construction, Naharlagun, Arunachal Pradesh , iii) M/s K.B. Group, Naharlagun, Arunachal Pradesh.	M/s Kenik Enterprise, Naharlagun, Arunachal Pradesh.	Yes	MITES/CP/TC/NVS/DHEMAJI/Ph.-B/2005. dated 07.06.2006	M/s. Kenik Enterprises, Room No. -1, 2nd Floor, Basar Commercial Complex, Barapani Bazar, Naharlagun-791110, Dist. - Papum-pare (Arunachal Pradesh)	330.11	15.10.2006	16.02.2006	Terminated at 70 % progress achieved.	Cost of blance work under preparation by Site Engineer.
18	MITES/CP/TC/NVS/EAST SIANG/Ph.-A/2009.	Construction of Phase-A buildings for Jawahar Navodaya Vidyalaya at Distt. - East Siang (Arunachal Pradesh)	Open tender	19.06.2009	Two bid system	15.07.2009	3	i) M/s Tama Fabrication Works, A-Sector, Naharlagun -791110, (A.P.) ii) M/s Chukhu Bablu, Constructions,P.O./P.S.-Doimukh Distt. Papum Pare, Arunachal Pradesh	M/s Mesnia Enterprises E-Sector, P.O/ P.S.-Nirjuli, District-Papum Pare (Arunchal Pradesh)	Yes	MITES/CP/TC/NVS/EAST SIANG/Ph.-A/2009 dated 23.04.2010	M/s. Chukhu Bablu, Constructions, P.O./P.S. - Doimukh, Distt. - Papumpare, Arunachal Pradesh.	1354.12	09.10.2010	10.04.2010	work in progress.(60%)	Work could not be commenced due to land problem on the part of client. Clearance for commencement received from NVS on 09.12.2010 contractor has commenced the work at site however again stopped by locals from 01.11.2011. Site handed again over on 22.05.2012. Slow progress due to non availability of
19	MITES/CP/TC/NVS - Baksa Ph. A/2009	Construction of Phase-A buildings for Jawahar Navodaya Vidyalaya at Distt. - Baksa (ASSAM).	Open tender	08.12.2009	Two bid system	04.01.2010	3	M/s T&T Projects Limitedi and M/s Zakirul Hussain	M/s Dihang Edutech Infrastructure Pvt. Ltd.,	Yes	MITES/CP/TC/NVS - Baksa/ Ph-A/2009 dated 05.07.2010	M/s. T&T Projects Limited, T-3, Parmeshwari Building, 3rd floor, Chatribari Road, Guwahati - 781001 (Assam)	1307.38	19.01.2011	20.07.2010	work in progress(60%)	Work delayed due non issuance of GFC drawings, non removal of hindrance by NVS. Slow progress due to local (underground) disturbance.
20	MITES/CO/CP/NVS - Khurda Ph-B/8907-53/Tender/10	Construction of Phase-B buildings for Jawahar Navodaya Vidyalaya at Distt. -Khurda (Orissa)	Open tender	09.08.2010	Two bid system	03.09.2010	3	M/s Ottis Associates Pvt. Ltd., M/s B.N. Parida & Co. and M/s CMM Infraprojects Ltd.	none	Yes	MITES/CO/CP/NVS - Khurda Ph-B/8907-53/Tender/10 dated 23.05.2012.	M/s B.N. Parida & Co, Indoo, A/12, Surya Nagar, Bhubaneswar -751003, Odisha	500.53	07.06.2013	08.06.2012	work in progress 90 %	Slow progress on the part of contractor. 7 days show cause notice issued . Revised target date given 31.03.2017
21	MITES/CO/CP/NVS-Fatehpur PhB(Leftover works)/8788-53/Gen/09	Leftover works for Construction of Phase-B buildings for Jawahar Navodaya Vidyalaya at Distt. - Fatehpur (U.P.).	Open Tender	08.12.2009	Two bid system	23.12.2009	2	M/s Fortuna Foundations Engineers & Consultants Private Limited and M/s Srinath Builders & Housing Co. (Pvt.) Ltd.	Nil	Yes	MITES/CO/CP/NVS-Fatehpur PhB(Leftover works)/8788-53/Gen/09 dated 18.10.2010	M/s. Srsrinath Builders & Housing Co Pvt Ltd., Guwahati (Assam)	225.36	03.06.2011	04.11.2010	work in progress 88%	Delay on the part of Contractor. Seven days notice has been issued due to non performance revised target date is given up to 31.03.2017
22	MITES/ROC-II/CP/NVS-Mon Ph B/8937-53/Tender/13	Construction of Phase-B buildings for Jawahar Navodaya Vidyalaya at Distt. - Mon (Nagaland)	limited tenders	03.04.2013	Single bid system	03.05.2013	4	i) M/s Srinath Constructions & Merchants Co. (P) Ltd., Guwahati (Assam); ii) M/s Bright Construction Corporation, Guwahati (Assam); iii) M/s Rustom Enterprises, Itanagar (Arunachal Pradesh); iv) M/s Ansari & Co., Dimapur (Nagaland); v) M/s M. Shongsir & Sons Enterprises, Chandel (Manipur); vi) M/s Rishabh Construction (P) Ltd., Jaipur (Rajasthan); vii) M/s Fortuna Foundations Engineers & Consultants Pvt.Ltd, Lucknow (UP);	i) M/s Srinath Constructions & Merchants Co. (P) Ltd., Guwahati (Assam); ii) M/s Bright Construction Corporation, Guwahati (Assam); iii) M/s Rustom Enterprises, Itanagar (Arunachal Pradesh); iv) M/s Ansari & Co., Dimapur (Nagaland); v) M/s M. Shongsir & Sons Enterprises, Chandel (Manipur); vi) M/s Rishabh Construction (P) Ltd., Jaipur (Rajasthan); vii) M/s Fortuna Foundations Engineers & Consultants Pvt.Ltd, Lucknow (UP); viii) M/s	Yes	MITES/ROC-II/CP/NVS Mon Ph B/8937-53/Tender/13 dated 03.12.2013	M/s Ansari Con Com, Dimapur, Nagaland.	1072.89	09.12.2014	10.12.2013	work in progress 85 %	Delay in handing over site by client, Abnormal rains, Land slides and law & order/ insurgencies problems.
23								viii) M/s Neeraj Construction Co., Chandigarh; ix) M/s Real Uttam Builders, Kanpur (U.P.) and x) M/s Garg Builders, Delhi.	and x) M/s Garg Builders, Delhi.								

24	RITES/CP/CU KGULBARGA/ PHASE-II/2011 (R)	Construction of Buildings for various Schools including site development and bulk services at Central University of Karnataka at Gulbarga	Limited Tender	18.08.2011	One packet System	06.09.2011	1	j) M/s Unity Infra Projects Limited (ii) M/s URC Constructions Private Limited (iii) M/s IVRCL Limited (iv) M/s NCC Limited (v) M/s Era infra Engineering Ltd. (vi) M/s JMC Projects India Ltd. (vii) M/s BE Billimoria.	-	YES	RITES/CP/CUK/G ulbarga/Phase- II/2011 (R)/ LOA / 2011/ 74 dated: 03.10.2011	M/s Unity Infra Project Ltd.	13576.836	17.10.2013	18.10.2011	Present Progress is <b>84 %</b> The contractor has started the work in full swing with sufficient manpower from January-2016, however the revised cost approval for external finish for the school buildings D11-D23 has been approved in the 8th Building Committee Meeting dated 03.02.2017 and the completion date of Phase II works will be approximately 4 months from the	Contractor had stopped work from January 2015 to December 2015 due to cash-crunch on their part. The contractor has re-started work since January 2016, the School buildings D7, D8, D9 and D10 and all services like OHT, UG sumps, STPs have been completed. 90 % of Road work is completed.
25	RITES/CP/CU K- KARNATAKA/ GULBARGA/T C/8874- 53/2012	Construction of Boundary wall at Central University of Karnataka at Distt. Gulbarga(Karnataka)	Open Tender through Press	02.03.2012	Two packet System	19.03.2012	3	i) M/s Kotarki Constructions Pvt. Ltd. 2. M/s Md. Farahat Deshmukh & Sons	1. M/s Md. Farahat Deshmukh & Sons	YES	RITES/CP/CUK- KARNATAKA/G ULBARGA/TC/88 74-53/2012 dated 12.07.2012	M/s Kotarki Construction Pvt. Ltd.	354.04	21.04.2013	27.07.2012	Present Progress is <b>95%</b>	Construction of wall is completed, the barbed wire works is yet to start. The university has approved the amount for fixing Y shape angle along with barbed wire for the boundary wall in the 8th building committee meeting held on 03.02.2017. The contractor is not responding properly, diligence notice has been issued, the process of concluding the
26	RITES/CP/TC/ CUK/PEB- BH/2014	Construction of pre-fabricated Food court, Hostels and Kitchen/Dining for boys including Civil, Electrical and plumbing work at new campus of Central University of Karnataka, Gulbarga."		28.08.2014	Two packet System	18.09.2014	4	1. M/s ACME Cleantech Solutions Ltd., 2. M/s BNAL Prefabs Pvt. Ltd.	1. M/s Everest Industries Ltd., 2. M/s VSK Infrastructures Pvt. Ltd.	YES	RITES/CP/TC/CU K/PEB-BH/2014 Dated: 08.01.2015	M/s ACME Cleantech Solutions Ltd.,	959.22	22.09.2015	23.01.2015	Present Progress is <b>90%</b> / Expected Date of completion 31.03.2017	Boys Hostel 1, Kitchen & Dining has been handed over on 08.08.2016. Boys Hostel 2 is also completed on Nov 2016, Boys Hostel 3 90% Completed, Food Court 85% Completed. The buildings will be made functional immediately after completion of the sewer line connection
27	RITES/CP/TC/ CUK/PEB- GH/2014	Construction of pre-fabricated Girls hostels and Kitchen/Dining including Civil, Electrical and plumbing work at new campus of Central University of Karnataka, Gulbarga.'	OPEN TENDER	28.08.2014	Two packet System	22.09.2014	5	1. M/s ACME Cleantech Solutions Ltd., 2. M/s BNAL Prefabs Pvt. Ltd.	1. M/s Everest Industries Ltd., 2. M/s VSK Infrastructures Pvt. Ltd.	YES	RITES/CP/TC/CU K/PEB-GH/2014 Dated: 12.02.2015	M/s ACME Cleantech Solutions Ltd.,	883.18	26.10.2015	27.02.2015	Present Progress is <b>92 %</b> / Expected Date of completion 31.03.2017	Girls Hostel 1, Kitchen and Dining, Girls Hostel 2 is Completed. Girls Hostel 3 is 90% Completed. The buildings will be made functional immediately after completion of the sewer line connection to STP-II, for which Client has given approval in the
28	RITES/CO/B& A/EE/CUK- GULBARGA/V RF/P-II/E- 4/2013	Supply, Erection, Testing & Commissioning of VRF (Variable & Refrigerant Flow) Air Conditioning System work for various school at University Campus at Khadaganchki village, Aland Taluka, Gulbarga District in Karnataka.	Open Tender	15.03.2013	Two packet System	23.04.2013	7	1. M/s L.G. Electronics India Pvt. Ltd	Nil	YES	RITES/CO/RP/CP/ CUK- GULBARGA/VRF /P-II/2013 Dated: 26.09.2013	M/s L.G. Electronics India Pvt. Ltd	1178.95	11.10.2014	11.10.2013	Present Progress is <b>70 %</b> ,Expected date of completion 30.06.2017	The work has been delayed due to non completion of school buildings by Phase II contractor, however the work in Schools D1 to D10 is completed, The work in school buildings D19-D20 is already completed, currently the work in School building D11-D12/D13-D14 is under progress.
29	RITES/CO/B& A/EE/CUK- Gulbarga/Ext ernal/E-2/2012	Supply, Erection, Testing and commissioning of HT/LT (11kV/440V) substation equipments and external electrification works etc. at University Campus at Khadaganchki Village Aland Taluka Gullbarga District in Karnataka.	Open Tender	02.02.2012	Two packet System	03.04.2012	8	1. M/s K K Vidyut, Ahmednagar 2. M/s Bajaj Electrical Limited, Mumbai 3. M/s Ishwar Electric Co, Dharwad 4. M/s Shalaka Infra-Tech(I) Pvt Ltd. 5. M/s Sterling & Wilson Ltd, Bangalore 6. M/s Micon Electricals 7. M/s KEC International Ltd	1. M/s Amber Electrotech Ltd	YES	RITES/CO/B&A/E ED/CUK-Gulbarga /External/2012 Dated: 23.08.2012	M/s Sterling & Wilson Ltd., Bangalore	1547.68	07.12.2014	07.09.2012	Present Progress is <b>100%</b> . Date of Completion is 29.12.2016	Work Completed. Provisional Completion Certificate issued to the contractor.
30	RITES/ROC II/CP/CUK Gulbarga/Playgr ound/2017	Construction of Playground (Stage I) at Central University of Karnataka, Gulbarga	Open Tender	26.01.2017	Single Packet	06.02.2017	3	1. M/s Mahalasa Construction Pvt Ltd. 2. M/s Universal Group 3. M/s Sai Pranav Infra Projects Pvt. Ltd.	Tendering Evaluation Under Process.								
31	RITES/CO/RP/ CP/PU/HVAC/ Auditorium/E- 9/2013 dated 18.02.2014	Supply erection testing & commissioning of HVAC system with AIR COOLED SCREW CHILLER in conventional Centre having auditorium of 2500 sitting capacity and ancillary building works under 11 th plan building project for Pondicherry university at Pondicherry	OPEN TENDER	4/30/2013	Two packet	6/28/2013	2	1. M/s. Snowmax Engineers limited, 2. skyline aircondition engineers priv limited	1. skyline aircondition	YES	RITES/CO/RP/CP/ PU/HVAC/Auditor ium/E-9/2013 dated 18.02.2014 & RITES/CO/RP/CP/ PU/HVAC/AUDIT ORIUM – Dated:29.01.2014	M/s. Snowmax Engineers limited, jeevan deep building new Delhi	355.67	11/12/2014	2/13/2014	work in progress (29%)	The delay in completion and commissioning of HVAC work are due to non performance of M/s B.E. billimoria co. Ltd. Contract of M/s B.E.B terminated on 28.03.2016. NIT for Balance works published on 06.07.2016. In response to RITES only one tender was received. In order to ensure better competition the tender received have been discharged and
32	RITES/ROC- II/CP/CU Kerala/9008- 53/Tender /15	Construction of Non Science Buildings for Department of Comparative Literature and Department of Economics at Central University of Kerala, Kasargod.	Open tender	06.06.2015	Two Bid System	02.07.2015	6	1. M/s Marymatha Construction Com, Ernakulam 2) M/s RDS Projects Ltd., Kochi, 3) M/s Haigreeva Infratech Projects Ltd., Hydrabad 4) M/s Ray Engineering Limited, Mumbai; 5) M/s Gupta Enterprises, New Delhi; 6) Ms Rajdeep Buildcon Pvt Ltd., Ahmednagar	1. Gupta Enterprises, New Delhi	YES	RITES/ROC- II/CP/CU Kerala/9008- 53/Tender /15 dated 27.07.2015	1. M/s Marymatha Construction Com, Ernakulam	3419.19	06.02.2017 (EOT upto 27.05.2017 proposed for approval)	12.08.2015	65 % ( work in progress)	Slow progress due to non availability of labour, quarry strike since 4 months, demonitisation. (percentage progress based on anticipated completion cost)
33	RITES/ROC- II/CP/CU Kerala/9008- 53/Tender (Pkg II) /15	Construction of Non Science Buildings for Department of Hindi and Department of Linguistics at Central University of Kerala, Kasargod.	Open tender	10.06.2015	Two Bid System	23.07.2015	4	1. M/s Silpa Projects & Infrastructure (I) Pvt. Ltd.; Kochi, 2) M/s N.R. Constructions; Hydrabad 3) M/s Rajdeep Buildcon Pvt Ltd., Ahmednagar 4) M/s Marymatha Construction Com, Ernakulam	1. Silpa Projects & Infrastructure (I) Pvt. Ltd., Kochi	Yes	RITES/ROC- II/CP/CU Kerala/9008- 53/Tender (Pkg II) /15 dated 24.08.2015	M/s Rajdeep Buildcon Pvt Ltd., Ahmednagar	3363.31	22.01.2017 (EOT upto 01.05.2017 proposed for approval)	17.09.2015	65 % (Work in Progress)	Slow progress due to non availability of labour, quarry strike since 4 months, demonitisation. (percentage progress based on anticipated completion cost)

34	RITES/ROC-II/CP/CU Kerala/9008-53/Tender (Pkg III)/15	Construction of Science Buildings for Department of Physics and Department of Chemistry at Central University of Kerala, Kasargod.	Open tender	10.06.2015	Two Bid System	28.07.2015	6	1. M/s URC Constructions (P) Ltd., Bangalore, 2. M/s Marymatha Construction Company, Ernakulam, Kerala; 3. M/s N.R. Constructions, Hyderabad, 4. M/s Silpa Projects & Infrastructure (I) Pvt. Ltd., Kochi, Kerala 5. M/s Ray Engineering Limited, Mumbai; 6. M/s Rajdeep Buildcon Pvt Ltd., Ahmednagar.	1. M/s Silpa Projects & Infrastructure (I) Pvt. Ltd., Kochi, Kerala	yes	RITES/ROC-II/CP/CU Kerala/9008-53/Tender (Pkg III)/15 dated 21.09.2015	M/s Rajdeep Buildcon Pvt Ltd., Ahmednagar	4899.76	29.06.2017	06.10.15	30 % ( work in progress)	Slow progress due to non availability of labour,quarry strike since 4 months,demonitisation.( percentage progress based on anticipated completion cost)	
35	RITES/ROC-II/CP/CU Kerala/9008-53/Tender (Pkg IV)/15	Construction of Science Buildings for Department of Animal Science and Department of Biology at Central University of Kerala, Kasargod.	Open tender	10.06.2015	Two Bid System	03.08.2015	6	1. M/s Ray Engineering Limited, Mumbai; 2. M/s Rajdeep Buildcon Pvt Ltd., Ahmednagar. 3. M/s Silpa Projects & Infrastructure (I) Pvt. Ltd., Kochi, Kerala 4. M/s URC Constructions (P) Ltd., Bangalore, 5. M/s N.R. Constructions, Hyderabad, 6. M/s Marymatha Construction Company, Ernakulam, Kerala;	1. M/s Silpa Projects & Infrastructure (I) Pvt. Ltd., Kochi, Kerala	yes	RITES/ROC-II/CP/CU Kerala/9008-53/Tender (Pkg IV)/15 dated 21.09.2015	M/s Rajdeep Buildcon Pvt Ltd., Ahmednagar	4895.5	03.05.2017	06.10.15	40 % ( work in progress )	Slow progress due to non availability of labour,quarry strike since 4 months,demonitisation.( percentage progress based on anticipated completion cost)	
36	RITES/ROC-II/CP/CU Kerala/STP/2016	Design, Engineering, Construction and Commissioning including operation and maintenance of sewage treatment plant (STP) of 200KLd Capacity based on MBBR Technology at Central University of Kerala, Kasargod.	Open tender	08.09.2016	Single Packet System	20.09.2016	3	1. M/s Sainath Envirotech 2. M/s Sai Enviro Engineers Pvt. Ltd. 3. M/s Shubham Hydrotech Engineers Pvt. Ltd.	M/s Sai Enviro Engineers Pvt. Ltd.	yes	RITES/ROC-II/CP/CU Kerala/STP/2016 dated 12.01.2017	M/s Sainath Envirotech, Tuiticorin, Tamilnadu	102.22	25.05.2017	Yet to start	Work in progress.	-	
37	RITES/CP/DP/TC/HARI NAGAR/BLDG/8903-53/2012	Construction of Police Station & Residences at Hari Nagar, New Delhi	Open Tender	7/6/2012	Two Packet System							RITES/CP/DP/TC/HARI NAGAR/BLDG/8903-53/2012 dated 13/12/2012	M/s. MBL Infrastructures Ltd., New Delhi	1887.74	26/02/2014	27/12/2012	31.01.2016	Delay in site clearance.
38	RITES/CP/DP/Janak Puri/PS & Residences/8894-53/2013	Construction of Police Station and Staff Quarters at Facility Centre at Janakpuri, New Delhi	Open Tender	30/08/2013	Two Packet System	24/09/2013	3	1. M.s. Garg Builders 2. M/s. Jaycon Infrastructure Ltd. 3. M/s. Aries Construction Co. Pvt. Ltd.	Nil	Yes	RITES/CP/DP/Janakpuri/PS & Residences/8894-53/2013 dated 04/02/2014	M/s. Garg Builders, Delhi	2307.61	12/11/2015	13/03/2014	12.11.2015	Delay in clearing of site.	
39	RITES/CP/DP/TC/Dwarka/Sec-19/Police Housing/8897-53/2013	Construction of Police Housing Complex for Delhi Police at Sector-19, Dwarka, New Delhi	Open Tender	20/07/2013	Two Packet System	23/08/2013	4	1. M/s MBL Infrastructure Ltd., New Delhi 2. M/s BCC Developers & Promoters Pvt. Ltd., New Delhi 3. M/s BL Goel & Co., New Delhi 4. M/s Jaycon Infrastructure Ltd., New	Nil	Yes	RITES/CP/DP/TC/Dwarka/Sec-19/Police Housing/8897-53/2014 dated 13/03/2014	M/s Jaycon Infrastructure Ltd., New Delhi	4897.96	24/09/2015	25/03/2014	In progress	Work delayed because of delay in release of funds by Delhi Police.	
40	RITES/CP/DP/22 Works/Architect - Consultant/2010	Appointment of Architect for Construction of Delhi Police Projects for Group-3 North West Delhi Works	Open Tender	19/03/2010	Two Packet System							RITES/CP/DP/22 Works/Arch. - Consultant/2010 dated 24/05/2010	M/s. Nivedita Uday Pande & Consultant, New Delhi	52.33	Depends on the works awarded to the contractor	24/05/2010	In progress	Completion connected with the work of contractor.
41	RITES/CO/CP/DP/ROHINI (SEC11)/BLDG/8844-53/2011	Construction of Delhi Police Housing at Sector-11, Rohini, New Delhi	Open Tender	31/08/2011	Two Packet System							RITES/CO/CP/DP/ROHINI (Sec-11)/BLDG/8844-53/2012 dated 28/02/2012	M/s. Apex Construction Co., New Delhi	2089.62	13/03/2014	14/03/2012	31.12.2015	Initial delay in site clearance and availability of drawings
42	RITES/CP/DP/TC/Dabri/8900-53/2014	Construction of Police Station at Dabri, New Delhi	open	4/2/2014	Two Packet System	3/3/2014	6	1. M/s. Garg Builders 2. M/s. Jaycon Infrastructure Ltd. 3. M/s. Multitech Construction Company 4. M/s. Surendra Kumar 5. M/s. Agarawal Company 6. M/s. S & S Technocrats Pvt. Ltd.	Nil	Yes	RITES/CP/DP/TC/Dabri/8900-53/2014 dated 23/06/2014	M/s. Garg Builders, Delhi	830.33	16/04/2015	17/07/2014	31.01.2016	Because of non release of funds by Delhi Police, work got delayed.	
43	RITES/CP/DP/TC/PUNJABI BAGH/BLDG/8898-53/2012	Construction of Police Station & Residences at Punjabi Bagh, New Delhi	Open Tender	9/5/2012	Two Packet System							RITES/CP/DP/TC/PUNJABI BAGH/BLDG/8898-53/2012 dated 16/01/2013	M/s. N.S. Associates Pvt. Ltd., New Delhi	2335.87	29/05/2014	30/01/2013	In progress	Initial delay in site clearance and existing Police Station still not vacated.
44	RITES/CP/DP/22 Works/Architect - Consultant/2010	Appointment of Architect for Construction of Delhi Police Projects for Group-4 South West Delhi Works	Open Tender	19/03/2010	Two Packet System							RITES/CP/DP/22 Works/Arch. - Consultant/2010/33 dated 24/05/2010	M/s. Creative Consortium, New Delhi	60.41	Depends on the works awarded to the contractor	24/05/2010	In progress	Completion connected with the work of contractor.
45	RITES/CP/DP/TC/KONDLI/BLDG/8842-53/2012	Construction of Police Line & Residential Quarters at Kondli Check Post, Delhi	Open Tender	14/12/2011	Two Packet System							RITES/CP/DP/TC/KONDLI/BLDG/8842-53/2012 dated 17/05/2012	M/s. MBL Infrastructures Ltd., New Delhi	4060.33	31/05/2014	01/06/2012	In progress	Initial delay in site availability because of encroachment.
46	RITES/CP/DP/TC/Jyoti Nagar/8887-53/2013	Construction of Police Station & Staff Quarters at Jyoti Nagar, Delhi	Open Tender	20/07/2013	Two Packet System	21/08/2013	4	1. M/s. MBL Infrastructure Ltd. 2. M/s BCC Developers & Promoters Pvt. Ltd. 3. M/s. Jaycon Infrastructure Ltd.	1. M/s. Surendra Kumar	Yes	RITES/CP/DP/TC/Jyoti Nagar/8887-53/2013 dated 06/01/2014	M/s. Jaycon Infrastructure Ltd., New Delhi	2786.15	19/08/2015	20/02/2014	Virtually completed	Initial delay in transfer of clear site.	
47	RITES/CP/DP/TC/Shahdara/8890-53/2013	Construction of Police Station and Staff Quarters at Shahdara, Delhi	Open Tender	30/08/2013	Two Packet System	23/09/2013	3	1. M/s. Garg Builders 2. M/s. Jaycon Infrastructure Ltd. 3. M/s. Malhotra Construction Pvt. Ltd.	Nil	Yes	RITES/CP/DP/TC/Shahdara/8890-53/2013 dated 12/02/2014	M/s. Malhotra Construction Pvt. Ltd., Hissar, Haryana	2499.99	02/03/2016	03/03/2014	In progress	Tree cutting permission received in september 2014. Work started in sep-14 only.	
48	RITES/CP/DP/TC/DCP-NE-Office/Seelampur/8891-53/2013	Construction of NE-DCP Office, Seelampur, Delhi	Open Tender	1/6/2013	Two Packet System	1/7/2013	6	1. M/s. Agarwal Company 2. M/s R.B. Chy: Ruchi Ram Khattar & Sons 3. M/s. MBL Infrastructures Ltd. 4. M/s. Garg Builders	1. M/s. Gupta Enterprises 2. M/s. Surendra Kumar	Yes	RITES/CP/DP/TC/DCP-NE-Office/Seelampur/8891-53/2013 dated 23/01/2014	M/s. R.B. Chy: Ruchi Ram Khatter & Sons, New Delhi	1458.92	09/11/2015	10/03/2014	In progress	Late handing over of site by Delhi Police and late receipt of permission of tree cutting.	
49	RITES/CP/TC/DP/DwarkaSec-9/Residences/3573-53/1R/2013	Construction of Residences for Delhi Police at DAP Lines, at sec-9, Dwarka, New Delhi	open	28/11/2013	Two Packet System	30/12/2013	6	1. M/s. B.K. Consortium Engineers Pvt. Ltd. 2. M/s. Canon Engineering Constructions 3. M/s. Apex Constructions 4. M/s. Universal Constructions & Engineering Pvt. Ltd. 5. M/s. MBL Infrastructure Pvt. Ltd.	Nil	Yes	RITES/CP/TC/DP/Dwarka Sec-9/Residences/3573-53/1R/2013 dated 26/06/2014	M/s. SOM Projects Pvt. Ltd., New Delhi	3710.94	06/07/2016	07/11/2014	In progress		

50	RITES/CP/DP/TC/Dwarka Sec 16 C/PS & Residences/8896-53/2013	Construction of Police Station and Staff Quarters at Sec 16 C, Dwarka, New Delhi	open	24/10/2013	Two Packet System	27/11/2013	4	1. M/s. Aadhar Stumbh Township Pvt. Ltd. 2. Sam (India) Buitwell Pvt. Ltd. 3. M/s. Jaycon Infrastructure Ltd. 4. M/s. MBL Infrastructure Ltd.	Nil	Yes	RITES/CP/DP/TC/Dwarka Sec-16C/8896-53/2013 dated 27/06/2014	M/s. Jaycon Infrastructure Ltd., New Delhi	3568.95	15/11/2015	16/07/2014	In progress	Work delayed because of delay in release of funds by Delhi Police.
51	RITES/CP/TC/ UOA/FCI/Allahabad/2009	Construction of Undergraduate Lecture Theatre Complex at FCI Campus, University of Allahabad	open	11.07.2009	Two Packet System						RITES/CP/TC/UOA/FCI/Allahabad/2009 Dt 19.11.2009	M/s IVRCL Infrastructure and Projects Ltd., A - 41, Tower - B, 1st Floor, Lobe - 4, Sector - 62, Noida - 201307	3665.00	03.06.2011	04.12.2009	30.06.2015	Contractor delaying the work. Penalty is being imposed.
52	RITES/CP/TC/ UOA/USIC/2013	Construction of HFIBF/ USIC Building at University of Allahabad	open	19.07.2013	Two Packet System	08.08.2013	1	1) M/S Gupta Enterprises	NIL	Yes	RITES/CP/TC/UOA/2013 Dt 17.01.2014	M/s Gupta Enterprises, 252 G, Sant Nagar, East of Kailash, New Delhi - 110065	583.17	01/04/2015	02/07/2014	23.08.2015	More than 6 months delay in transferring the clear site for execution of work.
53	RITES/CP/TC/ UOA-Allahabad/Heritage/VH/2013	Conservation of Vijayanagram Hall at Allahabad University, Allahabad	open	27.05.2014	Two Packet System	17.06.2014	1	1) M/s Savani Construction Co. Pvt. Ltd.	NIL	Yes	RITES/CP/TC/UOA-Allahabad/8858-53/Heritage Building/VH/2015 dated 08.04.2015	M/s Savani Construction Co. Pvt. Ltd., Mumbai	709.05	21.12.2016	22.04.2015	In progress	
54	RITES/CP/TC/ UOA-Allahabad/MCC/LT/2014	Construction of Lecture Theatre Complex at MCC campus.	open	01.05.2014	Two Packet System	27.05.2014	3	1.) M/s. Gupta Enterprises 2.) M/s. Garg Builders 3.) M/s. S.N.S. Infracon Pvt. Ltd.	NIL	Yes	RITES/CP/TC/UOA-Allahabad/MCC/LT/2014/9716 dated 04.09.2014	M/s. Garg Builders, Delhi	2052.04	-	-	-	Site not handed over by client and work discharged.
55	RITES/CP/TC/ Allahabad-II/ARCH-CONSULTANT/2009	Consultancy Services for Structural, Electrical and Other Engineering Services for Planning & Construction of Lecture Theatre Complex at FCI Campus etc., Allahabad University, Allahabad - 211002	LIMITED	13-02-2009	Single Packet System						RITES/CP/TC/Allahabad-II/ARCH-CONSULTANT/2009 dated 03.03.2009	M/s Neev Architects Interiors & Urban Design Consultants Pvt. Ltd. D-202, Vidisha Apartments, 79, I.P. extension, New Delhi - 110092	6.89	N.A.	28.03.2009	NA	Completion connected with the work of contractor.
56	RITES/CP/TC/ AU-Allahabad/ARCH-CONSULTANT/2008	Appointment of Architectural Firm / Company for Consultancy Services for Architectural, Structural, Electrical and Other Services for Planning & Construction of Various Buildings, Interior Design, Renovation, Up Gradation & Installation of Infrastructure / Services / Facilities at Allahabad University, Allahabad(U.P.)	open	28.12.2009	Single Packet System						RITES/CP/TC/AU-Allahabad/ARCH-CONSULTANT/2008 dated 22.04.2009	M/s S Kumar & Associates 903, Vishwa Deep Tower, 4, district Centre, Janak Puri, New Delhi - 110058	0.60 % of the Project Cost	NA	07.05.2009	NA	Completion connected with the work of contractor.
57	RITES/CP/AU/ Conservation Arch./2011	Request for Proposal for Conservation, Restoration and Preservation of Heritage Buildings at University of Allahabad, Allahabad (U.P.)	Limited	05-01-2011	Single Packet System						RITES/CP/AU/Conservation Arch./2011 dated 09.03.2011	M/s Stambh 19, Jaina Building, Roshanara Road, Delhi - 110007	3.91 % of the Gross Value of the Work	N.A.	24.03.2011	NA	Completion connected with the work of contractor.
58	NA	Consultancy Services for Construction of Lecture Theatre Complex at MCC campus.	Limited	NA	Single Packet System						RITES/CP/UOA/MCC-NEEV/2013/6772 dated 25.07.2013	M/s Neev Architects Interiors & Urban Design Consultants Pvt. Ltd. D-202, Vidisha Apartments, 79, I.P. extension, New Delhi - 110092	Rs 07/- per sqft	N.A.	30.08.2013	NA	Completion connected with the work of contractor.
59	RITES/CO/CP/DP-BRK Road/AC System/2015	SITC of Centralized Air Conditioning System in PS Building at Barakhamba Road, New Delhi	LIMITED	NA	Single Packet System	10.04.2015	7	1. M/s Skyline Air-Conditioning Engineers Pvt. Ltd 2. M/s LG Electronics Pvt. Ltd 3. M/s Aircon Technique Pvt. Ltd. 4. M/s Airwaves Engineers Pvt. Ltd. 5. M/s Snowmex Engineers Ltd. 6. M/s. Perfect Infra Engineers Pvt. Ltd 7. M/s. Hemcool Engineers	NIL	Yes	LOA No. RITES/CO/CP/DP-BRK Road/AC System/2015 dtd. 26/06/2015	M/s. Airwaves Engineers Pvt. Ltd., Pitampura, Delhi	147.74	10.10.2015	10.07.2015	05.04.2016	
60	RITES/CO/CP/TAF/Arch. Consultant/2015	Appointment of Architect for Construction of Traction Alternator Factory at Vidisha, M.P.	Open	04.08.2015	Two Packet System	20.08.2015	6	1. M/s Fountainhead 2. M/s Wadia Techno Engineering Services Ltd. 3. M/s Saini & Saini Associates 4. M/s Buildcon Solutions. 5. M/s Structwel Designers and Consultants Pvt. Ltd.	1. M/s N.R. Consultants and Planners India Private Limited	Yes	LOA No. RITES/CP/TAF/Arch. Consultant/2015 dtd. 09.10.2015	M/s. Buildcon Solutions, L-11 2 <sup>nd</sup> floor DDA SFS flats Sarita Vihar New Delhi 110076	18.8	NA	09.10.2015	NA	Completion connected with the work of contractor.
61	RITES/CO/CP/TAF/EW/2015	Earthwork for the development of Traction Alternator Factory At Vidisha, (M.P.)	Open	23.10.2015	Two Packet System	18.11.2015	5	1. M/s Ashish Enterprises 2. M/s Trishul Construction	1. M/s Sanjeev Kumar Goyal Contractor 2. M/s Bridge & Building Construction Co. Pvt. Ltd	Yes	LOA No. RITES/CO/CP/TAF/ASHISH/EW/2015/10581 dtd. 19.01.2016	M/s. Ashish Enterprises Station Road Parichha Jhansi (UP) 284305	426.73	18.05.2016	19.01.2016	20.08.2016	-
62	RITES/CO/CP/TAF/Vidisha/PEB/2015	Design, Supply & Erection of Pre-Engineered Superstructure for Traction Alternator Factory at Vidisha (MP)	Open	12.12.2015	Two Packet System	12.01.2016	5	1. M/s Shashin Construction Company 2. M/s BNAL Prefabs Pvt. Ltd. 3. M/s Jindal Buildsys Ltd. 4. M/s Jindal Mectec Pvt. Ltd.	1. M/s Zamil Steel Buildings	Yes	LOA No. RITES/CO/CP/TAF Vidisha/PEB/2015 dtd. 15.02.2016	M/s. Shashin Construction Company 104 Samel II Besides Gurudwara S.G. Highway Ahmedabad	864.66	31.08.2016	01.03.2016	In progress	--
63	RITES/CO/CP/TAF VIDISHA/CIVILWORKS/PKG-III /2015	Construction of Traction Alternator Factory at Vidisha, Madhya Pradesh PKG-III (Civil Works)	Open	13.04.2016	Two Packet System	26.02.2016	4	1. M/s. Garg Builders, Delhi 2. M/s. SOM Projects Pvt. Ltd. 3. Envirad Projects Pvt. Ltd. 4. M/s Gupta Enterprises	Nil	Yes	LOA No. RITES/CO/CP/TAF VIDISHA/CIVILWORKS/PKG-III /2015 Dated 01.09.2016	M/s Gupta Enterprises	1370.26	30.04.2017	16.09.2016	In progress	
64	RITES/CO/CP/MNNIT/GIRLS HOSTEL/2015	Construction of Girl's Hostel (G+6) at MNNIT, Allahabad	Open	19.11.2015	Two Packet System	16.12.2015	2	1. M/s. Garg Builders, Delhi 2. M/s Gupta Enterprises	Nil	Yes	LOA No. RITES/CO/CP/MNNIT/GIRLS HOSTEL/2015 dtd. 29.03.2016	M/s. Garg Builders, Delhi	2925.39	-	Not yet started	--	Site not handed over by client. Fund not available with client.

65	RITES/CO/CP//DP/Arch./2016	Appointment of Architect for the Various Bulding for Delhi Police	Limited Tender	29.09.2016	Single Packet System through E- Tendering	13.10.2016	2	1) M/s. Creative Consortium, New Delhi 2) M/s S. Kumar & Associates	Nil	Yes	RITES/CO/CP//DP/Arch./2016 dated 05.01.2017	M/s S. Kumar & Associates 903,Vishwadeep Tower, 4 District Center, Janakpuri New Delhi - 110058	23,70,000.00	NA	NA	NA	Nil
66	RITES/CP/TC/CUB/Package-1/BW/2014	Construction of Boundary Wall & Gate at Central University of Bihar Campus, Panchanpur, Gaya	Open tender	13.06.2014	Two bid system	04.07.2014	6	(I) M/s JPG Engineerts Pvt Ltd. (ii) M/s Civcon Construction Pvt. Ltd (iii)M/s Kamal Kumar Jain (iv)M/s Magadh Construction Works (v)M/s Awadhesh Construction	(i) M/s Anupma Construction	Yes	RITES/CP/TC/CUB/Package-1/BW/2014 dated 5.10.2014	Awadhesh Construction, Gaya	1065.45	13.06.2015	14.10.2014	Work in progress	The total length of boundary wall is about 7.5 kms. Out of the above about 1.2 kms are under hindrance due to Village portion, Airstrip etc.
67	RITES/CP/TC/CUB/Package-2/Buildings/2015	Construction of Administrative building, Schools, Lecturehall Complex, Hostels etc at Central University of South Bihar Camous, Panchanpur, Gaya	Open tender	12.02.2015	Two bid system	08.04.2015	4	(I) M/s Shapoorji Pallonji And Company Private Limited (ii) M/s Era Infra Engineering Limited (iii)M/s JMC Projects (India) Limited	(i) M/s Gannon Dunkerly & Co. Ltd	Yes	RITES/CP/TC/CUB/Package-2/Buildings/2015 dated 27.08.2015	JMC Projects (India) Ltd. Kolkata	15165.975	10.08.2017	11.08.2015	Work in progress	
68	RITES/CP/TC/ROC-II/SS(G+15)/Bose Institute/Financial Bid/2014	Construction of Super Structure (G+15) for Unified Academic Campus of Bose Institute at Plot No. 80, JL No. 3, Block-EN, Mouza-Mohisbathan, Sector-V, Salt Lake, Kolkata, West Bengal	Bids Invited from Five Prequalified Bidders	24.06.2014	Single packet system	Financial Bids opened on 23.07.2014	Only Four bidders have submitted the Finacial bid	N.A.	N.A.	YES	RITES/CP/TC/ROC-II/SS(G+15)/Bose Institute/Financial Bid/2014 Dated: 29.08.2014	M/s ITD Cementation India Limited	13344.09	12.09.2016	Work awarded on 29.08.2014	Work in progress	
69	RITES/CP/TC/Bose Institute/External/Elect Package 2/2015	Supply, Installation, testing and Commissioning of External Power Distribution System for Unified Academic Campus of Bose Institute, Kolkata	Open Tender	02.12.2015	Two Packet System through E-Tendering	12.01.2016	5	1) M/s Hitech Erectors Pvt. Ltd. 2) M/s ITD Cementation India Ltd.	1) M/s S.L. ElectroMech Pvt. Ltd. 2) M/s Sterling and Wilson Pvt. Ltd. 3) M/s C&S Electric Ltd.	Yes	RITES/CP/TC/Bose Institute/External/Elect Package 2/2016 dt.: 14.03.2016	M/s Hitech Erectors Pvt. Ltd. 303, Pragati Chambers, Ranjit Nagar, Commercial Complex,	766.05	28.11.2016	29.03.2016	Work in progress	
70	RITES/CP/TC/Bose Institute/HVAC/Elect.Package-3/2015	Supply Installation testing and Commissioning of Centralized HVAC Mechanical Ventilation and VRV System and Operation and Comprehensive Maintenance of HVAC System for Unified Academic Campus of Bose Institute Kolkata	Open Tender	24.12.2015	Two Packet System through E-Tendering	05.02.2016	5	1)M/s Unique Engineers (P) Ltd. 2) M/s Blue Star Limited	1) M/s ITD Cementation India Ltd. 2)M/s Voltas Ltd. 3) M/s Sterling and Wilson Pvt. Ltd.	Yes	RITES/CP/TC/Bose Institute/HVAC/Elect.Package-3/2015-16/149 dt.: 06.06.2016	M/s Unique Engineers Pvt. Ltd. 332,Tower-A, Spaze I-Tech Park, Sector-49, Sohna Road, Gurgaon-122002	1694.88	20.02.2017	21.06.2016	Work in progress	
71	RITES/CP/TC/Bose Institute/AUDI/Package-IV/2016	Modelling of Auditorium Interior Design for Construction of Unified Academic Campus of Bose Institute at Kolkata, West Bengal	Open Tender	22.12.2016	Single Packet System through E-Tendering	12.01.2017	7	1) M/s New Age Acoustics Pvt. Ltd. 2) M/s Satelite Electronics 3) M/s Godrej & Boyce Mfg. Co. Ltd. 4) M/s K G Enterprise 5) M/s Systematic Communication Pvt. Ltd. 6) M/s AV Science and Technologies Pvt. Ltd. 7) M/s Curtain Centre		Yes	RITES/CP/TC/Bose Institute/AUDI/Package-IV/2016-17 dated 06.02.2017	M/s Satelite Electronics 171A/1A, South Sinthee Road, Kolkata - 700050	190.19	20.06.2017	21.02.2017	Work in progress	
72	RITES/CP/TC/ROC-II/NABI/Agri Food Cluster Campus/2013	Construction and Development of Agri Food Cluster Campus of National Agri Food Biotechnology Institute (NABI ) at Mohali (Punjab)	open tender	25.08.2013	one packet system	18.09.2013	12	1. M/s Unity Infraprojects ltd. 2. M/s Sam (India) Builtwell Pvt. Ltd. 3. M/s K.S.M Bhashir Mohammed & Sons	1. M/s IVRCL Ltd. 2. m/S Brahamputra Infrastructure Ltd. 3. M/s Rohan Builders Pvt. Ltd. 4. M/s Rajdeep Buildcon Pvt. Ltd. 5. M/s NCC Limited. 6. M/s URC Construction (P) Ltd. 7. M/s ERA Infra Engineering Ltd. 8.	YES	RITES/CP/TC/ROC-II/NABI/Agri Food Cluster Campus/LOA/2014 /dt. 06.05.2014	M/s Sam (India ) Builtwell Pvt. Ltd.	137,19,32,905.33	31.03.2017	08.10.2012	Work in progress	i) Shifting of Utility-1. ii) Delay in approval of technical shop drawing, Shop drawings for fire fighting, HVAC system, Fire Alarm and Changing of Conventional light to LED light. iii) Additional work of Horticulure & Land escaping. iv) Frequent change made by Client.
73	RITES/CP/TC/ROC-II/CIAB/2014/R1 Dt. 20.10.2014	Construction and Development of Centre of Innovative and Applied Bio-processing (CIAB) at Mohali (Punjab).	open tender	20.07.2013	Two packet system	-	5	-	-	-	RITES/CP/TC/ROC-II/CIAB/R1/LOA/2015 Dt. 05.02.2015	M/s Sam (India ) Builtwell Pvt. Ltd.	42,05,13,806.17	31.03.2017	20.10.2015	Work in progress	i) Shifting of CIAB building. ii) Shifting of Utility-1. iii) Delay in approval of technical shop drawing, Shop drawings for fire fighting, HVAC system, Fire Alarm and Changing of Conventional light to LED light. iv) Additional work of Horticulure & Land escaping. v) Frequent changes made by Client. vi) Main Entrance Gate layout finalized by 31.12.2016. vii) Additional work of Horticulure and
74	RITES/CP/TC/JMI-J&K Students hostel/2015	Construction of Hostel to Accommodate the students from the state of Jammu & Kashmir at Jamia Millia Islamia, New Delhi.	Open Tender	-	Two bid system	-	8	-	-	YES	RITES/CP/TC/JMI-J&K Student Hostel/2015 Dt. 10.03.2016	M/s.Garg Builders, Ashok Vihar, Delhi	1474.83 Lacs	02.07.2017	02.04.2016	Work in progress	
75	RITES/CP/TC/DP/GK-1/ 8881-53/R1/2013	Construction of Police Station and Residential Quarters at Greater Kailash-1, New Delhi.	Open Tender	30.08.2013	Two bid system	26.09.2013	4	1.M/s BCC Developers & Promoters Pvt. Ltd. H-33, Masjid Moth Greater Kailash-II, New Delhi 110048. 2.M/s PMS Buildtech Pvt. Ltd. D-8, LGF, Kailash Colony, New Delhi. 3.M/s Garg Builder, F-19 Ashok Vihar phase-1, Delhi-110052 4.M/s Gupta Enterprises, Engineers, Govt, Contractor & Builders, 252-G Ist Floor,Lakshyadeep Plaza Sant Nagar, East of kailash, New Delhi 110065	Nil	YES	RITES/CP/TC/DP/GK-1/8881-53/R1/LOA/2013, DATED: 16.12.2013	M/s PMS Buildtech Pvt. Ltd., D-8, LGF, Kailash Colony, New Delhi-110048	2629.47 Lacs	03.07.2016	01.01.2014	About 61.5% progress. Due to initially as a large number of dumped vehicles were lying at the site. Also, a large number of trees were present at the site and were infringing with the building layout. Permission for tree cutting was terminated on 01.05.2014 by the Forest Department. Vehicles were removed on 24.06.2014 by the Delhi Police. Further cutting of some more trees are required for the balance work in progress. In this regard, the forest depot. Technical bid was opened on	The site was not completely available initially as a large number of dumped vehicles were lying at the site. Also, a large number of trees were present at the site and were infringing with the building layout. Permission for tree cutting was terminated on 01.05.2014 by the Forest Department. Vehicles were removed on 24.06.2014 by the Delhi Police. Further cutting of some more trees are required for the balance work in progress. In this regard, the forest depot. Technical bid was opened on

76	RITES/CP/TC/DP/Re-Development/Delhi Cantt/8886-53/R1/2013	Re-Development of Police Colony Delhi Cantt, Delhi.	Open Tender	14.09.2013	Two bid system	17.10.2013	3	(i) M/s. Kamladityya Construction Pvt. Ltd, B-104, Manisha Tower, Plot-7B, Sector-23, Dwarka, New Delhi.(ii) M/s B.K. Consortium Engineers Pvt. Ltd, Middleton Manor, Flat-1B, 9/4, Middleton Row, Kolkata(iii) M/s. MBL Infrastructures Ltd, Baani Corporate One, 303, 3rd floor, Plot-5, Commercial Centre, Jasola, New Delhi.	Nil	YES	RITES/CP/TC/DP/Re-Development/Delhi Cantt/8886-53/R1/LOA/2013, DATED: 17.02.2014	M/s. MBL Infrastructures Ltd, Baani Corporate One, 303, 3rd floor, Plot-5, Commercial Centre, Jasola, New Delhi.	4982.61 Lacs	31.03.2017	04.03.2014	Work in progress.	1.All the 25 blocks/buildings are now free from infringement of trees, existing old buildings etc and the works in these buildings is in progress. 2. The permission for tree cutting from forest department has been received on dt. 29.10.2015 and trees were finally cut on dt. 24.10.2015 3. The client Delhi Police during the progress review meeting held on 18.02.2014 asked RITES to revise the layout plan. The revised layout drawings
----	-----------------------------------------------------------	-----------------------------------------------------	-------------	------------	----------------	------------	---	----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------	-----	-----	----------------------------------------------------------------------------------	------------------------------------------------------------------------------------------------------------------	--------------	------------	------------	-------------------	---------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------