

Details of Contracts during the Month June 2018																	
Ref: No: RITES/CO/VIG/Policy/G-10, Dated 10.07.2012																	
Tender No.	Item / Nature of work	Mode of Tender Enquiry	Date of Publication of NIT / LIT	Type of Bidding (Single/Two Bid System)	Last date of receipt of Tender	Numbers of tenders received	Numbers & names of parties qualified after technical evaluation	Numbers & names of parties not qualified after technical evaluation	Whether contract awarded to lowest	Letter of Award/Letter of Acceptance No. & Date	Name of contractor	Value of Contract (Rs. lakh)	Scheduled date of completion of supplies/ work.	Actual date of start of work	Actual date of completion	Reasons for delay, if any	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	
1	RITES/CP/TC/DU/SOUTH CAMPUS/LIFE SCIENCE & ELECTRONIC SCIENCE/2015	Construction of new Life Science & Electronic Science Buildings at South Campus, University of Delhi, Delhi	OPEN TENDER		13.06.2015	Two packet	06.07.2015	2) 1) M/s S.K. Integrated Consultants 2) M/s Ahuwalla Contract(India) Ltd	Nil	Yes	RITES/CP/TC/DU/SOUTH CAMPUS/LIFE SCIENCE & ELECTRONIC SCIENCE/2015, dated 07.09.2015	M/s S.K. Integrated Consultants	1262.96	20.12.2016	21.09.2015	Work stopped as per instructions of client	site handed over on 21.09.2015. DU vide their letter dated 27.12.2015 informed that DU has received restraintment order from the from Dy. Conservator of Forest(W)and asked RITES to stop the work till further communication from DU.
2	RITES/CP/TC/DU-NC/PHY. & CHEM./RENOVATION /2015	Renovation of Physics & Chemistry Multistoried Block at North Campus, University of Delhi, Delhi	Open Tender		22.05.2015	Two Packet System	05.06.2015	4) 1) M/s Sunehari Bagh Builders Pvt. Ltd. 2) M/s Gupta Enterprises 3) M/s S.K. Integrated Consultants 4) M/s Puja Construction Company	Nil	Yes	RITES/CP/TC/DU/NC/PHY. & CHEM./RENOVATION /2015, dated 07.09.2015	M/s Puja Construction Company	650.69	01.03.2017	02.12.2015	Work in progress	Site handed over on 02.12.2015 by DU to start renovation work on exterior in 1st phase. Interior portions except toilets (physics department) & 9rooms in Physics department still not handed over.
3	RITES/CP/TC/RAMJAS/AUDITORIUM/2015	Renovation and up-gradation of Auditorium at Ramjas College, University Enclave, Delhi	Open Tender		30.10.2015	Single Packet System	17.11.2015	6) 1) M/s Sunehari Bagh Builders Pvt. Ltd. 2) M/s R.S. Khanna & Sons 3) M/s MAC Associates 4) M/s S&S Technocrats Pvt. Ltd. 5) M/s Arsh Constructions 6) M/s India Wood Craft	Nil	Yes	RITES/CP/TC/RAMJAS/AUDITORIUM/2015, Dated-29.12.2015	R.S. Khanna & Sons, J-10/44, Rajouri Garden, New Delhi - 110027	246.35	07.10.2016	08.02.2016	Work in progress	There is delay in issue of GFC drawings by architect of client & delay in decision by client. Due to non-availability of the funds by client the work has been stoped.
4	NA	Additional work (Construction related to two fire staircase & Fire doors) for Science Block at Ramjas College, University of Delhi.	Repeat Order	NA	NA	NA	NA	NA	NA	Main contract was awarded to L1 bidder and this work is awarded based on repeat order.	RITES/CP/8955-53/Ramjas/Science Block/2016 Dated: 30.11.2016	R.S. Khanna & Sons, J-10/44, Rajouri Garden, New Delhi - 110028	115.31	13.04.2017	14.12.2016	Work in progress) Ramjas college vide letter no. RC/PO/1594 dated 28.11.2016 informed that Joint Committee of Building Committee & Finance committee pf Ramjas College has decided to get the additional work (Construction related to two fire staircase & Fire doors) for Science Block at Ramjas College for an amount of Rs. 1,15,31,000/- from the same agency who was involved in main work i.e. construction of new academic block. Accordingly Repeat order was placed to M/S R.S. Khanna & Sons i.e. contractor of main work on same rate, terms and
5	RITES/CP/RC-Delhi/AB & SB (1st Part of Phase-1)/Tender/2016	Construction of Academic Block and Service Building (1st part of Phase-1) of the New College Building for Ramanujan College at Kalkaji, New Delhi	Open Tender		11.12.2015	Two Packet System	04.01.2016	6) 1) M/s Garg Builders 2) M/s N.S. Associates Pvt. Ltd. 3) M/s S.K. Integrated Consultants 4) M/s Gupta Enterprises	Nil	YES	RITES/CP/RC-Delhi/AB&SB(1st Part of Phase-1)/Tender/2016 dated 15.02.2016	M/s Garg Builders, F-19, Ashok Vihar, Phase 1, Delhi-110052.	2024.41	28.08.2017	29.02.2016	Work in progress	
6	RITES/B&A/CP/DESHBANDHU/Add. College Bldg./Phase-1/Tender/2016	Construction of "Part of Academic Block-5 & Extension of Academic Block-3" of the Additional College Building at Deshbandhu College, Kalkaji, New Delhi.	Open Tender		05.07.2016	Two Packet System	27.07.2016	3) 1) M/s Garg Builders 2) M/s Gurunanak Engineering Services 3) M/s S.K. Integrated Consultants	Nil	YES	RITES/B&A/CP/DESHBANDHU/Add.College.Bldg/P-hase-1/Tender/2016 dated 20.12.2016	M/s S.K. Integrated Consultants, 280, Deepali Enclave, Pitampura, Delhi-110034	1066.45	03.07.2018	04.01.2017	about 60% progress	Block-5 Excavation work in foundation completed. RCC for Raft completed. Column casting upto bottom of plinth beam completed. Brick work of upto plinth level completed. Backfilling completed. RCC for plinth beam complete. Casting of ground floor slab is completed. Casting of ramp upto ground floor slab is completed. Preparation of columns upto first floor slab in progress. Block-3 Excavation work in foundation completed. RCC for footings completed. Column casting upto bottom of plinth beam completed. Brick work of upto plinth level completed. PCC for Plinth Beam completed. Casting of plinth beam completed. Casting for ground
7	RITES/CP/TC/ROC-II/NABI/Agri Food Cluster Campus/2013	Construction and Development of Agri Food Cluster Campus of National Agri Food Biotechnology Institute (NABI) at Mohali (Punjab)	open tender		25.08.2013	one packet system	18.09.2013	12) 1. M/s Unity Infraprojects ltd. 2. M/s Brahmaputra Infrastructure Pvt. Ltd. 3. M/s K.S.M Bhashir Mohammed & Sons	1. M/s IVRCL Ltd. 2. M/s Brahmaputra Infrastructure Pvt. Ltd. 3. M/s Rohan Builders Pvt. Ltd. 4. M/s Rajdeep Buildcon Pvt. Ltd. 5. M/s NCC Limited. 6. M/s URC	YES	RITES/CP/TC/ROC-II/NABI/Agri Food Cluster Campus/LOA/2014/dt. 06.05.2014	M/s Sam (India) Builtwell Pvt. Ltd.	137,19,32,905.33	31.03.2017	08.10.2012	work completed	Due to change in location of buildings by client, the work has been delayed. However, the work has been completed on 30.03.2017
8	RITES/CP/TC/ROC-II/CIAB/2014/RI DL. 20.10.2014	Construction and Development of Centre of Innovative and Applied Bio-processing (CIAB) at Mohali (Punjab).	open tender		20.07.2013	Two packet system	-	5) -	-	-	RITES/CP/TC/ROC-II/CIAB/RI/LOA/2015 Dt. 05.02.2015	M/s Sam (India) Builtwell Pvt. Ltd.	42,05,13,806.17	31.03.2017	20.10.2015	Work completed	Work delayed due advised to discharge of tender received in first call & reinvide tenders. Due to various changes made by the client, the work has been delayed. However, the work has now completed 20.08.2017. Handing over taking over is
9	RITES/CP/TC/JMI-J&K Hostel/2015	Construction of Hostel to Accommodate the students from the state of Jammu & Kashmir at Jamia Millia Islamia, New Delhi.	Open Tender		-	Two bid system	-	8) -	-	YES	RITES/CP/TC/JMI-J&K Student Hostel/2015 Dt. 10.03.2016	M/s.Garg Builders, Ashok Vihar, Delhi	1474.83 Laacs	02.07.2017	02.04.2016	Work in progress	Due to delay in approval of drawing from local bodies, the work could not be awarded as scheduled. After rigorous persuasion by RITES alongwith the client to local bodies, the drawings have been approved on Dt. 09.03.2016 and
10	RITES/CP/TC/DP/GK-1/8881-53/RI/2013	Construction of Police Station and Residential Quarters at Greater Kailash-1, New Delhi.	Open Tender		-	Two bid system	-	-	Nil	YES	RITES/CP/TC/DP/GK-1/8881-53/Balalnce Work/2016-17	M/s Gurunanak Engineering Service, 840, Sector-15A, Faridabad, Haryana-121007	2629.47 Laacs	03.07.2016	01.01.2014	Work in progress.	The site was not completely available initially as a large number of dumped vehicles were lying at the site. Also, a large number of trees were present at the site and were infringing with the building layout. Permission for tree cutting was granted on 01.05.2014 by the Forest Department. Vehicles were removed on 24.06.2014 by the Delhi Police. Further cutting of some more trees are required for which permission is awaited from forest depot. Note :- Due to non performance by the Contractor, the work has been terminated on 21.06.2016. Retendering of the balance work in
11	RITES/CP/TC/DP/Re-Development/Delhi Cantt/8886-53/RI/2013	Re-Development of Police Colony Delhi Cantt, Delhi.	Open Tender		14.09.2013	Two bid system	17.10.2013	3) (i) M/s. Kamladityya Construction Pvt. Ltd, B-104, Manisha Tower, Plot-7B, Sector-23, Dwarka, New Delhi. (ii) M/s B.K. Consortium Engineers Pvt. Ltd, Middleton Manor, Flat-1B, 9/4, Middleton Row, Kolkata (iii) M/s. MBL Infrastructures Ltd, Baani Corporate One, 303, 3rd floor, Plot-5,	Nil	YES	RITES/CP/TC/DP/Re-Development/Delhi Cantt/8886-53/RI/LOA/2013, DATED: 17.02.2014	M/s. MBL Infrastructures Ltd, Baani Corporate One, 303, 3rd floor, Plot-5, Commercial Centre, Jasola, New Delhi.	4982.61 Laacs	31.03.2017	04.03.2014	Work in progress.	1.The hindrances has been removed and the work in all 25 blocks has been taken up. 2. The permission for tree cutting from forest department has been received on dt. 29.10.2015 and trees were finally cut on dt. 24.10.2015 3. The client Delhi Police during the progress review meeting held on 18.02.2014 asked RITES to revise the layout plan.

12	MITES/CP/TC/ Shivaji College/2017	Construction of New Academic Block and Extension of Existing Science Block at Shivaji College, University of Delhi, New Delhi.	Open Tender	02.08.2017	Two bid system	-	-	-	Nil	YES	MITES/CP/TC/Shivaji College/Delhi/2017 Dated 08.01.2018	M/s Asian Construction Company, 716 A, 3rd Street, Behari Ganj-Aimer, Rajasthan.	3240.85 Lacs	22.01.2020	23.01.2018	Work in Progress	-
13	MITES/CP/TC/NVS/West Kemeng/Ph-A/2008	Construction of Phase-A buildings for Jawahar Navodaya Vidyalaya at West Kemang (Arunachal Pradesh)	Open tender	16.02.2008	Two bid system	18.03.2008				Yes	MITES/CP/TC/NVS/West Kemeng/Ph-A/2009. dated 26.06.2009	M/s. Tama Fabrication works, Sector-A, Naharlagun-791110, Arunachal Pradesh.	1772.39	20.12.2010	21.06.2009	work in progress (65 %).	GFC drgs. Received from NVS on 24.08.2009.Land for Construction handed over by NVS on 04.09.2009. Slow progress due to abnormal rain , bad weather conditions, delays in issuance of GFC drawings by Client, remoteness of site, insurgency /
14	MITES/CP/TC/NVS/UPPEER SUBANSIRI/Left Over Works/ Phase-A/2007	Left Over Works pertaining to Construction of Phase-A buildings for Jawahar Navodaya Vidyalaya at Dist. - Upper Subansiri (Arunachal Pradesh)	Open tender	27.10.2007	Two bid system	30.11.2007		1) M/s Tama Fabrication Works, A- Sector, Naharlagun -791110, (A.P.) .		Yes	MITES/CP/TC/NVS/UPPEER SUBANSIRI/Left Over Works/Ph-A/2009 dated 16.01.2009	M/s. Tama Fabrication works, Sector-A, Naharlagun-791110, Arunachal Pradesh.	1027	24.01.2010	25.01.2009	work in progress. School building complete and handed over. 2nos boys Dormitory, Kitchen & Dining Residence Type IV. ESS completed.(80	Slow progress due to land dispute created by local villagers, land slides, heavy rainfall, difficult site condition and non availability of labour are the reason for delay in completion . School Building, Boys Dormitory 2 nos,Kitchen & Dining , Type IV Resi. Girl Dormitory and ESS completed and
15	MITES/CP/TC/NVS/EAST SIANG/Ph-A/2009.	Construction of Phase-A buildings for Jawahar Navodaya Vidyalaya at Distt. - East Siang (Arunachal Pradesh)	Open tender	19.06.2009	Two bid system	15.07.2009		3) i) M/s Tama Fabrication Works, A- Sector, Naharlagun -791110, (A.P.) ii) M/s Chukhu Bablu, Constructions,P.O/P.S- Doimukh Distt. Papum Pare, Arunachal	M/s Mesnia Enterprises E-Sector, P.O./ P.S.-Nirjuli, District-Papum Pare (Arunachal Pradesh)	Yes	MITES/CP/TC/NVS/EAST SIANG/Ph-A/2009 dated 23.04.2010	M/s. Chukhu Bablu, Constructions, P.O./P.S. - Doimukh, Distt. - Papumpare, Arunachal Pradesh.	1354.12	09.10.2010	10.04.2010	work in progress.(67%)	Work could not be commenced due to land problem on the part of client. Clearance for commencement received from NVS on 09.12.2010 contractor has commenced the work at site however again stopped by locals from 01.11.2011. Site handed again over on 22.05.2012. Slow progress due to non availability of encumbrance free /dispute free site/ land dispute
16	MITES/CP/TC/NVS - Baksa Ph. A/2009	Construction of Phase-A buildings for Jawahar Navodaya Vidyalaya at Distt. - Baksa (ASSAM).	Open tender	08.12.2009	Two bid system	04.01.2010		3) M/s T&T Projects Limited and M/s Zakirul Hussain	M/s Dihang Edutech Infrastructure Pvt. Ltd.,	Yes	MITES/CP/TC / NVS - Baksa/ Ph-A/2009 dated 05.07.2010	M/s. T&T Projects Limited, T-3, Parmeshwari Building, 3rd floor, Chatribari Road, Guwahati.	1307.38	19.01.2011	20.07.2010	work in progress(73 %)	Work delayed due non issuance of GFC drawings, non removal of hindrance by NVS. Slow progress due to local (underground) disturbance.
17	MITES/CP/TC/NIT Meghalaya/PKG-I/Financial Bid/RI/2014	Construction of Administrative Block, Academic Building, Library Hall etc. of National Institute of Technology Meghalaya at Sohra (Cherrapunji), Meghalaya- Package - I.	Open Tender	05.12.2013	Two Bid System	30.07.2014	Only Four bidders have submitted the Financial bid	N.A.	N.A.	YES	MITES/CP/TC/NIT Meghalaya/PKG-I/Financial Bid/RI/2014 dt. 01.09.2014	M/s Shree Gautam Construction Co. Ltd.	17442.23	16.09.2016 (Stipulated)/ 09.02.2018 (Extended)/ 08.08.2018 (Extended)	16.09.2014	Work in progress.	(i) Delay in release of GFC drawings / Clarifications / decisions by the Architect appointed by Client. (ii) Lack of sufficient fund from the client. (iii) Due to heavy and continuous rain work affected. (iv) Shortage of labour.
18	MITES/CP/TC/NIT Meghalaya/PKG-II/2014	Construction of Auditorium Building, Boys Hostel (Single Seater), Girls Hostel (Single Seater), Boys Hostel (Three Seater), Director's Bungalow, Guest House, Residential Type D & E etc. of National Institute of Technology Meghalaya at Sohra (Cherrapunji), Meghalaya - Package - II.	Open Tender	06.06.2014	Two Bid System	07.07.2014		5) 1. M/s Rishabh Construction Pvt. Ltd. 2. M/s Badri Rai and Co. 3. M/s Simplex Infrastructure Ltd. 4. M/s N.C.C. Limited 5.M/s Shree Gautam Construction Co. Ltd.	NIL	YES	MITES/CP/TC/NIT Meghalaya/PKG-II/LOA/2014/84 dt. 13.11.2014	M/s Badri Rai & Co.	15681.7	27.11.2016 (Stipulated)/ 03.04.2018 (Extended)/ 30.07.2018 (Extended)	28.11.2014	Work in progress.	-do-
19	MITES/CP/TC/NIT Meghalaya/PKG-III/2015	Construction of Married Accommodation, Medical Centre, Shopping Complex, Sports Complex, Club Building, ESS, Residential Type A, B & C of National Institute Technology Meghalaya at Sohra (Cherrapunji), Meghalaya -Package -III.	Open Tender	02.04.2015	Two Bid System	25.05.2015		5) i) M/s NCC Limited, Kolkata ii) M/s Simplex Infrastructures Limited, Kolkata iii) M/s Shree Gautam Construction Co. Ltd, Guwahati iv) M/s ITD Cementation India Limited, Kolkata v) M/s Gannon Dunkerley & Co. Ltd, Kolkata	NIL	YES	MITES/CP/TC/NIT Meghalaya/PKG-III/2015 dt. 18.08.2015	M/s Gannon Dunkerley & Co. Ltd	9241.06	01.03.2017 (Stipulated)/ 08.11.2017 (Extended) 06.02.2018 (Extended)/ 06.12.2018 (Extended)	02.09.2015	Work in progress.	-do-
20	MITES/CP/TC/NIT Meghalaya/Road Works/2016	Construction of Bituminous Roads, RCC & R R Masonry Retaining Walls, Culverts, Parking, Site Grading and other Ancillary Works for NIT Meghalaya at Sohra- Package -IV (a).	Open Tender	07.08.2016	Two Bid System	01.09.2016		3) i) M/s CCL International Limited ii) M/s Dhar Constructions Company iii) M/s JC Infra Corporation Limited	NIL	Yes	MITES/CP/TC/NIT Meghalaya/Road Works/2016 dated 25.01.2017	M/s Dhar Constructions Company	2507.43	08.02.2018 (Stipulated)/ 08.10.2018 (Extended)	08.02.2017	Work in progress	-do-
21	MITES/CP/TC/NIT Meghalaya/External Services/Pkg-IV(b)/2016	Construction of RCC & RR Masonry Retaining Walls, Gates, Parking, Under Ground Tank, Covered Corridor, External water Supply, External Fire Fighting, Sewerage, Drainage Systems, Intake Sumps, Field Area, Site Grading, Signages and other ancillary works for NIT Meghalaya- Package -IV(b).	Open Tender	21.09.2016	Two Bid System	11.11.2016		3) i) SSC Projects Pvt. Ltd. ii) M/s TK Engineering Enterprises iii) M/s Serling & Wilson Pvt. Ltd.	NIL	Yes	MITES/CP/TC/NIT Meghalaya/External Services/Pkg-IV (b)/2016 dated 25.04.2017	M/s SSC Projects Pvt. Ltd.	5327.18	08.11.2018 (Stipulated)	09.05.2017	Work in progress	-do-
22	MITES/CP/TC/NIT Meghalaya/EPDS/Pkg-V/2016	Supply, Installation, Testing & Commissioning of External Power Distribution systems for various buildings at NIT Meghalaya- Package -V.	Open Tender	20.09.2016	Two Bid System	10.11.2016		3) i) M/s Nabam Tullon LLP ii) M/s Shree Gautam Construction Co. Ltd. iii) M/s Dhar Constructions Company	Tenders invited on 20.09.2016 and have to be discharged as prospective bidders could not meet the qualifying criteria. Tenders are being invited								
23	MITES/CP/TC/CUB/Package-I/BW/2014	Construction of Boundary Wall & Gate at Central University of Bihar Campus, Panchanpur, Gaya	Open tender	13.06.2014	Two bid system	04.07.2014		6) (i) M/s JPG Engineers Pvt Ltd. (ii) M/s Civcon Construction Pvt. Ltd (iii)M/s Kamal Kumar Jain (iv)M/s Magadh Construction Works (v)M/s Awadhesh Construction	(i) M/s Anupma Construction	Yes	MITES/CP/TC/CUB/Package-I/BW/2014 dated 5.10.2014	Awadhesh Construction, Gaya	1065.45	13.06.2015	14.10.2014	Work in progress 90%	16% of Boundary wall site is available in stretches only due to hindrance by villagers.

24	RITES/CP/TC/CUB/Package-2/Buildings/2015	Construction of Administrative building, Schools, Lecturehall Complex, Hostels etc at Central University of South Bihar Camous, Panchanpur, Gaya	Open tender	12.02.2015	Two bid system	08.04.2015		4	(i) M/s Shapoorji Pallonji And Company Private Limited (ii) M/s Era Infra Engineering Limited (iii) M/s JMC Projects (India) Limited	(i) M/s Gannon Dunkerly & Co. Ltd	Yes	RITES/CP/TC/CUB/Package-2/Buildings/2015 dated 27.07.2015	JMC Projects (India) Ltd, Kolkata	15165.975	10.08.2017	11.08.2015	Work in progress 89%		
25	RITES/CP/TC/ROC-II/SS(G+15)/Bose Institute/Financial Bid/2014	Construction of Super Structure (G+15) for Unified Academic Campus of Bose Institute at Plot No. 80, JL No. 3, Block-EN, Mouza-Mohishathan, Sector-V, Salt Lake, Kolkata, West Bengal	Bids Invited from Five Prequalified Bidders	24.06.2014	Single packet system		Financial Bids opened on 23.07.2014		Only Four bidders have submitted the Financial bid	N.A.	YES	RITES/CP/TC/ROC-II/SS(G+15)/Bose Institute/Financial Bid/2014 Dated: 29.08.2014	M/s ITD Cementation India Limited	13344.09	12.09.2016	Work awarded on 29.08.2014	Work in progress		
26	RITES/CP/TC/Bose Institute/External/Elect Package 2/2015	Supply, Installation, testing and Commissioning of External Power Distribution System for Unified Academic Campus of Bose Institute, Kolkata	Open Tender	02.12.2015	Two Packet System through E-Tendering	12.01.2016		5	1) M/s Hitech Erectors Pvt. Ltd. 2) M/s ITD Cementation India Ltd.	1) M/s S.L. ElectroMech Pvt. Ltd. 2) M/s Sterling and Wilson Pvt. Ltd. 3) M/s C&S Electric Ltd.	Yes	RITES/CP/TC/Bose Institute/External/Elect Package 2/2015 dt.: 14.03.2016	M/s Hitech Erectors Pvt. Ltd. 303, Pragati Chambers, Ranjit Nagar, Commercial Complex, New Delhi-110008	766.05	28.11.2016	29.03.2016	Work in progress		
27	RITES/CP/TC/Bose Institute/HVAC/Elect.Package-3/2015	Supply Installation testing and Commissioning of Centralized HVAC Mechanical Ventilation and VRV System and Operation and Comprehensive Maintenance of HVAC System for Unified Academic Campus of Bose Institute Kolkata	Open Tender	24.12.2015	Two Packet System through E-Tendering	05.02.2016		5	1) M/s Unique Engineers (P) Ltd. 2) M/s Blue Star Limited	1) M/s ITD Cementation India Ltd. 2) M/s Voltas Ltd. 3) M/s Sterling and Wilson Pvt. Ltd.	Yes	RITES/CP/TC/Bose Institute/HVAC/Elect.Package-3/2015-16/149 dt.: 06.06.2016	M/s Unique Engineers Pvt. Ltd. 332, Tower-A, Spaze I-Tech Park, Sector-49, Sohna Road, Gurgaon-122002	1694.88	20.02.2017	21.06.2016	Work in progress		
28	RITES/CP/CUK/KGULBARGA/PHASE-II/2011 (R)	Construction of Buildings for various Schools including site development and bulk services at Central University of Karnataka at Gulbarga	Limited Tender	18.08.2011	One packet System	06.09.2011		0	i) M/s Unity Infra Projects Limited (ii) M/s URC Constructions Private Limited (iii) M/s IVRCL Limited (iv) M/s NCC Limited (v) M/s Era Infra Engineering Ltd. (vi) M/s JMC Projects India Ltd. (vii) M/s BE Billimoria.	-	YES	RITES/CP/CUK/KGULBARGA/PHASE-II/2011 (R)/LOA/2011/74 dated: 03.10.2011	M/s Unity Infra Project Ltd.	13576.836	17.10.2013	18.10.2011	Work in progress, 96.50 % Completed (Expected date of Completion 31.03.2018).The School buildings (Total School Buildings 23) D1 to D12 are completed and handed over. School Buildings D13- D14 is completed, ESS completed, 2 OHT Completed, 2 UG Sump Completed, & Dean Room I, II, III & IV (Total Dean Room 5) completed , final coat of painting in D21-D23 has been commenced. Majority of all the building works D15-D23 are completed except installation of UPVC windows and some minor works	1.Cash crunch 2.Remoteness of Site 3.Non availability of material i.e. banning of sand 4.Scarcity of water. Revised cost of external finish for the school buildings D11-D23 approved by CUK in the 8th Building Committee Meeting dated 03.02.2017. The completion date of Phase II works is 31.10.2018.	
29	RITES/CP/CUK-KARNATAKA/GULBARGA/TC/8874-53/2012	Construction of Boundary wall at Central University of Karnataka at Distt. Gulbarga(Karnataka)	Open Tender through Press	02.03.2012	Two packet System	19.03.2012		3	1. M/s Kotarki Constructions Pvt. Ltd. 2. M/s Md. Farahat Deshmukh & Sons	1. M/s Md. Farahat Deshmukh & Sons	YES	RITES/CP/CUK-KARNATAKA/GULBARGA/TC/8874-53/2012 dated 12.07.2012	M/s Kotarki Construction Pvt. Ltd.	354.04	21.04.2013	27.07.2012	Present Progress is 95%	Construction of wall is completed, the barbed wire works is yet to start. The approval for balance work of the boundary wall has been accorded in the 8th building committee meeting,proceedings of the same has been received on 23.02.2017, Even after several follow ups no response from the contractor , The process of concluding the contract has been initiated ,and the client approval is being sought for concluding the contract which is yet to be received from the client	
30	RITES/CO/B&A/EE/CUK-GULBARGA/VRF/P-II/E-4/2013	Supply , Erection, Testing & Commissioning of VRF (Variable & Refrigerant Flow) Air Conditioning System work for various school at University Campus at Khadaganchki village, Aland Taluka, Gulbarga District in Karnataka.	Open Tender	15.03.2013	Two packet System	23.04.2013		7	1. M/s L.G. Electronics India Pvt. Ltd	Nil	YES	RITES/CO/CP/CP/CUK-GULBARGA/VRF/P-II/2013 Dated: 26.09.2013	M/s L.G. Electronics India Pvt. Ltd	1178.95	11.10.2014	11.10.2013	Present Progress is 90.00 % Expected date of completion 31.08.2018. Provisional EOT has been granted upto 31.08.2018	The work has been delayed due to non completion of school buildings by Phase II contractor,but since april 2016 sufficient workforce was available but HVAC work cannot be completed due to less manpower deputed by the deployed agency. Several instructions/warnings has been issued to the contractor(M/s LG) but no progress is seen.	
31	RITES/CP/TC/CUK/PH-II/FURNITURE WORKS/2017	Supply & Fixing of furniture at prefabricated Hostel of Central University of Karnataka at Gulbarga- Phase II B.	Open Tender	16.11.2017	One packet System	05.12.2017		6	1. M/s Royal Safe Company KB 2. M/s Ashwin Enterprises 3. M/s Classic Interiors 4. M/s Creative Design & products 5. M/s Hyderabad Insulation Corporation 6. M/s Srishti Enterprises	Nil	YES	RITES/CP/TC/CUK/PH-II/FURNITURE WORKS/2017 dated: 07.02.2018	M/s Royal Safe Company KB	166.22	20.06.2018	21.02.2018	Present progress -50%, EOT case upto 14.09.2018 without any compensation for delay is proposed from site office.	50% of the work is completed and the client has instructed to change the specification of two items, accordingly cost implication for the supply of material as per revised specification is sought from client, in which client has accorded the approval for only one item.The expected date of completion is 18.09.2018	
32	RITES/CP/CUK-Gulbarga/Furniture D7-D10/Tender/2018	Establishment of Central University of Karnataka-Phase-II B Works- Furniture Works of School Buildings D7-D10	Open Tender	19.01.2018	One packet System	31.01.2018		4	1. M/s Royal Safe Company KB 2. M/s Twenty First Century Techno Products Pvt Ltd. 3. M/s Mannu Lal and Sons 4. M/s Classic Interiors	Nil	LOA issued, work yet to start.	NA	YES	RITES/CP/CUK-Gulbarga/Furniture D7-D10/Tender/2018 dated 22.05.2018	M/s Twenty First Century Techno Products Pvt Ltd.	69.95	05.10.2018	06.06.2018	

33	RITES/CO/RP/CP/PU/HVAC/Auditorium/E-9/2013 dated 18.02.2014	Supply erection testing & commissioning of HVAC system with AIR COOLED SCREW CHILLER in conventional Centre having auditorium of 2500 sitting capacity and ancillary building works under 11 th plan building project for Pondicherry university at Pondicherry	OPEN TENDER	41394	Two packet	41453	2	1.M/s.Snowmax Engineers limited, 2. skyline aircondition engineers priv limited	1.skyline aircondition	YES	RITES/CO/RP/CP/PU/HVAC/Auditorium/E-9/2013 dated 18.02.2014 & RITES/CO/RP/CP/PU/HVAC/AUDITORIUM – Dated:29.01.2014	M/s.Snowmax Engineers limited, Jeevan deep building New Delhi	355.67	12-11-2014 (Revised date of completion 30.06.2018)	41683	Work in progress (53% Completed)	The delay in completion and commissioning of HVAC work are due to non performance of M/s B.E. billimoria co. Ltd. Contract of M/s B.E.B terminated on 28.03.2016. NIT for Balance works published on 06.07.2016. In response to RITES only one tender was received. In order to ensure better competition the tender were discharged. Tenders were invited again on 20.12.2016 and work awarded to M/s Asian Construction Company on 23.05.2017 with date of Completion as 06.04.2018. Work stopped due to
34	RITES/CP/TC/PU/Pondi/Auditorium/Civil Pkg/Balance Works/R1 dated 19.12.2016	Construction of Balance Works of Convection entre having Auditorium of 2500 Seating Capacity and Ancillary Buildings for Pondicherry University at Puducherry	OPEN TENDER	19.12.2016 on E procurement portal and in newspaper on 20.12.2016	Two packet	11.04.2017	2	1. M/s URC Construction (P) Ltd. 2. M/s Asian Construction Company	NIL	Yes	RITES/CP/TC/PU/Pondi/Auditorium/Civil Pkg/Balance Works/R1 dated 23.05.2017	M/s Asian Construction Company, Ajmer.	2507.84	06.04.2018 (Revised date of completion 20.05.2018)	07.06.2017	Work Progress 53.0%.	Non release of funds by client.
35	RITES/ROC-II/CP/CU Kerala/9008-53/Tender (Pkg III) /15	Construction of Science Buildings for Department of Physics and Department of Chemistry at Central University of Kerala, Kasargod.	Open tender	10.06.2015	Two Bid System	28.07.2015	6	1. M/s URC Constructions (P) Ltd., Bangalore, 2. M/s Marymatha Construction Company, Ernakulam, Kerala; 3. M/s N.R. Constructions, Hyderabad, 4. M/s Silpa Projects & Infrastructure (I) Pvt. Ltd., Kochi, Kerala 5. M/s Ray Engineering Limited, Mumbai; 6. M/s Rajdeep Buildcon Pvt Ltd., Ahmednagar.	1. M/s Silpa Projects & Infrastructure (I) Pvt. Ltd., Kochi, Kerala	yes	RITES/ROC-II/CP/CU Kerala/9008-53/Tender (Pkg III) /15 dated 21.09.2015	M/s Rajdeep Buildcon Pvt Ltd., Ahmednagar	4899.76	EOT upto 29.06.2017 approved.Further EOT upto 21.03.2018 is provisionally approved .EOT up to 01.06.2018 is proposed	06.10.15	Overall Progress: 90 % Dept.Of Physics-95 % .Dept.Of Chemistry-85 % (Delayed due to introduction of basement floor and issue of related drawings.	Slow progress due to,(1) non availability of labour, quarry strike, demonetisation.2.delay in issuing GFC drawing by client/Architect. 3.withholding of work for vertical extension
36	RITES/ROC-II/CP/CU Kerala/9008-53/Tender (Pkg IV) /15	Construction of Science Buildings for Department of Animal Science and Department of Biology at Central University of Kerala, Kasargod.	Open tender	10.06.2015	Two Bid System	03.08.2015	6	1. M/s Ray Engineering Limited, Mumbai; 2. M/s Rajdeep Buildcon Pvt Ltd., Ahmednagar. 3. M/s Silpa Projects & Infrastructure (I) Pvt. Ltd., Kochi, Kerala 4. M/s URC Constructions (P) Ltd., Bangalore, 5. M/s N.R. Constructions, Hyderabad, 6. M/s Marymatha Construction Company, Ernakulam, Kerala;	1. M/s Silpa Projects & Infrastructure (I) Pvt. Ltd., Kochi, Kerala	yes	RITES/ROC-II/CP/CU Kerala/9008-53/Tender (Pkg IV) /15 dated 21.09.2015	M/s Rajdeep Buildcon Pvt Ltd., Ahmednagar	4895.5	EOT upto 03.05.2017 (Final). EOT upto 13.08.2017 (Provisionally approved by C.A.).Further EOT upto 28.02.2018 is provisionally approved.EOT up to 20.05.2018 is proposed	06.10.15	Overall Progress: 99 %.. Work nearing completion. (client has given additional work and also insisted to do testing and commissioning of AV system,conference system,PA system,PC etc at the time of final handing over when permanent electricity and other utilities are in place .)	Slow progress due to,(1) non availability of labour, quarry strike, demonetisation.2.delay in issuing GFC drawing by client/Architect. 3.withholding of work for vertical extension
37	RITES/ROC-II/CP/CU Kerala/STP/2016	Design, Engineering, Construction and Commissioning including operation and maintenance of sewage treatment plant (STP) of	Open tender	08.09.2016	Single Packet System	20.09.2016	3	1. M/s Sainath Envirotech 2. M/s Sai Enviro Engineers Pvt. Ltd. 3. M/s Shubham Hydrotech Engineers Pvt. Ltd.	M/s Sai Enviro Engineers Pvt. Ltd.	yes	RITES/ROC-II/CP/CU Kerala/STP/2016 dated 12.01.2017	M/s Sainath Envirotech, Tuiticorin, Tamilnadu	102.22	EOT up to 29.12.2017 is approved .EOT up to 26.03.2018 is	27.01.2017	Progress of work 98 %.	Delay in getting drawing approval,site,pollution control board consent etc. Commissioning of STP kept on hold as per requirement of client.
38	RITES/ROC-II/CP/CU Kerala/Development Works/Phase-I/2017	Phase-I Development Works of Academic Buildings for Central University of Kerala, Kasaragod (Kerala)	Open tender	27.07.2017	Two Bid System	01.09.2017	2	1. M/s Rajdeep Buildcon Pvt Ltd., Ahmednagar. 2. M/s KK Builders. Kannur	Nil	yes	RITES/ROC-II/CP/CU Kerala/Development work/Phase - I/tender/2017 dated 11.10.2017	M/s K.K Builders	2570.56	EOT up to 09.05.2018 is proposed	26.10.2017	Progress of work 75 %.	NA
39	RITES/CP/TC/Varanasi/Platform Redevelopment /PF 1/8-9/2016	Redevelopment Works of Platforms one, eight & nine Varanasi Jn. Railway Station at Varanasi (UP)	Open tender	22.12.2016	Two packet System	11.01.2017 at 14:00	2	1. M/s Garg Builders, Delhi 2. M/s Gupta Enterprises, Delhi	NIL	YES	RITES/CP/TC/Varanasi/Platform Redevelopment/PF 1/8-9/2016 dated 08.02.2017	M/s Garg Builders, Delhi	1543.03	17.06.2017	18.02.2017	In progress	(1)Hindrance due to rush of public on running platform. Traffic blocks is yet to be provided by Railways. (2) Construction of toilet delayed due to Parcel Cage which is still in operation. (3) Delay in construction of washable apron at PF 1 & 8 by other agency appointed by Railways. (4) Area occupied by other agency for construction of Lift and accelerator. (5) Sample of Water dispensing fountain shown to Railways is approved on 12.12.2017.
40	RITES/CP/TC/Varanasi/Platform Redevelopment /PF 6/7/2016	Redevelopment Works of Platforms 6/7 Varanasi Jn. Railway Station at Varanasi (UP)	Limited tender	17.12.2016	Two packet System	23.12.2016 at 11:00	3	1. M/s Garg Builders, Delhi 2. M/s Gupta Enterprises, Delhi 3. SKP Buildcon	NIL	YES	RITES/CP/TC/Varanasi/Platform Redevelopment/PF 6/7/2016 dated 08.02.2017	M/s Gupta Enterprises, Delhi	578.89	17.05.2017	18.02.2017	31.03.2018	(1)Hindrance due to rush of public on running platform. Traffic blocks is yet to be provided by Railways. (2) Appraoval of KIOSK for PF no. 6 & 7 received from Railways on 24.10.2017. Existing KIOSK are shifted by 15.12.2017. (3) Sample of Water dispensing fountain shown to Railways is approved by 12.12.2017. (4) Slow progress of the work in Oct, 2017 due to festive season as well as heavy rush.
41	RITES / CP / NR / Varanasi / Dismantling/2016	Dismantling of first floor & part of the ground floor for existing station building atplatform no. four- five t varanasi Jn. Railway station Varanasi (UP)	Quotation	21.12.2016	Single Packet System	28.12.2016	6	NA	NA	Yes	RITES / CP / NR / Varanasi / Dismantling/2016 dated 16.01.2017	M/S Madhujani Developers	27.49	21.02.2017	22.01.2017	16.10.2017	1.Additional Renovation Work desired by Railways. 2. Shifting of Solar Panel was to be done for dismantling of existing structure. 3. Dismantling Space was occupied by Railway Official.
42	RITES/CP/NR-Station/VARANASI/TS/ST.BLDG./Package-IV/2017	Consruction of face Lifting of existing Station Building Façade and Extension of Station Building (G+2) at varanasi Railway Station	Open tender	27.08.2017	Two packet System	19.09.2017	5	1. M/s N.S. Associates Pvt. Ltd., Delhi 2. M/s Gupta Enterprises, Delhi 3. M/s Garg Builders, Delhi	1. M/s DD Ahuja & Bros. Kanpur 2. M/s Mahalasa Constructions Pvt. Ltd., Kanpur	Yes	RITES/CP/NR-Station/VARANASI/TS/ST.BLDG./Package-IV/2017 dated 26.10.2017	M/s N.S. Associates Pvt. Ltd., Delhi	1499.56	17.01.2019	18.11.2017		1) Non shifting of coolie shelter 2) Hindrance due to Underground services like water supply line, electrical cables coming inside building area.

43	RITES/CP/TC/ VARANASI/FOB/2017/R1	Construction of 10 metre wide Foot Over Bridge on Eastern Side at Varanasi Railway station, UP.	Open tender	30.10.2017	Two packet System	22.11.2017		1	M/s Pioneer Fabricators (P) Ltd.	NIL	Yes	RITES/CP/TC/VARANASI/FOB/2017/R1 dated 03.01.2018	M/s Pioneer Fabricators (P) Ltd.	1614.8	17.01.2019	18.01.2018		
44	RITES/CP/TC/ VARANASI/FOB/LIFTS & ESCALATORS/2017	Supply, Installation, testing and commissioning of Lifts and Escalators for foot Over Bridge at varanasi Railway Station at Varanasi (U.P)	Open tender	23.12.2017	Two packet System through E-tendering	15.01.2018		1	M/s Johnson Lifts Private Limited	NIL	Yes	RITES/CP/VARANASI/FOB/LIFTS & ESCALATORS/2017 dated 08.03.2018	M/s Johnson Lifts Private Limited	809.65	21.12.2018	22.03.2018		
45	RITES/CP/TC/ VARANASI/Supply/2018	Supply, Installation, Testing and Commissioning of External Power Supply Distribution System for upgradation of Varanasi Railway Station at Varanasi, U.P	Open tender	07.03.2018	Two packet System through E-tendering	Tender invited and schedule date of receipt of tenders is 02.04.018												
46	RITES/CP/DP/TC/HARI NAGAR/BLDG/8903-53/2012	Construction of Police Station & Residences at Hari Nagar, New Delhi	Open Tender		41096	Two Packet System						RITES/CP/DP/TC/HARI NAGAR/BLDG/8903-53/2012 dated 13/12/2012	M/s. MBL Infrastructures Ltd., New Delhi	1887.74	26/02/2014	27/12/2012	31.01.2016	Delay in site clearance.
47	RITES/CP/DP/TC/Janak Puri/PS & Residences/8894-53/2013	Construction of Police Station and Staff Quarters at Facility Centre at Janakpuri, New Delhi	Open Tender	30/08/2013	Two Packet System	24/09/2013		3	1. M.s. Garg Builders 2. M/s. Jaycon Infrastructure Ltd. 3. M/s. Aries Construction Co. Pvt. Ltd.	Nil	Yes	RITES/CP/DP/Janakpuri/PS & Residences/8894-53/2013 dated 04/02/2014	M/s. Garg Builders, Delhi	2307.61	12/11/2015	13/03/2014	12.11.2015	Delay in clearing of site.
48	RITES/CP/DP/TC/Dwarka/Sector-19/Police Housing/8897-53/2013	Construction of Police Housing Complex for Delhi Police at Sector-19, Dwarka, New Delhi	Open Tender	20/07/2013	Two Packet System	23/08/2013		4	1. M/s MBL Infrastructure Ltd., New Delhi 2. M/s BCC Developers & Promoters Pvt. Ltd., New Delhi 3. M/s BL Goel & Co., New Delhi 4. M/s Jaycon Infrastructure Ltd., New Delhi	Nil	Yes	RITES/CP/DP/TC/Dwarka/Sector-19/Police Housing/8897-53/2013 dated 13/03/2014	M/s. Jaycon Infrastructure Ltd., New Delhi	4897.96	24/09/2015	25/03/2014	In progress	Work delayed because of delay in release of funds by Delhi Police.
49	RITES/CP/DP/22 Works/Architect - Consultant/2010	Appointment of Architect for Construction of Delhi Police Projects for Group-3 North West Delhi Works	Open Tender	19/03/2010	Two Packet System							RITES/CP/DP/22 Works/Architect - Consultant/2010 dated 24/05/2010	M/s. Nivedita Uday Pande & Consultant, New Delhi	52.33	Depends on the works awarded to the contractor	24/05/2010	In progress	Completion connected with the work of contractor.
50	RITES/CO/CP/DP/ROHINI (SEC11)/BLDG/8844-53/2011	Construction of Delhi Police Housing at Sector-11, Rohini, New Delhi	Open Tender	31/08/2011	Two Packet System							RITES/CO/CP/DP/ROHINI (Sec-11)/BLDG/8844-53/2012 dated 28/02/2012	M/s. Apex Construction Co., New Delhi	2089.62	13/03/2014	14/03/2012	31.12.2015	Initial delay in site clearance and availability of drawings
51	RITES/CP/DP/TC/Dabri/8900-53/2014	Construction of Police Station at Dabri, New Delhi	open		41731	Two Packet System	41701	6	1. M/s. Garg Builders 2. M/s. Jaycon Infrastructure Ltd. 3. M/s. Multitech Construction Company 4. M/s. Surendra Kumar 5. M/s. Agarwal Company 6. M/s. S & S Technocrats Pvt. Ltd.	Nil	Yes	RITES/CP/DP/TC/Dabri/8900-53/2014 dated 23/06/2014	M/s. Garg Builders, Delhi	830.33	16/04/2015	17/07/2014	31.01.2016	Because of non release of funds by Delhi Police, work got delayed.
52	RITES/CP/DP/TC/PUNJABI BAGH/BLDG/8898-53/2012	Construction of Police Station & Residences at Punjabi Bagh, New Delhi	Open Tender		41157	Two Packet System						RITES/CP/DP/TC/PUNJABI BAGH/BLDG/8898-53/2012 dated 16/01/2013	M/s. N.S. Associates Pvt. Ltd., New Delhi	2335.87	29/05/2014	30/01/2013	In progress	Initial delay in site clearance and existing Police Station still not vacated.
53	RITES/CP/DP/22 Works/Architect - Consultant/2010	Appointment of Architect for Construction of Delhi Police Projects for Group-4 South West Delhi Works	Open Tender	19/03/2010	Two Packet System							RITES/CP/DP/22 Works/Architect - Consultant/2010/33 dated 24/05/2010	M/s. Creative Consortium, New Delhi	60.41	Depends on the works awarded to the contractor	24/05/2010	In progress	Completion connected with the work of contractor.

54	RITES/CP/DP/TC/KONDLI/BLDG/8842-53/2012	Construction of Police Line & Residential Quarters at Kondli Check Post, Delhi	Open Tender	14/12/2011	Two Packet System						RITES/CP/DP/TC/KONDLI/BLDG/8842-53/2012 dated 17/05/2012	M/s. MBL Infrastructures Ltd., New Delhi	4060.33	31/05/2014	01/06/2012	In progress	Initial delay in site availability because of encroachment.
55	RITES/CP/DP/TC/Jyoti Nagar/8887-53/2013	Construction of Police Station & Staff Quarters at Jyoti Nagar, Delhi	Open Tender	20/07/2013	Two Packet System	21/08/2013	4	1. M/s. MBL Infrastructure Ltd. 2. M/s BCC Developers & Promoters Pvt. Ltd. 3. M/s. Jaycon Infrastructure Ltd.	1. M/s. Surendra Kumar	Yes	RITES/CP/DP/TC/Jyoti Nagar/8887-53/2013 dated 06/01/2014	M/s. Jaycon Infrastructure Ltd., New Delhi	2786.15	19/08/2015	20/02/2014	Virtually completed	Initial delay in transfer of clear site.
56	RITES/CP/DP/TC/Shahdara/890-53/2013	Construction of Police Station and Staff Quarters at Shahdara, Delhi	Open Tender	30/08/2013	Two Packet System	23/09/2013	3	1. M/s. Garg Builders 2. M/s. Jaycon Infrastructure Ltd. 3. M/s. Malhotra Construction Pvt. Ltd.	Nil	Yes	RITES/CP/DP/TC/Shahdara/890-53/2013 dated 12/02/2014	M/s. Malhotra Construction Pvt. Ltd., Hissar, Haryana	2499.99	02/03/2016	03/03/2014	In progress	Tree cutting permission received in september 2014. Work started in sep-14 only.
57	RITES/CP/DP/TC/DCP-NE-Office/Seelampur/8891-53/2013	Construction of NE-DCP Office, Seelampur, Delhi	Open Tender	41280	Two Packet System	41281	6	1. M/s. Agarwal Company 2. M/s R.B. Chy: Ruchi Ram Khattar & Sons 3. M/s. MBL Infrastructures Ltd. 4. M/s. Garg Builders	1. M/s. Gupta Enterprises 2. M/s. Surendra Kumar	Yes	RITES/CP/DP/TC/DCP-NE-Office/Seelampur/8891-53/2013 dated 23/01/2014	M/s. R.B. Chy: Ruchi Ram Khattar & Sons, New Delhi	1458.92	09/11/2015	10/03/2014	In progress	Late handing over of site by Delhi Police and late receipt of permission of tree cutting.
58	RITES/CP/TC/DP/DwarkaSec-9/Residences/3573-53/1R/2013	Construction of Residences for Delhi Police at DAP Lines, at sec-9, Dwarka, New Delhi	open	28/11/2013	Two Packet System	30/12/2013	6	1. M/s. B.K. Consortium Engineers Pvt. Ltd. 2. M/s. Canon Engineering Constructions 3. M/s. Apex Constructions 4. M/s. Universal Constructions & Engineering Pvt. Ltd. 5. M/s. MBL Infrastructure Pvt. Ltd. 6. M/s. SOM Projects Pvt. Ltd.	Nil	Yes	RITES/CP/TC/DP/DwarkaSec-9/Residences/3573-53/1R/2013 dated 26/06/2014	M/s. SOM Projects Pvt. Ltd., New Delhi	3710.94	06/07/2016	07/11/2014	In progress	
59	RITES/CP/DP/TC/DwarkaSec 16 C/PS & Residences/8896-53/2013	Construction of Police Station and Staff Quarters at Sec 16 C, Dwarka, New Delhi	open	24/10/2013	Two Packet System	27/11/2013	4	1. M/s. Aadhar Stumbh Township Pvt. Ltd. 2. Sam (India) Buitwell Pvt. Ltd. 3. M/s. Jaycon Infrastructure Ltd. 4. M/s. MBL Infrastructure Ltd.	Nil	Yes	RITES/CP/DP/TC/DwarkaSec-16C/8896-53/2013 dated 27/06/2014	M/s. Jaycon Infrastructure Ltd., New Delhi	3568.95	15/11/2015	16/07/2014	In progress	Work delayed because of delay in release of funds by Delhi Police.
60	RITES/CP/TC/UAO/FCI/Allahabad/2009	Construction of Undergraduate Lecture Theatre Complex at FCI Campus, University of Allahabad	open	11.07.2009	Two Packet System						RITES/CP/TC/UAO/FCI/Allahabad/2009/ Dt 19.11.2009	M/s IVRCL Infrastructure and Projects Ltd., A - 41, Tower - B, 1st Floor, Lobe - 4, Sector - 62, Noida - 201307	3665	03.06.2011	04.12.2009	30.06.2015	Contractor delaying the work. Penalty is being imposed.
61	RITES/CP/TC/UAO/USIC/2013	Construction of HFIBF/ USIC Building at University of Allahabad	open	19.07.2013	Two Packet System	08.08.2013	1	1) M/S Gupta Enterprises	NIL	Yes	RITES/CP/TC/UAO/2013 Dt 17.01.2014	M/s Gupta Enterprises, 252 G, Sant Nagar, East of Kailash, New Delhi - 110065	583.17	01/04/2015	02/07/2014	23.08.2015	More than 6 months delay in transferring the clear site for execution of work.
62	RITES/CP/TC/UAO-Allahabad/Heritage/VH/2013	Conservation of Vijayanagram Hall at Allahabad University, Allahabad	open	27.05.2014	Two Packet System	17.06.2014	1	1) M/s Savani Construction Co. Pvt. Ltd.	NIL	Yes	RITES/CP/TC/UAO-A-Allahabad/8858-53/Heritage Building/VH/2015 dated 08.04.2015	M/s Savani Construction Co. Pvt. Ltd., Mumbai	709.05	21.12.2016	22.04.2015	In progress	
63	RITES/CP/TC/UAO-Allahabad/MCC/LT/2014	Construction of Lecture Theatre Complex at MCC campus.	open	01.05.2014	Two Packet System	27.05.2014	3	1.) M/s. Gupta Enterprises 2.) M/s. Garg Builders 3.) M/s. S.N.S. Infracon Pvt. Ltd.	NIL	Yes	RITES/CP/TC/UAO-A-Allahabad/MCC/LT/2014/9716 dated 04.09.2014	M/s. Garg Builders, Delhi	2052.04				Site not handed over by client and work discharged.
64	RITES/CP/TC/Allahabad-II/ARCH-CONSULTANT/2009	Consultancy Services for Structural, Electrical and Other Engineering Services for Planning & Construction of Lecture Theatre Complex at FCI Campus etc., Allahabad University, Allahabad - 211002	LIMITED	39857	Single Packet System						RITES/CP/TC/Allahabad-II/ARCH-CONSULTANT/2009 dated 03.03.2009	M/s Neev Architects Interiors & Urban Design Consultants Pvt. Ltd. D-202, Vidisha Apartments, 79, I.P. extension, New Delhi - 110092	6.89	N.A.	28.03.2009	NA	Completion connected with the work of contractor.
65	RITES/CP/TC/AU-Allahabad/ARCH-CONSULTANT/2008	Appointment of Architectural Firm / Company for Consultancy Services for Architectural, Structural, Electrical and Other Services for Planning & Construction of Various Buildings, Interior	open	28.12.2009	Single Packet System						RITES/CP/TC/AU-Allahabad/ARCH-CONSULTANT/2008 dated 22.04.2009	M/s S Kumar & Associates 903, Vishwa Deep Tower, 4, District Centre, Janak Puri, New Delhi - 110058	0.60 % of the Project Cost	NA	07.05.2009	NA	Completion connected with the work of contractor.

66	RITES/CP/AU/Conservation Arch./2011	Request for Proposal for Conservation, Restoration and Preservation of Heritage Buildings at University of Allahabad, Allahabad (U.P.)	Limited	40548	Single Packet System					RITES/CP/AU/Conservation Arch./2011 dated 09.03.2011	M/s Stambh 19, Jaina Building, Roshanara Road, Delhi - 110007	3.91 % of the Gross Value of the Work	N.A.	24.03.2011	NA	Completion connected with the work of contractor.		
67	NA	Consultancy Services for Construction of Lecture Theatre Complex at MCC campus.	Limited	NA	Single Packet System					RITES/CP/UOA/MCC-NEEV/2013/6772 dated 25.07.2013	M/s Neev Architects Interiors & Urban Design Consultants Pvt. Ltd. D-202, Vidisha Apartments, 79, I.P. extension, New Delhi - 110092	Rs 07/- per sqft	N.A.	30.08.2013	NA	Completion connected with the work of contractor.		
68	RITES/CO/CP/DP-BRK Road/AC System/2015	SITC of Centralized Air Conditioning System in PS Building at Barakhamba Road, New Delhi	LIMITED	NA	Single Packet System	10.04.2015		7	1. M/s Skyline Air-Conditioning Engineers Pvt. Ltd 2. M/s LG Electronics Pvt. Ltd 3. M/s Aircon Technique Pvt. Ltd. 4. M/s Airwaves Engineers Pvt. Ltd. 5. M/s Snowmex Engineers Ltd. 6. M/s. Perfect Infra Engineers Pvt. Ltd 7. M/s. Hemcool Engineers	NIL	Yes	LOA No. RITES/CO/CP/DP-BRK Road/AC System/2015 dtd. 26/06/2015	M/s. Airwaves Engineers Pvt. Ltd., Pitampura, Delhi	147.74	10.10.2015	10.07.2015	05.04.2016	
69	RITES/CO/CP/TAF/Arch. Consultant/2015	Appointment of Architect for Construction of Traction Alternator Factory at Vidisha, M.P.	Open	04.08.2015	Two Packet System	20.08.2015		6	1. M/s Fountainhead 2. M/s Wadia Techno Engineering Services Ltd. 3. M/s Saini & Saini Associates 4. M/s Buildcon Solutions. 5. M/s Structwel Designers and Consultants Pvt. Ltd.	1. M/s N.R. Consultants and Planners India Private Limited	Yes	LOA No. RITES/CP/TAF/Arch. Consultant/2015 dtd. 09.10.2015	M/s. Buildcon Solutions, L-11 2 nd floor DDA SFS flats Sarita Vihar New Delhi 110076	18.8	NA	09.10.2015	NA	Completion connected with the work of contractor.
70	RITES/CO/CP/TAF/EW/2015	Earthwork for the development of Traction Alternator Factory At Vidisha, (M.P.)	Open	23.10.2015	Two Packet System	18.11.2015		5	1. M/s Ashish Enterprises 2. M/s Trishul Construction	1. M/s Sanjeev Kumar Goyal Contractor 2. M/s Bridge & Building Construction Co. Pvt. Ltd 3. M/s Suresh Chand Gupta	Yes	LOA No. RITES/CO/CP/TAF/ASHISH/EW/2015/10581 dtd. 19.01.2016	M/s. Ashish Enterprises Station Road Parichha Jhansi (UP) 284305	426.73	18.05.2016	19.01.2016	20.08.2016	-
71	RITES/CO/CP/TAF/Vidisha/PEB/2015	Design, Supply & Erection of Pre-Engineered Superstructure for Traction Alternator Factory at Vidisha (MP)	Open	12.12.2015	Two Packet System	12.01.2016		5	1. M/s Shashin Construction Company 2. M/s BNAL Prefabs Pvt. Ltd. 3. M/s Jindal Buildsys Ltd. 4. M/s Jindal Mectec Pvt. Ltd.	1. M/s Zamil Steel Buildings	Yes	LOA No. RITES/CO/CP/TAF Vidisha/PEB/2015 dtd. 15.02.2016	M/s. Shashin Construction Company 104 Samel II Besides Gurudwara S.G. Highway Ahmedabad 380054	864.66	31.08.2016	01.03.2016	In progress	--
72	RITES/CO/CP/TAF/VIDISHA/CIVILWORKS/PKG-III /2015	Construction of Traction Alternator Factory at Vidisha, Madhya Pradesh PKG-III (Civil Works)	Open	13.04.2016	Two Packet System	26.02.2016		4	1. M/s. Garg Builders, Delhi 2. M/s. SOM Projects Pvt. Ltd. 3. Envirad Projects Pvt. Ltd. 4. M/s Gupta Enterprises	Nil	Yes	LOA No. RITES/CO/CP/TAF VIDISHA/CIVILWORKS/PKG-III /2016 Dated 01.09.2016	M/s Gupta Enterprises	1370.26	30.04.2017	16.09.2016	In progress	
73	RITES/CO/CP/MNNIT/GIRLS HOSTEL/2015	Construction of Girl's Hostel (G+6) at MNNIT, Allahabad	Open	19.11.2015	Two Packet System	16.12.2015		2	1. M/s. Garg Builders, Delhi 2. M/s Gupta Enterprises	Nil	Yes	LOA No. RITES/CO/CP/MNNIT/GIRLS HOSTEL/2015 dtd. 29.03.2016	M/s. Garg Builders, Delhi	2925.39		Not yet started	--	Site not handed over by client. Fund not available with client.
74	RITES/CO/CP/DP/Arch./2016	Appointment of Architect for the Various Building for Delhi Police .	Limited Tender	29.09.2016	Single Packet System through E- Tendering	13.10.2016		2	1) M/s. Creative Consortium, New Delhi 2) M/s S. Kumar & Associates	Nil	Yes	RITES/CO/CP/DP/Arch./2016 dated 05.01.2017	M/s S. Kumar & Associates 903,Vishwadeep Tower, 4 District Center, Janakpuri New Delhi - 110058	23,70,000.00	NA	NA	NA	Nil