

DETAILS OF CONTRACTS AS ON APRIL, 2016

1	2	3	4	5	6	7	8	9	10	11	12	13	14	14	15	16		
Sno	City/Item/Nature of work	Mode of Tender Enquiry	Month	Date of Publication of NIT/LIT	Type of Bidding(Single/Two Bid system)	Last Date of receipt of Tender	Number of Tenders received	Numbers & names of parties not qualified after technical evaluation	Whether contract awarded to lowest tenderer/evaluated L-1	Letter of award/Letter of Acceptance No & date	Name of Contractor	Value of contract (Rs in Lakhs)	Scheduled date of completion of supplies/work	Actual date of completion of supplies/work	Scheduled date of start of work	Actual date of start of work	Actual date of completion	Reasons for delay, if any.
1	Nagpur/Traffic Survey	Limited	Sept, 2015	08/09/2015	Single bid system	22/09/2015	3	-	Yes	MITES/UT/CO/NAGPUR/DC/627/2015 dt. 30/03/2016	M/s Futuristic Engineers and Traffic Surveyors	2.71	02/05/2016	Ongoing	04/04/2016	04/04/2016		Receipt of Mobilization amount from Client which marks the beginning of the project was received in March, 2016. Accordingly, LOA was issued to the Sub- Consultant to carry out the survey.
2	Chennai/Traffic Survey	Limited	Oct, 2015	16/10/2015	Single bid system	28/10/2015	3	-	Yes	MITES/UT/628/Chennai Metro/TS-1/2015 dated 9-11-2015 and MITES/UT/628/Chennai Metro/TS-1/2015 dated 11-02-2016	M/s Futuristic Engineers and Traffic Surveyors	17.40	28/03/2016	Ongoing	15/02/2016	15/02/2016		1. Delay in permission for conducting traffic surveys from Traffic Police. 2. Delay in finalization and extension of Phase-II corridors from the Client. 3. Extension for completion of work till 15th May, 2016 was granted vide note no. MITES/UT/628/Chennai Metro/TS-1/2015 dated 2/04/2016
3	Chennai/Topographical Survey	Limited	Oct, 2015	17/10/2015	Single bid system	28/10/2015	4	-	Yes	MITES/UT/CMRL/TGS/PACKAGE-1/01/2015 dt. 5/11/2015	M/s Prime Meridian Surveys Pvt. Ltd.	16.95	02/02/2016	Ongoing	11/11/2015	11/11/2015		Delay due to heavy rains and delay in finalization of corridors & stations from Client.
4	Chennai/Topographical Survey	Limited	Oct, 2015	01/10/2015	Single bid system	14/10/2015	4	-	Yes	MITES/UT/CMRL/TGS/PACKAGE-2/01/2015 dt. 5/11/2015	M/s Alcon Consulting engineers India Pvt. Ltd.	11.99	18/01/2016	Ongoing	11/11/2015	11/11/2015		
5	Navi Mumbai/Traffic Survey	Limited	Dec, 2015	22/12/2015	Single bid system	06/01/2016	10	-	Yes	MITES/UT/CO/CIDCO/M/630/2015 dated 19-01-2016	M/s Sharp Eye Traffic Surveys & Data Services	4.66	15/02/2016	15/02/2016	21/01/2016	21/01/2016		
6	Topographical survey Along proposed MRTS Corridors in and around Guwahati city using DGPS, Total Station level and preparation of Drawings using mapping software for Guwahati MRTS Project. (PC-RT210-00002)	Limited	June, 2016	10.06.2015	Single bid system	19.06.2015	6	-	Yes	MITES/UT/CO/GMDA/615/2014/Tender/TGS Dated 03.07.2015	M/S CE Testing company, 124-A, NSC Road, Kolkata	1,609,641	-	18.09.2015	-	10.07.2015		Contract terminated because default of Contractor & work awarded to M/S DSR Survey Pvt Ltd on Quotation Basis