

DETAILS OF CONTRACTS DURING as on 30.06.2015 of UT SBU

Sno	Item/Nature of work	Mode of Tender Enquiry	Date of Publication of NIT/LIT	Type of Bidding(Single/Two Bid system)	Last Date of receipt of Tender	Number of Tenders received	Numbers & names of parties not qualified after technical evaluation	Whether contract awarded to lowest tenderer/ evaluated L1	Letter of award/Letter of Acceptance No & date	Name of Contractor	Value of contract (Rs in Lakhs)	Scheduled date of completion of supplies/work	Actual date of start of work	Actual date of completion	Reasons for delay if any.
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16
1	Topographical survey using DGPS, Total Station level and preparation of Drawings using mapping software for Kochi Metro Rail Project, Phase-2.	Limited	3.6.13	Single bid system	14.06.13	8	-	Yes	MITES/UT/KOCHI-Ph-II/TGS/01/2013 dated 25.07.13	Shivam Survey System	18.15	25.9.13	25.07.13	Site works completed. Final Bills under process	Due to changes in the routes by the client & delay by agency.
2	Detailed Geotechnical Investigation for DPR for Kochi Metro Rail Project, Phase-2.	Open Tender	1.11.13	Single bid system	18.11.13	4	-	Yes	MITES/UT/KOCHI-Ph-II/GT/2013/01 dated 28.01.2014	Sri Balaji Test House	14.12	27.3.14	28.01.14	Ongoing	Site works completed. Client comments on MITES submission awaited.
3	Detailed Geotechnical Investigation for DPR for Patna Metro Rail Project.	Open Tender	29.08.13	Single bid system	11.09.13	7	-	Yes	MITES/UT/PATNA/GT/01/2013 dated 31.10.13	Pioneer Surveyors	7.16	31.12.13	01.08.14	Ongoing	Due to late approval by client
4	Traffic Survey for preparation of DPR for Rail based MRTS in Kanpur	Limited Tender	17.2.15	Single Bid system	24.2.15	4	-	Yes	MITES/UT/CO/KDA/MRTS/2015 dated 04.03.15	M/s Matrix Surveys & Data Services Ltd.	43.21	13.5.15	4.03.15	Completed	
5	Topographical Survey for preparation of DPR for Rail based MRTS in Kanpur	Limited Tender	17.2.15	Single bid system	3.3.15	4	-	Yes	MITES/UT/KANPUR/TGS/01/2015 dated 27.03.15	M/s Subudhi Associates	11.54	03.05.15	04.04.15	Ongoing	Due to change of MRTS alignment & additional surveys
6	Traffic Survey for preparation of DPR for Rail based MRTS in Agra	Limited Tender	11.03.15	Single bid system	20.3.15	4	-	Yes	MITES/UT/CO/Agra/624/2015 dated 07.04.15	M/s Highway Engineering Magnitude Consortium	31.89	20.06.15	7.04.15	20.06.15	Completed.
7	Traffic Survey for preparation of DPR for Rail based MRTS in Meerut	Limited Tender	11.3.15	Single bid system	30.03.15	3	-	Yes	MITES/UT/CO/MDA/MRTS/625/2015 dated 20.04.15.	M/s Park Projects Consultancy(P) Ltd	29.71	29.06.15	20.04.15	29.06.15	Completed.
8	Topographical Survey for preparation of DPR for Rail based MRTS in Agra	Limited	April, 2015	Single bid system	21/4/2015	7	-	Yes	MITES/UT/AGRA/TGS/01/2015 dt. 8/5/2015	M/s Suncon Engineers Pvt. Ltd.	6.75	15.07.15	15.05.15	Ongoing	
9	Traffic Surveys for preparation of DPR for Rail based MRTS in Varanasi.	Limited	20/04/2015	Single bid system	5.5.15	3	-	Yes	MITES/UT/CO/VDA/MRTS/626/2015 dt. 26/05/2015	M/s Matrix Surveys & Data Services Ltd.	25.11	10.08.15	26.05.15	Ongoing	
10	Topographic Surveys for preparation of DPR for Rail based MRTS in Varanasi.	Limited	18.05.15	Single bid system	28.05.15	3	-	Yes	MITES/UT/Varanasi/TGS/01/2015 dated 01.06.15	M/s N.K Engineers.	6.34	20.08.15	20.06.15	Ongoing	
11	Topographic Survey for preparation of DPR for Rail based MRTS in Meerut	Limited	20.04.15	Single bid system	30.04.2015	5	-	Yes	MITES/UT/MEERUT/TGS/01/2015 dated 29.06.15	M/s N.K Engineers.	6.33	06.09.15	06.07.15	Ongoing	